

**2021 Annual Coal Combustion Residuals (CCR) Landfill Inspection Report**

Site Name: Newton Power Plant  
Site Address: 6725 North 500th Street, Newton, IL 62448  
Owner/Operator: Illinois Power Generating Company  
Owner/Operator Address: 6725 North 500th Street, Newton, IL 62448  
CCR Unit: CCR Landfill 2

**40 C.F.R. § 257.84 INSPECTION REQUIREMENTS FOR CCR LANDFILLS**

**(b) ANNUAL INSPECTIONS BY A QUALIFIED PROFESSIONAL ENGINEER**

*(1) Existing and new CCR Landfills and any lateral expansion of a CCR landfill must be inspected on a periodic basis by a qualified professional engineer to ensure that the design, construction, operation, and maintenance of the CCR unit is consistent with recognized and generally accepted good engineering standards. The inspection must, at a minimum, include:*

*(i) A review of available information regarding the status and condition of the CCR unit, including, but not limited to, files available in the operating record (e.g., the results of inspections by a qualified person, and results of previous annual inspections); and*

Qualified person inspection documentation (weekly inspection reports) and previous annual inspection reports were reviewed.

*(ii) A visual inspection of the CCR unit to identify signs of distress or malfunction of the CCR unit.*

A visual inspection was performed by Zachary J. Fallert, P.E. on October 6, 2021. The inspection included the CCR landfill slopes and surface, stormwater collection system, perimeter roads, and exterior slopes.

*(2) INSPECTION REPORT. The qualified professional engineer must prepare a report following each inspection that addresses the following:*

*(i) Any changes in geometry of the structure since the previous annual inspection;*

Based on available plant records, the geometry was not changed since the previous annual inspection.

*(ii) The approximate volume of CCR contained in the unit at the time of the inspection;*

643,183 Cubic Yards

*(iii) Any appearances of an actual or potential structural weakness of the CCR unit, in addition to any existing conditions that are disrupting or have the potential to disrupt the operation and safety of the CCR unit; and*

No signs of structural weakness in the CCR landfill or conditions that have the potential to disrupt operation of the landfill were identified in the visual inspection or in the weekly inspection reports. Only minor erosion and silting in of stormwater ditches were observed which are corrected through normal and regular maintenance. The final cover slopes and exterior berm slopes are vegetated and are regularly mowed.

*(iv) Any other change(s) which may have affected the stability or operation of the CCR unit since the previous annual inspection.*

Based on available plant records and visual observation, no changes were observed that are expected to impact stability or operation of the CCR unit.

I, Zachary J. Fallert, being a Registered Professional Engineer in good standing in the State of Illinois, do hereby certify, to the best of my knowledge, information, and belief, that the information contained in this CCR landfill certification report has been prepared in accordance with the accepted practice of engineering and the requirements of 40 C.F.R. § 257.84(b).

Zachary J. Fallert

Printed Name



Signature

10/18/2021

Date

062-073263

Registration Number

IL

State

11/30/2021

Expiration Date

