

# **Annual CCR Fugitive Dust Control Report**

## **for**

### **Miami Fort Power Plant**

*Prepared for:*

**Miami Fort Power Company LLC**

**Miami Fort Power Plant  
11021 Brower Road  
North Bend, OH 45052**

December 2025

**Miami Fort Power Plant**  
**ANNUAL CCR FUGITIVE DUST CONTROL REPORT**

Reporting Year: 4<sup>th</sup> Quarter 2024 through 3<sup>rd</sup> Quarter 2025

Completed by: Joseph D. Zind Plant Manager  
Name Title

This Annual CCR Fugitive Dust Control Report has been prepared for the Miami Fort Power Plant in accordance with 40 CFR 257.80(c). Section 1 provides a description of the actions taken to control CCR fugitive dust at the facility during the reporting year, including a summary of any corrective measures taken. Section 2 provides a record of citizen complaints received concerning CCR fugitive dust at the facility during the reporting year, including a summary of any corrective measures taken.

## Section 1 Actions Taken to Control CCR Fugitive Dust

In accordance with the Miami Fort Power Plant CCR Fugitive Dust Control Plan (Plan), the following measures were used to control CCR fugitive dust from becoming airborne at the facility during the reporting year:

CCR Activity	Actions Taken to Control CCR Fugitive Dust
Management of CCR in the facility's CCR units	CCR to be emplaced in the landfill is conditioned before loading into vehicles for transport to the landfill.
	Wet management of CCR bottom ash and flue gas desulfurization materials in CCR surface impoundments.
	Water areas of exposed CCR in CCR units, as necessary.
	Plant vegetation on the surface of filled deposited areas of the CCR surface impoundments, as necessary.
	Avoid emplacing CCR materials at the landfill during wind conditions that would cause excessive CCR fugitive dusting.
Handling of CCR at the facility	Wet sluice CCR bottom ash, fly ash and flue gas desulfurization materials to CCR surface impoundments.
	CCR bottom ash removed from CCR surface impoundments and loaded into trucks for transport remains conditioned during handling.
	Pneumatically convey dry CCR fly ash and/or dry CCR bottom ash to storage silos in an enclosed system.
	At the CCR dry ash storage silos, sufficiently wet CCR fly ash and CCR bottom ash to be transported to the on-site surface impoundments with enough water to keep material moist during unloading into CCR units.
	At the CCR dry ash storage silos, sufficiently wet CCR fly ash and vent/vacuum railcar/trucks to fabric filter from dry CCR fly ash loading to reduce CCR fugitive dust emissions during truck loading.

**Miami Fort Power Plant**  
**ANNUAL CCR FUGITIVE DUST CONTROL REPORT**

CCR Activity	Actions Taken to Control CCR Fugitive Dust
Handling of CCR at the facility	CCR fly ash to be emplaced in the landfill is conditioned before loading into trucks for transport to the landfill.
	During loading of CCR fly ash from the ash storage silos vent/vacuum railcar/truck vent or use a fly ash mixer with exhaust to a fabric filter. Fully/Partially enclose trucks and railcars during fly ash loading depending on dry/wet loading.
	Conduct load in and load out of CCR flue gas desulfurization materials in a partial or full enclosure, or add water, as necessary.
	Conduct load in of CCR flue gas desulfurization material using a combination of telescoping chute, maintaining material moisture content, partial enclosure and full enclosure.
	Perform housekeeping, as necessary, in the CCR loading area.
	Perform housekeeping, as necessary, around the CCR material storage buildings.
	Operate CCR handling systems in accordance with good operating practices.
	Maintain and repair, as necessary, dust controls on CCR handling systems.
Transportation of CCR at the facility	CCR to be emplaced in the landfill is conditioned before loading into vehicles for transport to the landfill.
	Condition, cover or enclose all materials placed in trucks used to transport CCR, as necessary.
	Limit the speed of vehicles to no more than 15 mph on facility roads, and 10 mph on landfill roads.
	Sweep or rinse off the outside of the trucks transporting CCR, as necessary.
	Remove CCR, as necessary, deposited on facility paved road surfaces during transport.
	Treat paved and unpaved roads with water, as necessary.

Based on a review of the Plan, inspections associated with CCR fugitive dust control performed in the reporting year, and the corrective measures identified above that were taken during the reporting year, the control measures identified in the Plan as implemented at the facility effectively minimized CCR from becoming airborne at the facility.

No material changes occurred in the reporting year in site conditions potentially resulting in CCR fugitive dust becoming airborne at the facility that warrant an amendment of the Plan.

**Miami Fort Power Plant  
ANNUAL CCR FUGITIVE DUST CONTROL REPORT**

**Section 2 Record of Citizen Complaints**

No citizen complaints were received regarding CCR fugitive dust at Miami Fort Power Plant during the reporting year.