



Illinois Power Resources Generating, LLC
1500 Eastport Plaza Drive
Collinsville, IL 62234

September 12, 2023

Illinois Environmental Protection Agency
DWPC – Permits MC#15
Attn: Part 845 Coal Combustion Residual Rule Submittal
1021 North Grand Avenue East
Springfield, IL 62794

Re: Duck Creek Power Plant Bottom Ash Basin; IEPA ID # W0578010001-03

Dear Mr. LeCrone:

In accordance with Title 35 of the Illinois Administrative Code (35 I.A.C.) Section (§) 845.610(b)(3)(D), Illinois Power Resources Generating, LLC (IPRG) is submitting groundwater monitoring data for the Quarter 2 2023 sampling event at the Duck Creek Power Plant Bottom Ash Basin, identified by Illinois Environmental Protection Agency (IEPA) ID No. W0578010001-03. This data is being submitted and placed in the facility's operating record as required by 35 I.A.C. § 845.800(d)(15) within 60 days of receiving final laboratory analytical data. Results were compared with the groundwater protection standards (GWPSs) described in 35 I.A.C. § 845.600 to determine exceedances of the GWPS.

Sincerely,

A handwritten signature in blue ink that reads "Dianna Tickner".

Dianna Tickner, PE, PMP
Senior Director, Demolition and Decommission

Enclosures

Groundwater Monitoring Data and Detected Exceedances, Quarter 2 2023, Bottom Ash Basin, Duck Creek Power Plant, Canton, Illinois

35 I.A.C. § 845.610(B)(3)(D)
GROUNDWATER MONITORING DATA AND DETECTED EXCEEDANCES
2023 QUARTER 2
BOTTOM ASH BASIN, DUCK CREEK POWER PLANT, CANTON, ILLINOIS

September 12, 2023

Samples were collected on May 10-12, and 15, 2023, and analyzed for the parameters listed in Title 35 of the Illinois Administrative Code (35 I.A.C.) Section (§) 845.600(a), calcium, and turbidity. Final laboratory analytical data was received on July 14, 2023.

The monitoring well locations are included in **Figure 1. Attachment A** summarizes the groundwater elevation data for the Quarter 2 2023 sampling event. **Table 1** is a summary of the field parameters and analytical results. **Attachment B** contains the associated laboratory analytical reports and field data sheets for the Quarter 2 2023 sampling event.

Statistical procedures used to evaluate groundwater results are provided in Appendix A of the Groundwater Monitoring Plan¹ provided in the operating permit application. In accordance with 35 I.A.C. § 845.610(b)(3)(B), the Quarter 2 2023 groundwater monitoring data were evaluated for statistically significant levels (SSLs) over background levels for the constituents listed in 35 I.A.C. § 845.600.

Attachment C shows the statistically derived values compared to background levels.

In accordance with 35 I.A.C. § 845.610(b)(3)(C), the statistically derived values identified as Statistical Results in **Table 2** were compared with the groundwater protection standards (GWPSs) described in 35 I.A.C. § 845.600 to determine exceedances of the GWPS. As shown in **Table 2**, exceedances of the GWPS were not identified.

TABLES

Table 1	Field Parameters and Analytical Results - Quarter 2, 2023
Table 2	Comparison of Statistical Results to GWPS - Quarter 2, 2023

FIGURES

Figure 1	35 I.A.C. § 845 Groundwater Monitoring Well Network
----------	---

ATTACHMENTS

Attachment A	Groundwater Elevation Data - Quarter 2, 2023
Attachment B	Laboratory Reports and Field Data Sheets - Quarter 2, 2023
Attachment C	Comparison of Statistical Results to Background - Quarter 2, 2023

¹ Ramboll Americas Engineering Solutions, Inc. (Ramboll), 2021. *Groundwater Monitoring Plan. Bottom Ash Basin. Duck Creek Power Plant. Canton, Illinois. October 25, 2021.*

TABLES

TABLE 1.
FIELD PARAMETERS AND ANALYTICAL RESULTS - QUARTER 2, 2023
845 QUARTERLY REPORT
DUCK CREEK POWER PLANT
BOTTOM ASH BASIN
CANTON, IL

Well ID	Well Type	Event	Date	Parameter	Result	Unit
BA05	Background	E001	05/12/2023	Antimony, total	0.00043 U	mg/L
BA05	Background	E001	05/12/2023	Arsenic, total	0.00560	mg/L
BA05	Background	E001	05/12/2023	Barium, total	0.0810	mg/L
BA05	Background	E001	05/12/2023	Beryllium, total	0.00059 U	mg/L
BA05	Background	E001	05/12/2023	Boron, total	0.100 J+	mg/L
BA05	Background	E001	05/12/2023	Cadmium, total	0.00074 U	mg/L
BA05	Background	E001	05/12/2023	Calcium, total	210	mg/L
BA05	Background	E001	05/12/2023	Chloride, total	8.20	mg/L
BA05	Background	E001	05/12/2023	Chromium, total	0.00640	mg/L
BA05	Background	E001	05/12/2023	Cobalt, total	0.00330	mg/L
BA05	Background	E001	05/12/2023	Dissolved Oxygen	3.00	mg/L
BA05	Background	E001	05/12/2023	Fluoride, total	0.228 J	mg/L
BA05	Background	E001	05/12/2023	Lead, total	0.00310	mg/L
BA05	Background	E001	05/12/2023	Lithium, total	0.0083 J	mg/L
BA05	Background	E001	05/12/2023	Mercury, total	0.00014 U	mg/L
BA05	Background	E001	05/12/2023	Molybdenum, total	0.00260	mg/L
BA05	Background	E001	05/12/2023	Oxidation Reduction Potential	1.00	mV
BA05	Background	E001	05/12/2023	pH (field)	7.0	SU
BA05	Background	E001	05/12/2023	Radium 226 + Radium 228, total	2.07 J+	pCi/L
BA05	Background	E001	05/12/2023	Selenium, total	0.00074 U	mg/L
BA05	Background	E001	05/12/2023	Specific Conductance @ 25C (field)	1,560	micromhos/cm
BA05	Background	E001	05/12/2023	Sulfate, total	500	mg/L
BA05	Background	E001	05/12/2023	Temperature	16.3	degrees C
BA05	Background	E001	05/12/2023	Thallium, total	0.00038 U	mg/L
BA05	Background	E001	05/12/2023	Total Dissolved Solids	1,200	mg/L
BA05	Background	E001	05/12/2023	Turbidity, field	768	NTU
BA06	Background	E001	05/12/2023	Antimony, total	0.00043 U	mg/L
BA06	Background	E001	05/12/2023	Arsenic, total	0.00520	mg/L
BA06	Background	E001	05/12/2023	Barium, total	0.110	mg/L
BA06	Background	E001	05/12/2023	Beryllium, total	0.00059 U	mg/L
BA06	Background	E001	05/12/2023	Boron, total	8.70	mg/L
BA06	Background	E001	05/12/2023	Cadmium, total	0.00074 U	mg/L
BA06	Background	E001	05/12/2023	Calcium, total	340	mg/L
BA06	Background	E001	05/12/2023	Chloride, total	510	mg/L
BA06	Background	E001	05/12/2023	Chromium, total	0.0035 J	mg/L
BA06	Background	E001	05/12/2023	Cobalt, total	0.00950	mg/L
BA06	Background	E001	05/12/2023	Dissolved Oxygen	0.820	mg/L
BA06	Background	E001	05/12/2023	Fluoride, total	0.231 J	mg/L
BA06	Background	E001	05/12/2023	Lead, total	0.00036 J	mg/L
BA06	Background	E001	05/12/2023	Lithium, total	0.0052 J	mg/L
BA06	Background	E001	05/12/2023	Mercury, total	0.00014 U	mg/L
BA06	Background	E001	05/12/2023	Molybdenum, total	0.00120	mg/L
BA06	Background	E001	05/12/2023	Oxidation Reduction Potential	-39.0	mV
BA06	Background	E001	05/12/2023	pH (field)	6.4	SU
BA06	Background	E001	05/12/2023	Radium 226 + Radium 228, total	1.11	pCi/L
BA06	Background	E001	05/12/2023	Selenium, total	0.00074 U	mg/L

TABLE 1.
FIELD PARAMETERS AND ANALYTICAL RESULTS - QUARTER 2, 2023
845 QUARTERLY REPORT
DUCK CREEK POWER PLANT
BOTTOM ASH BASIN
CANTON, IL

Well ID	Well Type	Event	Date	Parameter	Result	Unit
BA06	Background	E001	05/12/2023	Specific Conductance @ 25C (field)	2,930	micromhos/cm
BA06	Background	E001	05/12/2023	Sulfate, total	340	mg/L
BA06	Background	E001	05/12/2023	Temperature	15.7	degrees C
BA06	Background	E001	05/12/2023	Thallium, total	0.00038 U	mg/L
BA06	Background	E001	05/12/2023	Total Dissolved Solids	2,200	mg/L
BA06	Background	E001	05/12/2023	Turbidity, field	55.1	NTU
BA01	Compliance	E001	05/11/2023	Antimony, total	0.00043 U	mg/L
BA01	Compliance	E001	05/11/2023	Arsenic, total	0.00160	mg/L
BA01	Compliance	E001	05/11/2023	Barium, total	0.120	mg/L
BA01	Compliance	E001	05/11/2023	Beryllium, total	0.00059 U	mg/L
BA01	Compliance	E001	05/11/2023	Boron, total	0.0230 J+	mg/L
BA01	Compliance	E001	05/11/2023	Cadmium, total	0.00074 U	mg/L
BA01	Compliance	E001	05/11/2023	Calcium, total	120 J+	mg/L
BA01	Compliance	E001	05/11/2023	Chloride, total	16.0	mg/L
BA01	Compliance	E001	05/11/2023	Chromium, total	0.0028 U	mg/L
BA01	Compliance	E001	05/11/2023	Cobalt, total	0.00079 J	mg/L
BA01	Compliance	E001	05/11/2023	Dissolved Oxygen	1.20	mg/L
BA01	Compliance	E001	05/11/2023	Fluoride, total	0.24 J	mg/L
BA01	Compliance	E001	05/11/2023	Lead, total	0.00022 U	mg/L
BA01	Compliance	E001	05/11/2023	Lithium, total	0.005 U	mg/L
BA01	Compliance	E001	05/11/2023	Mercury, total	0.00014 U	mg/L
BA01	Compliance	E001	05/11/2023	Molybdenum, total	0.00150	mg/L
BA01	Compliance	E001	05/11/2023	Oxidation Reduction Potential	58.0	mV
BA01	Compliance	E001	05/11/2023	pH (field)	6.8	SU
BA01	Compliance	E001	05/11/2023	Radium 226 + Radium 228, total	0.829 J	pCi/L
BA01	Compliance	E001	05/11/2023	Selenium, total	0.00074 U	mg/L
BA01	Compliance	E001	05/11/2023	Specific Conductance @ 25C (field)	796	micromhos/cm
BA01	Compliance	E001	05/11/2023	Sulfate, total	130	mg/L
BA01	Compliance	E001	05/11/2023	Temperature	18.0	degrees C
BA01	Compliance	E001	05/11/2023	Thallium, total	0.00038 U	mg/L
BA01	Compliance	E001	05/11/2023	Total Dissolved Solids	620 J+	mg/L
BA01	Compliance	E001	05/11/2023	Turbidity, field	9.90	NTU
BA02	Compliance	E001	05/15/2023	Antimony, total	0.00043 U	mg/L
BA02	Compliance	E001	05/15/2023	Arsenic, total	0.00160	mg/L
BA02	Compliance	E001	05/15/2023	Barium, total	0.210	mg/L
BA02	Compliance	E001	05/15/2023	Beryllium, total	0.00059 U	mg/L
BA02	Compliance	E001	05/15/2023	Boron, total	0.0680 J+	mg/L
BA02	Compliance	E001	05/15/2023	Cadmium, total	0.00074 U	mg/L
BA02	Compliance	E001	05/15/2023	Calcium, total	96.0 J+	mg/L
BA02	Compliance	E001	05/15/2023	Chloride, total	8.00	mg/L
BA02	Compliance	E001	05/15/2023	Chromium, total	0.0028 U	mg/L
BA02	Compliance	E001	05/15/2023	Cobalt, total	0.00048 U	mg/L
BA02	Compliance	E001	05/15/2023	Dissolved Oxygen	0.900	mg/L
BA02	Compliance	E001	05/15/2023	Fluoride, total	0.185 J	mg/L
BA02	Compliance	E001	05/15/2023	Lead, total	0.00065 J	mg/L
BA02	Compliance	E001	05/15/2023	Lithium, total	0.005 U	mg/L

TABLE 1.
FIELD PARAMETERS AND ANALYTICAL RESULTS - QUARTER 2, 2023
845 QUARTERLY REPORT
DUCK CREEK POWER PLANT
BOTTOM ASH BASIN
CANTON, IL

Well ID	Well Type	Event	Date	Parameter	Result	Unit
BA02	Compliance	E001	05/15/2023	Mercury, total	0.000730	mg/L
BA02	Compliance	E001	05/15/2023	Molybdenum, total	0.00520 J+	mg/L
BA02	Compliance	E001	05/15/2023	Oxidation Reduction Potential	228	mV
BA02	Compliance	E001	05/15/2023	pH (field)	7.3	SU
BA02	Compliance	E001	05/15/2023	Radium 226 + Radium 228, total	0.478 <0	pCi/L
BA02	Compliance	E001	05/15/2023	Selenium, total	0.00074 U	mg/L
BA02	Compliance	E001	05/15/2023	Specific Conductance @ 25C (field)	897	micromhos/cm
BA02	Compliance	E001	05/15/2023	Sulfate, total	12.0	mg/L
BA02	Compliance	E001	05/15/2023	Temperature	14.2	degrees C
BA02	Compliance	E001	05/15/2023	Thallium, total	0.00047 J	mg/L
BA02	Compliance	E001	05/15/2023	Total Dissolved Solids	480 J	mg/L
BA02	Compliance	E001	05/15/2023	Turbidity, field	11.2	NTU
BA02L	Compliance	E001	05/10/2023	Antimony, total	0.00043 U	mg/L
BA02L	Compliance	E001	05/10/2023	Arsenic, total	0.0130	mg/L
BA02L	Compliance	E001	05/10/2023	Barium, total	0.0750	mg/L
BA02L	Compliance	E001	05/10/2023	Beryllium, total	0.001 U	mg/L
BA02L	Compliance	E001	05/10/2023	Boron, total	0.0680 J+	mg/L
BA02L	Compliance	E001	05/10/2023	Cadmium, total	0.00074 U	mg/L
BA02L	Compliance	E001	05/10/2023	Calcium, total	77.0	mg/L
BA02L	Compliance	E001	05/10/2023	Chloride, total	2.60	mg/L
BA02L	Compliance	E001	05/10/2023	Chromium, total	0.0028 U	mg/L
BA02L	Compliance	E001	05/10/2023	Cobalt, total	0.0011 J	mg/L
BA02L	Compliance	E001	05/10/2023	Dissolved Oxygen	0.300	mg/L
BA02L	Compliance	E001	05/10/2023	Fluoride, total	0.403	mg/L
BA02L	Compliance	E001	05/10/2023	Lead, total	0.00032 J	mg/L
BA02L	Compliance	E001	05/10/2023	Lithium, total	0.005 U	mg/L
BA02L	Compliance	E001	05/10/2023	Mercury, total	0.00014 U	mg/L
BA02L	Compliance	E001	05/10/2023	Molybdenum, total	0.00470 J+	mg/L
BA02L	Compliance	E001	05/10/2023	Oxidation Reduction Potential	-122	mV
BA02L	Compliance	E001	05/10/2023	pH (field)	7.1	SU
BA02L	Compliance	E001	05/10/2023	Radium 226 + Radium 228, total	1.57	pCi/L
BA02L	Compliance	E001	05/10/2023	Selenium, total	0.00074 U	mg/L
BA02L	Compliance	E001	05/10/2023	Specific Conductance @ 25C (field)	583	micromhos/cm
BA02L	Compliance	E001	05/10/2023	Sulfate, total	14.0	mg/L
BA02L	Compliance	E001	05/10/2023	Temperature	12.6	degrees C
BA02L	Compliance	E001	05/10/2023	Thallium, total	0.00038 U	mg/L
BA02L	Compliance	E001	05/10/2023	Total Dissolved Solids	370 J	mg/L
BA02L	Compliance	E001	05/10/2023	Turbidity, field	99.1	NTU
BA03	Compliance	E001	05/10/2023	Antimony, total	0.00043 U	mg/L
BA03	Compliance	E001	05/10/2023	Arsenic, total	0.00069 U	mg/L
BA03	Compliance	E001	05/10/2023	Barium, total	0.150	mg/L
BA03	Compliance	E001	05/10/2023	Beryllium, total	0.001 U	mg/L
BA03	Compliance	E001	05/10/2023	Boron, total	0.0240 J+	mg/L
BA03	Compliance	E001	05/10/2023	Cadmium, total	0.00074 U	mg/L
BA03	Compliance	E001	05/10/2023	Calcium, total	100	mg/L
BA03	Compliance	E001	05/10/2023	Chloride, total	6.40	mg/L

TABLE 1.
FIELD PARAMETERS AND ANALYTICAL RESULTS - QUARTER 2, 2023
845 QUARTERLY REPORT
DUCK CREEK POWER PLANT
BOTTOM ASH BASIN
CANTON, IL

Well ID	Well Type	Event	Date	Parameter	Result	Unit
BA03	Compliance	E001	05/10/2023	Chromium, total	0.0028 U	mg/L
BA03	Compliance	E001	05/10/2023	Cobalt, total	0.00048 U	mg/L
BA03	Compliance	E001	05/10/2023	Dissolved Oxygen	5.00	mg/L
BA03	Compliance	E001	05/10/2023	Fluoride, total	0.191 J	mg/L
BA03	Compliance	E001	05/10/2023	Lead, total	0.00022 U	mg/L
BA03	Compliance	E001	05/10/2023	Lithium, total	0.005 U	mg/L
BA03	Compliance	E001	05/10/2023	Mercury, total	0.00014 U	mg/L
BA03	Compliance	E001	05/10/2023	Molybdenum, total	0.001 UJ	mg/L
BA03	Compliance	E001	05/10/2023	Oxidation Reduction Potential	225	mV
BA03	Compliance	E001	05/10/2023	pH (field)	6.7	SU
BA03	Compliance	E001	05/10/2023	Radium 226 + Radium 228, total	0.788	pCi/L
BA03	Compliance	E001	05/10/2023	Selenium, total	0.00160	mg/L
BA03	Compliance	E001	05/10/2023	Specific Conductance @ 25C (field)	819	micromhos/cm
BA03	Compliance	E001	05/10/2023	Sulfate, total	19.0	mg/L
BA03	Compliance	E001	05/10/2023	Temperature	15.4	degrees C
BA03	Compliance	E001	05/10/2023	Thallium, total	0.00038 U	mg/L
BA03	Compliance	E001	05/10/2023	Total Dissolved Solids	500 J	mg/L
BA03	Compliance	E001	05/10/2023	Turbidity, field	42.0	NTU
BA03L	Compliance	E001	05/10/2023	Antimony, total	0.00043 U	mg/L
BA03L	Compliance	E001	05/10/2023	Arsenic, total	0.00069 U	mg/L
BA03L	Compliance	E001	05/10/2023	Barium, total	0.130	mg/L
BA03L	Compliance	E001	05/10/2023	Beryllium, total	0.001 U	mg/L
BA03L	Compliance	E001	05/10/2023	Boron, total	0.480	mg/L
BA03L	Compliance	E001	05/10/2023	Cadmium, total	0.00074 U	mg/L
BA03L	Compliance	E001	05/10/2023	Calcium, total	190	mg/L
BA03L	Compliance	E001	05/10/2023	Chloride, total	26.0	mg/L
BA03L	Compliance	E001	05/10/2023	Chromium, total	0.00490	mg/L
BA03L	Compliance	E001	05/10/2023	Cobalt, total	0.00048 U	mg/L
BA03L	Compliance	E001	05/10/2023	Dissolved Oxygen	2.70	mg/L
BA03L	Compliance	E001	05/10/2023	Fluoride, total	0.205 J	mg/L
BA03L	Compliance	E001	05/10/2023	Lead, total	0.00023 J	mg/L
BA03L	Compliance	E001	05/10/2023	Lithium, total	0.005 U	mg/L
BA03L	Compliance	E001	05/10/2023	Mercury, total	0.00014 U	mg/L
BA03L	Compliance	E001	05/10/2023	Molybdenum, total	0.00100 J+	mg/L
BA03L	Compliance	E001	05/10/2023	Oxidation Reduction Potential	221	mV
BA03L	Compliance	E001	05/10/2023	pH (field)	6.7	SU
BA03L	Compliance	E001	05/10/2023	Radium 226 + Radium 228, total	0.744	pCi/L
BA03L	Compliance	E001	05/10/2023	Selenium, total	0.00074 U	mg/L
BA03L	Compliance	E001	05/10/2023	Specific Conductance @ 25C (field)	1,380	micromhos/cm
BA03L	Compliance	E001	05/10/2023	Sulfate, total	360	mg/L
BA03L	Compliance	E001	05/10/2023	Temperature	15.0	degrees C
BA03L	Compliance	E001	05/10/2023	Thallium, total	0.00038 U	mg/L
BA03L	Compliance	E001	05/10/2023	Total Dissolved Solids	1,100 J	mg/L
BA03L	Compliance	E001	05/10/2023	Turbidity, field	50.0	NTU
BA04	Compliance	E001	05/11/2023	Antimony, total	0.00043 U	mg/L
BA04	Compliance	E001	05/11/2023	Arsenic, total	0.00069 U	mg/L

TABLE 1.
FIELD PARAMETERS AND ANALYTICAL RESULTS - QUARTER 2, 2023
845 QUARTERLY REPORT
DUCK CREEK POWER PLANT
BOTTOM ASH BASIN
CANTON, IL

Well ID	Well Type	Event	Date	Parameter	Result	Unit
BA04	Compliance	E001	05/11/2023	Barium, total	0.0870	mg/L
BA04	Compliance	E001	05/11/2023	Beryllium, total	0.00059 U	mg/L
BA04	Compliance	E001	05/11/2023	Boron, total	0.330 J+	mg/L
BA04	Compliance	E001	05/11/2023	Cadmium, total	0.00074 U	mg/L
BA04	Compliance	E001	05/11/2023	Calcium, total	130 J+	mg/L
BA04	Compliance	E001	05/11/2023	Chloride, total	30.0	mg/L
BA04	Compliance	E001	05/11/2023	Chromium, total	0.0028 U	mg/L
BA04	Compliance	E001	05/11/2023	Cobalt, total	0.00048 U	mg/L
BA04	Compliance	E001	05/11/2023	Dissolved Oxygen	1.00	mg/L
BA04	Compliance	E001	05/11/2023	Fluoride, total	0.275	mg/L
BA04	Compliance	E001	05/11/2023	Lead, total	0.00022 U	mg/L
BA04	Compliance	E001	05/11/2023	Lithium, total	0.005 U	mg/L
BA04	Compliance	E001	05/11/2023	Mercury, total	0.00014 U	mg/L
BA04	Compliance	E001	05/11/2023	Molybdenum, total	0.00270	mg/L
BA04	Compliance	E001	05/11/2023	Oxidation Reduction Potential	178	mV
BA04	Compliance	E001	05/11/2023	pH (field)	6.8	SU
BA04	Compliance	E001	05/11/2023	Radium 226 + Radium 228, total	0.152	pCi/L
BA04	Compliance	E001	05/11/2023	Selenium, total	0.00074 U	mg/L
BA04	Compliance	E001	05/11/2023	Specific Conductance @ 25C (field)	942	micromhos/cm
BA04	Compliance	E001	05/11/2023	Sulfate, total	78.0	mg/L
BA04	Compliance	E001	05/11/2023	Temperature	17.6	degrees C
BA04	Compliance	E001	05/11/2023	Thallium, total	0.00110	mg/L
BA04	Compliance	E001	05/11/2023	Total Dissolved Solids	740 J+	mg/L
BA04	Compliance	E001	05/11/2023	Turbidity, field	0 U	NTU

Notes:
C = Celsius
cm = centimeter
mg/L = milligrams per liter
mV = millivolts
NTU = Nephelometric Turbidity Units
pCi/L = picocuries per liter
SU = Standard Units
J = The result is an estimated quantity. The associated numerical value is the approximate concentration of the analyte in the sample.
J+ = The result is an estimated quantity, but the result may be biased high.
U = The analyte was analyzed for, but was not detected above the level of the adjusted detection limit or quantitation limit, as appropriate.
UJ = The analyte was analyzed for, but was not detected. The reported quantitation limit is approximate and may be inaccurate or imprecise.

TABLE 2.
COMPARISON OF STATISTICAL RESULTS TO GWPS - QUARTER 2, 2023
845 QUARTERLY REPORT
DUCK CREEK POWER PLANT
BOTTOM ASH BASIN
CANTON, IL

Well ID	HSU	Event	Parameter	Units	Date Range	Sample Count	Percent ND	Statistical Calculation	Statistical Result	GWPS	GWPS Source	Exceedance Type
BA01	UA	E001	Antimony, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.003	0.006	Standard	No Exceedance
BA01	UA	E001	Arsenic, total	mg/L	02/05/16 - 05/11/23	9	11	CI around mean	0.00103	0.024	Background	No Exceedance
BA01	UA	E001	Barium, total	mg/L	02/05/16 - 05/11/23	9	0	CI around mean	0.136	2	Standard	No Exceedance
BA01	UA	E001	Beryllium, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.001	0.004	Standard	No Exceedance
BA01	UA	E001	Boron, total	mg/L	02/05/16 - 05/11/23	21	0	CI around median	0.021	7.9	Background	No Exceedance
BA01	UA	E001	Cadmium, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.001	0.005	Standard	No Exceedance
BA01	UA	E001	Chloride, total	mg/L	02/05/16 - 05/11/23	21	0	CI around median	10	700	Background	No Exceedance
BA01	UA	E001	Chromium, total	mg/L	02/05/16 - 05/11/23	9	89	CI around median	0.004	0.1	Standard	No Exceedance
BA01	UA	E001	Cobalt, total	mg/L	02/05/16 - 05/11/23	9	78	CI around median	0.002	0.03	Background	No Exceedance
BA01	UA	E001	Fluoride, total	mg/L	02/05/16 - 05/11/23	21	52	CI around median	0.25	4	Standard	No Exceedance
BA01	UA	E001	Lead, total	mg/L	02/05/16 - 05/11/23	9	22	CI around geomean	0.00184	0.042	Background	No Exceedance
BA01	UA	E001	Lithium, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.02	0.068	Background	No Exceedance
BA01	UA	E001	Mercury, total	mg/L	02/05/16 - 05/11/23	9	89	Most recent sample	0.0002	0.004	Background	No Exceedance
BA01	UA	E001	Molybdenum, total	mg/L	02/05/16 - 05/11/23	9	0	CI around median	0.0019	0.1	Standard	No Exceedance
BA01	UA	E001	pH (field)	SU	02/05/16 - 05/11/23	25	0	CI around median	6.8/7.0	6.4/9	Background/Standard	No Exceedance
BA01	UA	E001	Radium 226 + Radium 228, total	pCi/L	02/05/16 - 05/11/23	9	0	CI around mean	0.448	7.27	Background	No Exceedance
BA01	UA	E001	Selenium, total	mg/L	02/05/16 - 05/11/23	8	100	All ND - Last	0.001	0.05	Standard	No Exceedance
BA01	UA	E001	Sulfate, total	mg/L	02/05/16 - 05/11/23	21	0	CI around mean	129	890	Background	No Exceedance
BA01	UA	E001	Thallium, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.001	0.002	Standard	No Exceedance
BA01	UA	E001	Total Dissolved Solids	mg/L	02/05/16 - 05/11/23	21	0	CI around mean	525	2,590	Background	No Exceedance
BA02	UA	E001	Antimony, total	mg/L	02/05/16 - 05/15/23	9	100	All ND - Last	0.003	0.006	Standard	No Exceedance
BA02	UA	E001	Arsenic, total	mg/L	02/05/16 - 05/15/23	9	11	CI around mean	0.000936	0.024	Background	No Exceedance
BA02	UA	E001	Barium, total	mg/L	02/05/16 - 05/15/23	9	0	CI around mean	0.184	2	Standard	No Exceedance
BA02	UA	E001	Beryllium, total	mg/L	02/05/16 - 05/15/23	9	89	CI around median	0.001	0.004	Standard	No Exceedance
BA02	UA	E001	Boron, total	mg/L	02/05/16 - 05/15/23	21	0	CB around linear reg	0.0482	7.9	Background	No Exceedance
BA02	UA	E001	Cadmium, total	mg/L	02/05/16 - 05/15/23	9	100	All ND - Last	0.001	0.005	Standard	No Exceedance
BA02	UA	E001	Chloride, total	mg/L	02/05/16 - 05/15/23	21	0	CB around linear reg	9	700	Background	No Exceedance

TABLE 2.
COMPARISON OF STATISTICAL RESULTS TO GWPS - QUARTER 2, 2023
845 QUARTERLY REPORT
DUCK CREEK POWER PLANT
BOTTOM ASH BASIN
CANTON, IL

Well ID	HSU	Event	Parameter	Units	Date Range	Sample Count	Percent ND	Statistical Calculation	Statistical Result	GWPS	GWPS Source	Exceedance Type
BA02	UA	E001	Chromium, total	mg/L	02/05/16 - 05/15/23	9	100	All ND - Last	0.004	0.1	Standard	No Exceedance
BA02	UA	E001	Cobalt, total	mg/L	02/05/16 - 05/15/23	9	100	All ND - Last	0.002	0.03	Background	No Exceedance
BA02	UA	E001	Fluoride, total	mg/L	02/05/16 - 05/15/23	21	81	CI around median	0.25	4	Standard	No Exceedance
BA02	UA	E001	Lead, total	mg/L	02/05/16 - 05/15/23	9	67	CI around median	0.001	0.042	Background	No Exceedance
BA02	UA	E001	Lithium, total	mg/L	02/05/16 - 05/15/23	9	100	All ND - Last	0.02	0.068	Background	No Exceedance
BA02	UA	E001	Mercury, total	mg/L	02/05/16 - 05/15/23	9	89	CI around median	0.0002	0.004	Background	No Exceedance
BA02	UA	E001	Molybdenum, total	mg/L	02/05/16 - 05/15/23	9	0	CI around mean	0.00371	0.1	Standard	No Exceedance
BA02	UA	E001	pH (field)	SU	02/05/16 - 05/15/23	22	0	CI around median	6.9/7.3	6.4/9	Background/Standard	No Exceedance
BA02	UA	E001	Radium 226 + Radium 228, total	pCi/L	02/05/16 - 05/15/23	9	0	CI around mean	0.462	7.27	Background	No Exceedance
BA02	UA	E001	Selenium, total	mg/L	02/05/16 - 05/15/23	9	78	CI around median	0.001	0.05	Standard	No Exceedance
BA02	UA	E001	Sulfate, total	mg/L	02/05/16 - 05/15/23	21	0	CB around linear reg	11.4	890	Background	No Exceedance
BA02	UA	E001	Thallium, total	mg/L	02/05/16 - 05/15/23	9	89	Most recent sample	0.001	0.002	Standard	No Exceedance
BA02	UA	E001	Total Dissolved Solids	mg/L	02/05/16 - 05/15/23	21	0	CI around mean	434	2,590	Background	No Exceedance
BA02L	UA/PMP	E001	Antimony, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.003	0.006	Standard	No Exceedance
BA02L	UA/PMP	E001	Arsenic, total	mg/L	04/14/21 - 05/10/23	9	0	CI around mean	0.0102	0.024	Background	No Exceedance
BA02L	UA/PMP	E001	Barium, total	mg/L	04/14/21 - 05/10/23	9	0	CI around median	0.046	2	Standard	No Exceedance
BA02L	UA/PMP	E001	Beryllium, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.001	0.004	Standard	No Exceedance
BA02L	UA/PMP	E001	Boron, total	mg/L	04/14/21 - 05/10/23	10	0	CI around mean	0.0779	7.9	Background	No Exceedance
BA02L	UA/PMP	E001	Cadmium, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.001	0.005	Standard	No Exceedance
BA02L	UA/PMP	E001	Chloride, total	mg/L	04/14/21 - 05/10/23	10	0	CB around linear reg	0.0094	700	Background	No Exceedance
BA02L	UA/PMP	E001	Chromium, total	mg/L	04/14/21 - 05/10/23	9	89	CI around median	0.004	0.1	Standard	No Exceedance
BA02L	UA/PMP	E001	Cobalt, total	mg/L	04/14/21 - 05/10/23	9	89	CI around median	0.002	0.03	Background	No Exceedance
BA02L	UA/PMP	E001	Fluoride, total	mg/L	04/14/21 - 05/10/23	10	0	CI around mean	0.506	4	Standard	No Exceedance
BA02L	UA/PMP	E001	Lead, total	mg/L	04/14/21 - 05/10/23	9	78	CI around median	0.001	0.042	Background	No Exceedance
BA02L	UA/PMP	E001	Lithium, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.02	0.068	Background	No Exceedance
BA02L	UA/PMP	E001	Mercury, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.0002	0.004	Background	No Exceedance
BA02L	UA/PMP	E001	Molybdenum, total	mg/L	04/14/21 - 05/10/23	9	0	CI around mean	0.00894	0.1	Standard	No Exceedance

TABLE 2.
COMPARISON OF STATISTICAL RESULTS TO GWPS - QUARTER 2, 2023
845 QUARTERLY REPORT
DUCK CREEK POWER PLANT
BOTTOM ASH BASIN
CANTON, IL

Well ID	HSU	Event	Parameter	Units	Date Range	Sample Count	Percent ND	Statistical Calculation	Statistical Result	GWPS	GWPS Source	Exceedance Type
BA02L	UA/PMP	E001	pH (field)	SU	04/14/21 - 05/10/23	10	0	CI around mean	7.2/7.6	6.4/9	Background/Standard	No Exceedance
BA02L	UA/PMP	E001	Radium 226 + Radium 228, total	pCi/L	04/14/21 - 05/10/23	8	0	CI around mean	-0.00325	7.27	Background	No Exceedance
BA02L	UA/PMP	E001	Selenium, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.001	0.05	Standard	No Exceedance
BA02L	UA/PMP	E001	Sulfate, total	mg/L	04/14/21 - 05/10/23	10	0	CI around geomean	2.43	890	Background	No Exceedance
BA02L	UA/PMP	E001	Thallium, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.001	0.002	Standard	No Exceedance
BA02L	UA/PMP	E001	Total Dissolved Solids	mg/L	04/14/21 - 05/10/23	10	0	CI around geomean	196	2,590	Background	No Exceedance
BA03	UA	E001	Antimony, total	mg/L	02/05/16 - 05/10/23	9	100	All ND - Last	0.003	0.006	Standard	No Exceedance
BA03	UA	E001	Arsenic, total	mg/L	02/05/16 - 05/10/23	9	78	CI around median	0.001	0.024	Background	No Exceedance
BA03	UA	E001	Barium, total	mg/L	02/05/16 - 05/10/23	9	0	CI around mean	0.172	2	Standard	No Exceedance
BA03	UA	E001	Beryllium, total	mg/L	02/05/16 - 05/10/23	9	100	All ND - Last	0.001	0.004	Standard	No Exceedance
BA03	UA	E001	Boron, total	mg/L	02/05/16 - 05/10/23	21	0	CI around mean	0.0252	7.9	Background	No Exceedance
BA03	UA	E001	Cadmium, total	mg/L	02/05/16 - 05/10/23	9	100	All ND - Last	0.001	0.005	Standard	No Exceedance
BA03	UA	E001	Chloride, total	mg/L	02/05/16 - 05/10/23	21	0	CI around median	5.9	700	Background	No Exceedance
BA03	UA	E001	Chromium, total	mg/L	02/05/16 - 05/10/23	9	78	CI around median	0.004	0.1	Standard	No Exceedance
BA03	UA	E001	Cobalt, total	mg/L	02/05/16 - 05/10/23	9	100	All ND - Last	0.002	0.03	Background	No Exceedance
BA03	UA	E001	Fluoride, total	mg/L	02/05/16 - 05/10/23	21	52	CI around median	0.25	4	Standard	No Exceedance
BA03	UA	E001	Lead, total	mg/L	02/05/16 - 05/10/23	9	67	CI around median	0.001	0.042	Background	No Exceedance
BA03	UA	E001	Lithium, total	mg/L	02/05/16 - 05/10/23	9	100	All ND - Last	0.02	0.068	Background	No Exceedance
BA03	UA	E001	Mercury, total	mg/L	02/05/16 - 05/10/23	9	89	CI around median	0.0002	0.004	Background	No Exceedance
BA03	UA	E001	Molybdenum, total	mg/L	02/05/16 - 05/10/23	9	11	CI around mean	0.00158	0.1	Standard	No Exceedance
BA03	UA	E001	pH (field)	SU	02/05/16 - 05/10/23	23	0	CI around mean	7.1/7.3	6.4/9	Background/Standard	No Exceedance
BA03	UA	E001	Radium 226 + Radium 228, total	pCi/L	02/05/16 - 05/10/23	9	0	CI around mean	0.433	7.27	Background	No Exceedance
BA03	UA	E001	Selenium, total	mg/L	02/05/16 - 05/10/23	9	56	CI around median	0.001	0.05	Standard	No Exceedance
BA03	UA	E001	Sulfate, total	mg/L	02/05/16 - 05/10/23	21	0	CB around linear reg	14.3	890	Background	No Exceedance
BA03	UA	E001	Thallium, total	mg/L	02/05/16 - 05/10/23	9	100	All ND - Last	0.001	0.002	Standard	No Exceedance
BA03	UA	E001	Total Dissolved Solids	mg/L	02/05/16 - 05/10/23	21	0	CB around linear reg	435	2,590	Background	No Exceedance
BA03L	UA/PMP	E001	Antimony, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.003	0.006	Standard	No Exceedance

TABLE 2.
COMPARISON OF STATISTICAL RESULTS TO GWPS - QUARTER 2, 2023
845 QUARTERLY REPORT
DUCK CREEK POWER PLANT
BOTTOM ASH BASIN
CANTON, IL

Well ID	HSU	Event	Parameter	Units	Date Range	Sample Count	Percent ND	Statistical Calculation	Statistical Result	GWPS	GWPS Source	Exceedance Type
BA03L	UA/PMP	E001	Arsenic, total	mg/L	04/14/21 - 05/10/23	9	67	CI around median	0.001	0.024	Background	No Exceedance
BA03L	UA/PMP	E001	Barium, total	mg/L	04/14/21 - 05/10/23	9	0	CI around median	0.13	2	Standard	No Exceedance
BA03L	UA/PMP	E001	Beryllium, total	mg/L	04/14/21 - 05/10/23	9	89	CI around median	0.001	0.004	Standard	No Exceedance
BA03L	UA/PMP	E001	Boron, total	mg/L	04/14/21 - 05/10/23	10	0	CB around linear reg	0.364	7.9	Background	No Exceedance
BA03L	UA/PMP	E001	Cadmium, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.001	0.005	Standard	No Exceedance
BA03L	UA/PMP	E001	Chloride, total	mg/L	04/14/21 - 05/10/23	10	0	CI around mean	21.5	700	Background	No Exceedance
BA03L	UA/PMP	E001	Chromium, total	mg/L	04/14/21 - 05/10/23	9	33	CI around median	0.004	0.1	Standard	No Exceedance
BA03L	UA/PMP	E001	Cobalt, total	mg/L	04/14/21 - 05/10/23	9	78	CI around median	0.002	0.03	Background	No Exceedance
BA03L	UA/PMP	E001	Fluoride, total	mg/L	04/14/21 - 05/10/23	10	70	CI around median	0.25	4	Standard	No Exceedance
BA03L	UA/PMP	E001	Lead, total	mg/L	04/14/21 - 05/10/23	9	44	CI around median	0.001	0.042	Background	No Exceedance
BA03L	UA/PMP	E001	Lithium, total	mg/L	04/14/21 - 05/10/23	9	89	CI around median	0.02	0.068	Background	No Exceedance
BA03L	UA/PMP	E001	Mercury, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.0002	0.004	Background	No Exceedance
BA03L	UA/PMP	E001	Molybdenum, total	mg/L	04/14/21 - 05/10/23	9	44	CI around median	0.001	0.1	Standard	No Exceedance
BA03L	UA/PMP	E001	pH (field)	SU	04/14/21 - 05/10/23	10	0	CI around mean	6.8/6.9	6.4/9	Background/Standard	No Exceedance
BA03L	UA/PMP	E001	Radium 226 + Radium 228, total	pCi/L	04/14/21 - 05/10/23	8	0	CI around geomean	0.27	7.27	Background	No Exceedance
BA03L	UA/PMP	E001	Selenium, total	mg/L	04/14/21 - 05/10/23	9	89	CI around median	0.001	0.05	Standard	No Exceedance
BA03L	UA/PMP	E001	Sulfate, total	mg/L	04/14/21 - 05/10/23	10	0	CI around mean	342	890	Background	No Exceedance
BA03L	UA/PMP	E001	Thallium, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.001	0.002	Standard	No Exceedance
BA03L	UA/PMP	E001	Total Dissolved Solids	mg/L	04/14/21 - 05/10/23	10	0	CI around mean	971	2,590	Background	No Exceedance
BA04	UA	E001	Antimony, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.003	0.006	Standard	No Exceedance
BA04	UA	E001	Arsenic, total	mg/L	02/05/16 - 05/11/23	9	89	CI around median	0.001	0.024	Background	No Exceedance
BA04	UA	E001	Barium, total	mg/L	02/05/16 - 05/11/23	9	0	CI around mean	0.1	2	Standard	No Exceedance
BA04	UA	E001	Beryllium, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.001	0.004	Standard	No Exceedance
BA04	UA	E001	Boron, total	mg/L	02/05/16 - 05/11/23	21	0	CB around T-S line	0.305	7.9	Background	No Exceedance
BA04	UA	E001	Cadmium, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.001	0.005	Standard	No Exceedance
BA04	UA	E001	Chloride, total	mg/L	02/05/16 - 05/11/23	21	0	CB around T-S line	34	700	Background	No Exceedance
BA04	UA	E001	Chromium, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.004	0.1	Standard	No Exceedance

TABLE 2.
COMPARISON OF STATISTICAL RESULTS TO GWPS - QUARTER 2, 2023
 845 QUARTERLY REPORT
 DUCK CREEK POWER PLANT
 BOTTOM ASH BASIN
 CANTON, IL

Well ID	HSU	Event	Parameter	Units	Date Range	Sample Count	Percent ND	Statistical Calculation	Statistical Result	GWPS	GWPS Source	Exceedance Type
BA04	UA	E001	Cobalt, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.002	0.03	Background	No Exceedance
BA04	UA	E001	Fluoride, total	mg/L	02/05/16 - 05/11/23	21	14	CI around median	0.268	4	Standard	No Exceedance
BA04	UA	E001	Lead, total	mg/L	02/05/16 - 05/11/23	9	89	CI around median	0.001	0.042	Background	No Exceedance
BA04	UA	E001	Lithium, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.02	0.068	Background	No Exceedance
BA04	UA	E001	Mercury, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.0002	0.004	Background	No Exceedance
BA04	UA	E001	Molybdenum, total	mg/L	02/05/16 - 05/11/23	9	0	CI around geomean	0.0017	0.1	Standard	No Exceedance
BA04	UA	E001	pH (field)	SU	02/05/16 - 05/11/23	22	0	CI around mean	7.0/7.2	6.4/9	Background/Standard	No Exceedance
BA04	UA	E001	Radium 226 + Radium 228, total	pCi/L	02/05/16 - 05/11/23	9	0	CI around mean	0.316	7.27	Background	No Exceedance
BA04	UA	E001	Selenium, total	mg/L	02/05/16 - 05/11/23	9	89	CI around median	0.001	0.05	Standard	No Exceedance
BA04	UA	E001	Sulfate, total	mg/L	02/05/16 - 05/11/23	21	0	CB around linear reg	123	890	Background	No Exceedance
BA04	UA	E001	Thallium, total	mg/L	02/05/16 - 05/11/23	9	89	CI around median	0.001	0.002	Standard	No Exceedance
BA04	UA	E001	Total Dissolved Solids	mg/L	02/05/16 - 05/11/23	21	0	CB around T-S line	670	2,590	Background	No Exceedance

Notes:
 Exceedance Type:
 No Exceedance: No exceedance of the GWPS and no resample was collected.
 HSU = hydrostratigraphic unit:
 UA = Uppermost Aquifer
 UA/PMP = Uppermost Aquifer/Potential Migration Pathway
 mg/L = milligrams per liter
 ND = non-detect
 pCi/L = picocuries per liter
 SU = standard units
 Sample Count = number of samples from Sampled Date Range used to calculate the Statistical Result
 Statistical Calculation = method used to calculate the statistical result:
 All ND - Last = All results were below the reporting limit, and the last determined reporting limit is shown
 CB around T-S line = Confidence band around Thiel-Sen line
 CB around linear reg = Confidence band around linear regression
 CI around geomean = Confidence interval around the geometric mean
 CI around mean = Confidence interval around the mean
 CI around median = Confidence interval around the median
 Most recent sample = Result for the most recently collected sample used due to insufficient data

TABLE 2.
COMPARISON OF STATISTICAL RESULTS TO GWPS - QUARTER 2, 2023
845 QUARTERLY REPORT
DUCK CREEK POWER PLANT
BOTTOM ASH BASIN
CANTON, IL

Statistical Result = calculated in accordance with Statistical Analysis Plan using constituent concentrations observed at monitoring well during all sampling events within the specified date range
For pH, the values presented are the lower / upper limits
GWPS = Groundwater Protection Standard
GWPS Source:

- Standard = standard specified in 35 I.A.C. § 845.600(a)(1)
- Background = background concentration (see cover page for additional information)

FIGURES



 BACKGROUND WELL

 COMPLIANCE WELL

 REGULATED UNIT (SUBJECT UNIT)

A horizontal scale bar with tick marks at 0, 50, and 100. The word "Feet" is written at the right end of the bar.

35 I.A.C. § 845 Groundwater Monitoring Well Network

BOTTOM ASH BASIN
DUCK CREEK POWER PLANT
CANTON, ILLINOIS

FIGURE 1

RAMBOLL AMERICAS
ENGINEERING SOLUTIONS, INC.



ATTACHMENTS

**ATTACHMENT A
GROUNDWATER ELEVATION DATA
QUARTER 2 2023**

ATTACHMENT A.
GROUNDWATER ELEVATION DATA - QUARTER 2, 2023
845 QUARTERLY REPORT
DUCK CREEK POWER PLANT
BOTTOM ASH BASIN
CANTON, IL

Well ID	Well Type	Date	Depth to Groundwater (feet BMP)	Groundwater Elevation (feet NAVD88)
BA01	Compliance	05/08/2023	14.89	572.20
BA02L	Compliance	05/08/2023	11.49	568.41
BA03	Compliance	05/08/2023	5.95	572.39
BA03L	Compliance	05/08/2023	5.03	572.72
BA04	Compliance	05/08/2023	5.49	572.70
BA05	Background	05/08/2023	18.53	577.18
BA06	Background	05/08/2023	21.46	574.17

Notes:
BMP = below measuring point
NAVD88 = North American Vertical Datum of 1988

**ATTACHMENT B
LABORATORY REPORTS AND FIELD DATA SHEETS
QUARTER 2 2023**



Pace Analytical Services, LLC

2231 W. Altorfer Drive

Peoria, IL 61615

(800)752-6651

June 13, 2023

Daryl Johnson
Vistra - Duck Creek
17751 North Cilco Road
Canton, IL 61520-8761

RE: DC 23Q2

Dear Daryl Johnson:

Please find enclosed the analytical results for the **109** sample(s) the laboratory received on **5/10/23 5:20 pm** and logged in under work order **GE02221**. All testing is performed according to our current TNI accreditations unless otherwise noted. This report cannot be reproduced, except in full, without the written permission of Pace Analytical Services, LLC.

If you have any questions regarding your report, please contact your project manager. Quality and timely data is of the utmost importance to us.

Pace Analytical Services appreciates the opportunity to provide you with analytical expertise . We are always trying to improve our customer service and we welcome you to contact the General Manager, Lisa Grant, with any feedback you have about your experience with our laboratory at 309-683-1764 or lisa.grant@pacelabs.com.

A handwritten signature in cursive script that reads "Gail Schindler".

Gail Schindler
Project Manager
(309) 692-9688 x1716
gail.schindler@pacelabs.com

SAMPLE RECEIPT CHECK LIST

Items not applicable will be marked as in compliance

Work Order GE02221

YES	Samples received within temperature compliance when applicable
YES	COC present upon sample receipt
YES	COC completed & legible
YES	Sampler name & signature present
YES	Unique sample IDs assigned
YES	Sample collection location recorded
YES	Date & time collected recorded on COC
YES	Relinquished by client signature on COC
YES	COC & labels match
YES	Sample labels are legible
YES	Appropriate bottle(s) received
YES	Sufficient sample volume received
YES	Sample containers received undamaged
YES	Zero headspace, <6 mm present in VOA vials
YES	Trip blank(s) received
YES	All non-field analyses received within holding times
YES	Short hold time analysis
YES	Current PDC COC submitted
NO	Case narrative provided

Work Order GE02226

YES	Samples received within temperature compliance when applicable
YES	COC present upon sample receipt
YES	COC completed & legible
YES	Sampler name & signature present
YES	Unique sample IDs assigned
YES	Sample collection location recorded
YES	Date & time collected recorded on COC
YES	Relinquished by client signature on COC
YES	COC & labels match
YES	Sample labels are legible
YES	Appropriate bottle(s) received
YES	Sufficient sample volume received
YES	Sample containers received undamaged
YES	Zero headspace, <6 mm present in VOA vials
YES	Trip blank(s) received
YES	All non-field analyses received within holding times
YES	Short hold time analysis
YES	Current PDC COC submitted
NO	Case narrative provided

Work Order GE02632

YES	Samples received within temperature compliance when applicable
YES	COC present upon sample receipt
YES	COC completed & legible
YES	Sampler name & signature present
YES	Unique sample IDs assigned
YES	Sample collection location recorded
YES	Date & time collected recorded on COC
YES	Relinquished by client signature on COC
YES	COC & labels match
YES	Sample labels are legible
YES	Appropriate bottle(s) received
YES	Sufficient sample volume received
YES	Sample containers received undamaged
YES	Zero headspace, <6 mm present in VOA vials
YES	Trip blank(s) received
YES	All non-field analyses received within holding times
YES	Short hold time analysis
YES	Current PDC COC submitted
NO	Case narrative provided

Work Order GE02767

YES	Samples received within temperature compliance when applicable
YES	COC present upon sample receipt
YES	COC completed & legible
YES	Sampler name & signature present
YES	Unique sample IDs assigned
YES	Sample collection location recorded
YES	Date & time collected recorded on COC
YES	Relinquished by client signature on COC
YES	COC & labels match
YES	Sample labels are legible
YES	Appropriate bottle(s) received
YES	Sufficient sample volume received
YES	Sample containers received undamaged
YES	Zero headspace, <6 mm present in VOA vials
YES	Trip blank(s) received
YES	All non-field analyses received within holding times
YES	Short hold time analysis
YES	Current PDC COC submitted
NO	Case narrative provided

Work Order GE02997

YES	Samples received within temperature compliance when applicable
YES	COC present upon sample receipt
YES	COC completed & legible
YES	Sampler name & signature present
YES	Unique sample IDs assigned
YES	Sample collection location recorded
YES	Date & time collected recorded on COC
YES	Relinquished by client signature on COC
YES	COC & labels match
YES	Sample labels are legible
YES	Appropriate bottle(s) received
YES	Sufficient sample volume received
YES	Sample containers received undamaged
YES	Zero headspace, <6 mm present in VOA vials
YES	Trip blank(s) received
YES	All non-field analyses received within holding times
YES	Short hold time analysis
YES	Current PDC COC submitted
NO	Case narrative provided

Case Narrative

G08L water level below top of pump

Sample GE02997-10 nitrate was originally reported at 10x dilution but it was discovered the sample was analyzed at a 5x dilution. The corrected raw data page is numbered 289a. The incorrect page has been removed and the corrected page has been added in its place.

ANALYTICAL RESULTS

Sample: GE02221-18
Name: BA02L
Matrix: Ground Water - Grab

Sampled: 05/10/23 14:15
Received: 05/10/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
Anions - PIA									
Chloride	2.6	mg/L		05/11/23 16:09	1	1.0	05/12/23 03:11	CRD	EPA 300.0 REV 2.1
Sulfate	14	mg/L		05/22/23 18:50	5	5.0	05/22/23 18:50	CRD	EPA 300.0 REV 2.1
Field - PIA									
Depth, From Measuring Point	7.91	Feet		05/10/23 14:15	1		05/10/23 14:15	FIELD	Field*
Dissolved oxygen, Field	0.30	mg/L		05/10/23 14:15	1		05/10/23 14:15	FIELD	Field*
Oxidation Reduction Potential	-122	mV		05/10/23 14:15	1	-500	05/10/23 14:15	FIELD	Field*
pH, Field Measured	7.12	pH Units		05/10/23 14:15	1		05/10/23 14:15	FIELD	Field*
Specific Conductance, Field Measured	583.0	umhos/cm		05/10/23 14:15	1		05/10/23 14:15	FIELD	Field*
Temperature, Field Measured	12.6	°C		05/10/23 14:15	1		05/10/23 14:15	FIELD	Field*
Temperature, Field Measured	54.6	°F		05/10/23 14:15	1		05/10/23 14:15	FIELD	Field*
Turbidity, Field Measured	99.1	NTU		05/10/23 14:15	1	0.00	05/10/23 14:15	FIELD	Field*
General Chemistry - PIA									
Alkalinity - bicarbonate as CaCO ₃	300	mg/L		05/19/23 09:32	1	10	05/19/23 09:32	CPS	SM 2320B 1997*
Alkalinity - carbonate as CaCO ₃	< 10	mg/L		05/19/23 09:32	1	10	05/19/23 09:32	CPS	SM 2320B 1997*
Fluoride	0.403	mg/L		05/24/23 11:04	1	0.250	05/24/23 11:04	TTH	SM 4500F C 1997
Soluble General Chemistry - PIA									
Solids - total dissolved solids (TDS)	370	mg/L		05/17/23 11:18	1	26	05/17/23 17:16	HRF	SM 2540C
Total Metals - PIA									
Antimony	< 3.0	ug/L		05/15/23 12:00	5	3.0	05/22/23 16:06	JMW	EPA 6020A
Arsenic	13	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:38	JMW	EPA 6020A
Barium	75	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:38	JMW	EPA 6020A
Beryllium	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/22/23 16:06	JMW	EPA 6020A
Boron	68	ug/L		05/15/23 12:00	5	10	05/23/23 10:38	JMW	EPA 6020A
Cadmium	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:38	JMW	EPA 6020A
Calcium	77	mg/L		05/15/23 12:00	5	0.20	05/23/23 10:38	JMW	EPA 6020A
Chromium	< 4.0	ug/L		05/15/23 12:00	5	4.0	05/23/23 10:38	JMW	EPA 6020A
Cobalt	< 2.0	ug/L		05/15/23 12:00	5	2.0	05/23/23 10:38	JMW	EPA 6020A

ANALYTICAL RESULTS

Sample: GE02221-18

Name: BA02L

Matrix: Ground Water - Grab

Sampled: 05/10/23 14:15

Received: 05/10/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
Lead	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/22/23 16:06	JMW	EPA 6020A
Magnesium	31	mg/L		05/15/23 12:00	5	0.10	05/23/23 10:38	JMW	EPA 6020A
Mercury	< 0.20	ug/L		05/15/23 12:00	5	0.20	05/22/23 16:06	JMW	EPA 6020A
Molybdenum	4.7	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:38	JMW	EPA 6020A
Potassium	0.24	mg/L		05/15/23 12:00	5	0.10	05/23/23 10:38	JMW	EPA 6020A
Selenium	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:38	JMW	EPA 6020A
Sodium	3.8	mg/L		05/15/23 12:00	5	0.10	05/23/23 10:38	JMW	EPA 6020A
Thallium	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:38	JMW	EPA 6020A
Lithium	< 0.020	mg/L		05/15/23 12:00	1	0.020	05/16/23 10:16	TJJ	EPA 6010B

ANALYTICAL RESULTS

Sample: GE02221-19
Name: BA03
Matrix: Ground Water - Grab

Sampled: 05/10/23 13:00
Received: 05/10/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
Anions - PIA									
Chloride	6.4	mg/L		05/25/23 12:00	1	1.0	05/25/23 12:00	CRD	EPA 300.0 REV 2.1
Sulfate	19	mg/L		05/25/23 12:21	5	5.0	05/25/23 12:21	CRD	EPA 300.0 REV 2.1
Field - PIA									
Depth, From Measuring Point	6.11	Feet		05/10/23 13:00	1		05/10/23 13:00	FIELD	Field*
Dissolved oxygen, Field	5.0	mg/L		05/10/23 13:00	1		05/10/23 13:00	FIELD	Field*
Oxidation Reduction Potential	225	mV		05/10/23 13:00	1	-500	05/10/23 13:00	FIELD	Field*
pH, Field Measured	6.69	pH Units		05/10/23 13:00	1		05/10/23 13:00	FIELD	Field*
Specific Conductance, Field Measured	819.0	umhos/cm		05/10/23 13:00	1		05/10/23 13:00	FIELD	Field*
Temperature, Field Measured	15.4	°C		05/10/23 13:00	1		05/10/23 13:00	FIELD	Field*
Temperature, Field Measured	59.7	°F		05/10/23 13:00	1		05/10/23 13:00	FIELD	Field*
Turbidity, Field Measured	42.0	NTU		05/10/23 13:00	1	0.00	05/10/23 13:00	FIELD	Field*
General Chemistry - PIA									
Alkalinity - bicarbonate as CaCO ₃	460	mg/L		05/19/23 09:32	1	10	05/19/23 09:32	CPS	SM 2320B 1997*
Alkalinity - carbonate as CaCO ₃	< 10	mg/L		05/19/23 09:32	1	10	05/19/23 09:32	CPS	SM 2320B 1997*
Fluoride	< 0.250	mg/L		05/24/23 11:17	1	0.250	05/24/23 11:17	TTH	SM 4500F C 1997
Soluble General Chemistry - PIA									
Solids - total dissolved solids (TDS)	500	mg/L		05/17/23 11:18	1	26	05/17/23 17:16	HRF	SM 2540C
Total Metals - PIA									
Antimony	< 3.0	ug/L		05/15/23 12:00	5	3.0	05/22/23 16:08	JMW	EPA 6020A
Arsenic	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:42	JMW	EPA 6020A
Barium	150	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:42	JMW	EPA 6020A
Beryllium	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/22/23 16:08	JMW	EPA 6020A
Boron	24	ug/L		05/15/23 12:00	5	10	05/23/23 10:42	JMW	EPA 6020A
Cadmium	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:42	JMW	EPA 6020A
Calcium	100	mg/L		05/15/23 12:00	5	0.20	05/23/23 10:42	JMW	EPA 6020A
Chromium	< 4.0	ug/L		05/15/23 12:00	5	4.0	05/23/23 10:42	JMW	EPA 6020A
Cobalt	< 2.0	ug/L		05/15/23 12:00	5	2.0	05/23/23 10:42	JMW	EPA 6020A
Lead	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/22/23 16:08	JMW	EPA 6020A
Magnesium	51	mg/L		05/15/23 12:00	5	0.10	05/23/23 10:42	JMW	EPA 6020A

ANALYTICAL RESULTS

Sample: GE02221-19

Name: BA03

Matrix: Ground Water - Grab

Sampled: 05/10/23 13:00

Received: 05/10/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
Mercury	< 0.20	ug/L		05/15/23 12:00	5	0.20	05/22/23 16:08	JMW	EPA 6020A
Molybdenum	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:42	JMW	EPA 6020A
Potassium	0.71	mg/L		05/15/23 12:00	5	0.10	05/23/23 10:42	JMW	EPA 6020A
Selenium	1.6	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:42	JMW	EPA 6020A
Sodium	7.1	mg/L		05/15/23 12:00	5	0.10	05/23/23 10:42	JMW	EPA 6020A
Thallium	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:42	JMW	EPA 6020A
Lithium	< 0.020	mg/L		05/15/23 12:00	1	0.020	05/16/23 10:17	TJJ	EPA 6010B

ANALYTICAL RESULTS

Sample: GE02221-20
Name: BA03 DUP
Matrix: Ground Water - Grab

Sampled: 05/10/23 13:00
Received: 05/10/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
Anions - PIA									
Chloride	6.5	mg/L		05/25/23 12:43	1	1.0	05/25/23 12:43	CRD	EPA 300.0 REV 2.1
Sulfate	19	mg/L		05/25/23 13:04	5	5.0	05/25/23 13:04	CRD	EPA 300.0 REV 2.1
Field - PIA									
Depth, From Measuring Point	6.11	Feet		05/10/23 13:00	1		05/10/23 13:00	FIELD	Field*
Dissolved oxygen, Field	5.0	mg/L		05/10/23 13:00	1		05/10/23 13:00	FIELD	Field*
Oxidation Reduction Potential	225	mV		05/10/23 13:00	1	-500	05/10/23 13:00	FIELD	Field*
pH, Field Measured	6.69	pH Units		05/10/23 13:00	1		05/10/23 13:00	FIELD	Field*
Specific Conductance, Field Measured	819.0	umhos/cm		05/10/23 13:00	1		05/10/23 13:00	FIELD	Field*
Temperature, Field Measured	59.7	°F		05/10/23 13:00	1		05/10/23 13:00	FIELD	Field*
Temperature, Field Measured	15.4	°C		05/10/23 13:00	1		05/10/23 13:00	FIELD	Field*
Turbidity, Field Measured	42.0	NTU		05/10/23 13:00	1	0.00	05/10/23 13:00	FIELD	Field*
General Chemistry - PIA									
Alkalinity - bicarbonate as CaCO ₃	440	mg/L		05/19/23 09:32	1	10	05/19/23 09:32	CPS	SM 2320B 1997*
Alkalinity - carbonate as CaCO ₃	< 10	mg/L		05/19/23 09:32	1	10	05/19/23 09:32	CPS	SM 2320B 1997*
Fluoride	< 0.250	mg/L		05/24/23 11:19	1	0.250	05/24/23 11:19	TTH	SM 4500F C 1997
Soluble General Chemistry - PIA									
Solids - total dissolved solids (TDS)	500	mg/L		05/17/23 11:18	1	26	05/17/23 17:16	HRF	SM 2540C
Total Metals - PIA									
Antimony	< 3.0	ug/L		05/15/23 12:00	5	3.0	05/22/23 16:11	JMW	EPA 6020A
Arsenic	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:45	JMW	EPA 6020A
Barium	160	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:45	JMW	EPA 6020A
Beryllium	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/22/23 16:11	JMW	EPA 6020A
Boron	22	ug/L		05/15/23 12:00	5	10	05/23/23 10:45	JMW	EPA 6020A
Cadmium	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:45	JMW	EPA 6020A
Calcium	110	mg/L		05/15/23 12:00	5	0.20	05/23/23 10:45	JMW	EPA 6020A
Chromium	< 4.0	ug/L		05/15/23 12:00	5	4.0	05/23/23 10:45	JMW	EPA 6020A
Cobalt	< 2.0	ug/L		05/15/23 12:00	5	2.0	05/23/23 10:45	JMW	EPA 6020A
Lead	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/22/23 16:11	JMW	EPA 6020A
Magnesium	52	mg/L		05/15/23 12:00	5	0.10	05/23/23 10:45	JMW	EPA 6020A

ANALYTICAL RESULTS

Sample: GE02221-20

Name: BA03 DUP

Matrix: Ground Water - Grab

Sampled: 05/10/23 13:00

Received: 05/10/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
Mercury	< 0.20	ug/L		05/15/23 12:00	5	0.20	05/22/23 16:11	JMW	EPA 6020A
Molybdenum	1.2	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:45	JMW	EPA 6020A
Potassium	0.72	mg/L		05/15/23 12:00	5	0.10	05/23/23 10:45	JMW	EPA 6020A
Selenium	1.5	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:45	JMW	EPA 6020A
Sodium	7.2	mg/L		05/15/23 12:00	5	0.10	05/23/23 10:45	JMW	EPA 6020A
Thallium	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:45	JMW	EPA 6020A
Lithium	< 0.020	mg/L		05/15/23 12:00	1	0.020	05/16/23 10:25	TJJ	EPA 6010B

ANALYTICAL RESULTS

Sample: GE02226-01
Name: BA03L
Matrix: Ground Water - Grab

Sampled: 05/10/23 14:15
Received: 05/10/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
Anions - PIA									
Chloride	26	mg/L	Q4	05/12/23 16:25	10	10	05/12/23 16:25	CRD	EPA 300.0 REV 2.1
Sulfate	360	mg/L	Q4	05/12/23 16:47	100	100	05/12/23 16:47	CRD	EPA 300.0 REV 2.1
Field - PIA									
Depth, From Measuring Point	5.73	Feet		05/10/23 14:15	1		05/10/23 14:15	FIELD	Field*
Dissolved oxygen, Field	2.7	mg/L		05/10/23 14:15	1		05/10/23 14:15	FIELD	Field*
Oxidation Reduction Potential	221	mV		05/10/23 14:15	1	-500	05/10/23 14:15	FIELD	Field*
pH, Field Measured	6.65	pH Units		05/10/23 14:15	1		05/10/23 14:15	FIELD	Field*
Specific Conductance, Field Measured	1380	umhos/cm		05/10/23 14:15	1		05/10/23 14:15	FIELD	Field*
Temperature, Field Measured	59.1	°F		05/10/23 14:15	1		05/10/23 14:15	FIELD	Field*
Temperature, Field Measured	15.0	°C		05/10/23 14:15	1		05/10/23 14:15	FIELD	Field*
Turbidity, Field Measured	50.0	NTU		05/10/23 14:15	1	0.00	05/10/23 14:15	FIELD	Field*
General Chemistry - PIA									
Alkalinity - bicarbonate as CaCO ₃	510	mg/L		05/19/23 09:32	1	10	05/19/23 09:32	CPS	SM 2320B 1997*
Alkalinity - carbonate as CaCO ₃	< 10	mg/L		05/19/23 09:32	1	10	05/19/23 09:32	CPS	SM 2320B 1997*
Fluoride	< 0.250	mg/L		05/24/23 11:28	1	0.250	05/24/23 11:28	TTH	SM 4500F C 1997
Soluble General Chemistry - PIA									
Solids - total dissolved solids (TDS)	1100	mg/L		05/17/23 11:18	1	26	05/17/23 17:16	HRF	SM 2540C
Total Metals - PIA									
Antimony	< 3.0	ug/L		05/15/23 12:00	5	3.0	05/22/23 16:14	JMW	EPA 6020A
Arsenic	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:49	JMW	EPA 6020A
Barium	130	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:49	JMW	EPA 6020A
Beryllium	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/22/23 16:14	JMW	EPA 6020A
Boron	480	ug/L		05/15/23 12:00	5	10	05/23/23 10:49	JMW	EPA 6020A
Cadmium	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:49	JMW	EPA 6020A
Calcium	190	mg/L		05/15/23 12:00	5	0.20	05/23/23 10:49	JMW	EPA 6020A
Chromium	4.9	ug/L		05/15/23 12:00	5	4.0	05/23/23 10:49	JMW	EPA 6020A
Cobalt	< 2.0	ug/L		05/15/23 12:00	5	2.0	05/23/23 10:49	JMW	EPA 6020A
Lead	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/22/23 16:14	JMW	EPA 6020A
Magnesium	98	mg/L		05/15/23 12:00	5	0.10	05/23/23 10:49	JMW	EPA 6020A

ANALYTICAL RESULTS

Sample: GE02226-01

Name: BA03L

Matrix: Ground Water - Grab

Sampled: 05/10/23 14:15

Received: 05/10/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
Mercury	< 0.20	ug/L		05/15/23 12:00	5	0.20	05/22/23 16:14	JMW	EPA 6020A
Molybdenum	1.0	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:49	JMW	EPA 6020A
Potassium	0.32	mg/L		05/15/23 12:00	5	0.10	05/23/23 10:49	JMW	EPA 6020A
Selenium	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:49	JMW	EPA 6020A
Sodium	28	mg/L		05/15/23 12:00	5	0.10	05/23/23 10:49	JMW	EPA 6020A
Thallium	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/23/23 10:49	JMW	EPA 6020A
Lithium	< 0.020	mg/L		05/15/23 12:00	1	0.020	05/16/23 10:26	TJJ	EPA 6010B

ANALYTICAL RESULTS

Sample: GE02632-01
Name: BA01
Matrix: Ground Water - Grab

Sampled: 05/11/23 13:33
Received: 05/11/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
Anions - PIA									
Chloride	16	mg/L	Q4	05/12/23 19:59	5	5.0	05/12/23 19:59	CRD	EPA 300.0 REV 2.1
Fluoride	< 0.250	mg/L		05/12/23 18:55	1	0.250	05/12/23 18:55	CRD	EPA 300.0 REV 2.1
Sulfate	130	mg/L	Q4	05/12/23 20:20	25	25	05/12/23 20:20	CRD	EPA 300.0 REV 2.1
Field - PIA									
Depth, From Measuring Point	14.68	Feet		05/11/23 13:33	1		05/11/23 13:33	FIELD	Field*
Dissolved oxygen, Field	1.2	mg/L		05/11/23 13:33	1		05/11/23 13:33	FIELD	Field*
Oxidation Reduction Potential	58.0	mV		05/11/23 13:33	1	-500	05/11/23 13:33	FIELD	Field*
pH, Field Measured	6.79	pH Units		05/11/23 13:33	1		05/11/23 13:33	FIELD	Field*
Specific Conductance, Field Measured	796.0	umhos/cm		05/11/23 13:33	1		05/11/23 13:33	FIELD	Field*
Temperature, Field Measured	18.0	°C		05/11/23 13:33	1		05/11/23 13:33	FIELD	Field*
Temperature, Field Measured	64.4	°F		05/11/23 13:33	1		05/11/23 13:33	FIELD	Field*
Turbidity, Field Measured	9.90	NTU		05/11/23 13:33	1	0.00	05/11/23 13:33	FIELD	Field*
General Chemistry - PIA									
Alkalinity - bicarbonate as CaCO3	420	mg/L		05/22/23 09:02	1	10	05/22/23 09:02	CPS	SM 2320B 1997*
Alkalinity - carbonate as CaCO3	< 10	mg/L		05/22/23 09:02	1	10	05/22/23 09:02	CPS	SM 2320B 1997*
Soluble General Chemistry - PIA									
Solids - total dissolved solids (TDS)	620	mg/L	M	05/18/23 15:57	1	26	05/18/23 16:48	HRF	SM 2540C
Total Metals - PIA									
Antimony	< 3.0	ug/L		05/15/23 12:00	5	3.0	05/22/23 16:35	JMW	EPA 6020A
Arsenic	1.6	ug/L		05/15/23 12:00	5	1.0	05/23/23 12:07	JMW	EPA 6020A
Barium	120	ug/L		05/15/23 12:00	5	1.0	05/22/23 16:35	JMW	EPA 6020A
Beryllium	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/22/23 16:35	JMW	EPA 6020A
Boron	23	ug/L		05/15/23 12:00	5	10	05/23/23 14:48	JMW	EPA 6020A
Cadmium	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/23/23 12:07	JMW	EPA 6020A
Calcium	120	mg/L	Q4	05/15/23 12:00	5	0.20	05/23/23 12:07	JMW	EPA 6020A
Chromium	< 4.0	ug/L		05/15/23 12:00	5	4.0	05/23/23 12:07	JMW	EPA 6020A
Cobalt	< 2.0	ug/L		05/15/23 12:00	5	2.0	05/23/23 12:07	JMW	EPA 6020A
Lead	< 1.0	ug/L	Q1	05/15/23 12:00	5	1.0	05/22/23 16:35	JMW	EPA 6020A
Magnesium	58	mg/L	Q4	05/15/23 12:00	5	0.10	05/23/23 12:07	JMW	EPA 6020A

ANALYTICAL RESULTS

Sample: GE02632-01

Name: BA01

Matrix: Ground Water - Grab

Sampled: 05/11/23 13:33

Received: 05/11/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
Mercury	< 0.20	ug/L		05/15/23 12:00	5	0.20	05/22/23 16:35	JMW	EPA 6020A
Molybdenum	1.5	ug/L		05/15/23 12:00	5	1.0	05/23/23 12:07	JMW	EPA 6020A
Potassium	0.74	mg/L		05/15/23 12:00	5	0.10	05/23/23 12:07	JMW	EPA 6020A
Selenium	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/23/23 12:07	JMW	EPA 6020A
Sodium	15	mg/L		05/15/23 12:00	5	0.10	05/23/23 12:07	JMW	EPA 6020A
Thallium	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/22/23 16:35	JMW	EPA 6020A
Lithium	< 0.020	mg/L		05/15/23 12:00	1	0.020	05/16/23 10:31	TJJ	EPA 6010B

ANALYTICAL RESULTS

Sample: GE02632-02
Name: BA04
Matrix: Ground Water - Grab

Sampled: 05/11/23 11:40
Received: 05/11/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
Anions - PIA									
Chloride	30	mg/L		05/25/23 18:03	10	10	05/25/23 18:03	CRD	EPA 300.0 REV 2.1
Sulfate	78	mg/L		05/12/23 21:03	25	25	05/12/23 21:03	CRD	EPA 300.0 REV 2.1
Field - PIA									
Depth, From Measuring Point	5.39	Feet		05/11/23 11:40	1		05/11/23 11:40	FIELD	Field*
Dissolved oxygen, Field	1.0	mg/L		05/11/23 11:40	1		05/11/23 11:40	FIELD	Field*
Oxidation Reduction Potential	178	mV		05/11/23 11:40	1	-500	05/11/23 11:40	FIELD	Field*
pH, Field Measured	6.75	pH Units		05/11/23 11:40	1		05/11/23 11:40	FIELD	Field*
Specific Conductance, Field Measured	942.0	umhos/cm		05/11/23 11:40	1		05/11/23 11:40	FIELD	Field*
Temperature, Field Measured	63.6	°F		05/11/23 11:40	1		05/11/23 11:40	FIELD	Field*
Temperature, Field Measured	17.6	°C		05/11/23 11:40	1		05/11/23 11:40	FIELD	Field*
Turbidity, Field Measured	< 0.00	NTU		05/11/23 11:40	1	0.00	05/11/23 11:40	FIELD	Field*
General Chemistry - PIA									
Alkalinity - bicarbonate as CaCO ₃	410	mg/L		05/22/23 09:02	1	10	05/22/23 09:02	CPS	SM 2320B 1997*
Alkalinity - carbonate as CaCO ₃	< 10	mg/L		05/22/23 09:02	1	10	05/22/23 09:02	CPS	SM 2320B 1997*
Fluoride	0.275	mg/L		05/24/23 11:02	1	0.250	05/24/23 11:02	TTH	SM 4500F C 1997
Soluble General Chemistry - PIA									
Solids - total dissolved solids (TDS)	740	mg/L		05/18/23 15:57	1	26	05/18/23 16:48	HRF	SM 2540C
Total Metals - PIA									
Antimony	< 3.0	ug/L		05/15/23 12:00	5	3.0	05/22/23 16:44	JMW	EPA 6020A
Arsenic	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/23/23 12:10	JMW	EPA 6020A
Barium	87	ug/L		05/15/23 12:00	5	1.0	05/22/23 16:44	JMW	EPA 6020A
Beryllium	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/22/23 16:44	JMW	EPA 6020A
Boron	330	ug/L		05/15/23 12:00	5	10	05/23/23 14:51	JMW	EPA 6020A
Cadmium	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/23/23 12:10	JMW	EPA 6020A
Calcium	130	mg/L		05/15/23 12:00	5	0.20	05/23/23 12:10	JMW	EPA 6020A
Chromium	< 4.0	ug/L		05/15/23 12:00	5	4.0	05/23/23 12:10	JMW	EPA 6020A
Cobalt	< 2.0	ug/L		05/15/23 12:00	5	2.0	05/23/23 12:10	JMW	EPA 6020A
Lead	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/22/23 16:44	JMW	EPA 6020A
Magnesium	64	mg/L		05/15/23 12:00	5	0.10	05/23/23 12:10	JMW	EPA 6020A

ANALYTICAL RESULTS

Sample: GE02632-02

Name: BA04

Matrix: Ground Water - Grab

Sampled: 05/11/23 11:40

Received: 05/11/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
Mercury	< 0.20	ug/L		05/15/23 12:00	5	0.20	05/23/23 12:10	JMW	EPA 6020A
Molybdenum	2.7	ug/L		05/15/23 12:00	5	1.0	05/23/23 12:10	JMW	EPA 6020A
Potassium	0.82	mg/L		05/15/23 12:00	5	0.10	05/23/23 12:10	JMW	EPA 6020A
Selenium	< 1.0	ug/L		05/15/23 12:00	5	1.0	05/23/23 12:10	JMW	EPA 6020A
Sodium	13	mg/L	Q3	05/15/23 12:00	5	0.10	05/23/23 12:10	JMW	EPA 6020A
Thallium	1.1	ug/L		05/15/23 12:00	5	1.0	05/22/23 16:44	JMW	EPA 6020A
Lithium	< 0.020	mg/L		05/15/23 12:00	1	0.020	05/16/23 10:34	TJJ	EPA 6010B

ANALYTICAL RESULTS

Sample: GE02767-01
Name: BA05
Matrix: Ground Water - Grab

Sampled: 05/12/23 10:50
Received: 05/12/23 14:31

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
Anions - PIA									
Chloride	8.2	mg/L		05/13/23 01:28	1	1.0	05/13/23 01:28	CRD	EPA 300.0 REV 2.1
Sulfate	500	mg/L	Q4	05/13/23 02:43	100	100	05/13/23 02:43	CRD	EPA 300.0 REV 2.1
Field - PIA									
Depth, From Measuring Point	18.13	Feet		05/12/23 10:50	1		05/12/23 10:50	FIELD	Field*
Dissolved oxygen, Field	3.0	mg/L		05/12/23 10:50	1		05/12/23 10:50	FIELD	Field*
Oxidation Reduction Potential	1.00	mV		05/12/23 10:50	1	-500	05/12/23 10:50	FIELD	Field*
pH, Field Measured	6.96	pH Units		05/12/23 10:50	1		05/12/23 10:50	FIELD	Field*
Specific Conductance, Field Measured	1560	umhos/cm		05/12/23 10:50	1		05/12/23 10:50	FIELD	Field*
Temperature, Field Measured	61.3	°F		05/12/23 10:50	1		05/12/23 10:50	FIELD	Field*
Temperature, Field Measured	16.3	°C		05/12/23 10:50	1		05/12/23 10:50	FIELD	Field*
Turbidity, Field Measured	768	NTU		05/12/23 10:50	1	0.00	05/12/23 10:50	FIELD	Field*
General Chemistry - PIA									
Alkalinity - bicarbonate as CaCO ₃	490	mg/L		05/23/23 10:23	1	10	05/23/23 10:23	CPS	SM 2320B 1997*
Alkalinity - carbonate as CaCO ₃	< 10	mg/L		05/23/23 10:23	1	10	05/23/23 10:23	CPS	SM 2320B 1997*
Fluoride	< 0.250	mg/L		05/24/23 12:34	1	0.250	05/24/23 12:34	TTH	SM 4500F C 1997
Soluble General Chemistry - PIA									
Solids - total dissolved solids (TDS)	1200	mg/L		05/18/23 17:03	1	26	05/18/23 17:42	HRF	SM 2540C
Total Metals - PIA									
Antimony	< 3.0	ug/L		05/16/23 09:02	5	3.0	05/19/23 11:32	JMW	EPA 6020A
Arsenic	5.6	ug/L		05/16/23 09:02	5	1.0	05/19/23 11:32	JMW	EPA 6020A
Barium	81	ug/L		05/16/23 09:02	5	1.0	05/19/23 11:32	JMW	EPA 6020A
Beryllium	< 1.0	ug/L		05/16/23 09:02	5	1.0	05/19/23 11:32	JMW	EPA 6020A
Boron	100	ug/L		05/16/23 09:02	5	10	05/19/23 11:32	JMW	EPA 6020A
Cadmium	< 1.0	ug/L		05/16/23 09:02	5	1.0	05/19/23 11:32	JMW	EPA 6020A
Calcium	210	mg/L	Q4	05/16/23 09:02	5	0.20	05/19/23 11:32	JMW	EPA 6020A
Chromium	6.4	ug/L		05/16/23 09:02	5	4.0	05/19/23 11:32	JMW	EPA 6020A
Cobalt	3.3	ug/L		05/16/23 09:02	5	2.0	05/19/23 11:32	JMW	EPA 6020A
Lead	3.1	ug/L		05/16/23 09:02	5	1.0	05/19/23 11:32	JMW	EPA 6020A
Magnesium	97	mg/L		05/16/23 09:02	5	0.10	05/19/23 11:32	JMW	EPA 6020A

ANALYTICAL RESULTS

Sample: GE02767-01

Name: BA05

Matrix: Ground Water - Grab

Sampled: 05/12/23 10:50

Received: 05/12/23 14:31

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
Mercury	< 0.20	ug/L		05/16/23 09:02	5	0.20	05/19/23 11:32	JMW	EPA 6020A
Molybdenum	2.6	ug/L		05/16/23 09:02	5	1.0	05/19/23 11:32	JMW	EPA 6020A
Potassium	3.0	mg/L		05/16/23 09:02	5	0.10	05/19/23 11:32	JMW	EPA 6020A
Selenium	< 1.0	ug/L		05/16/23 09:02	5	1.0	05/19/23 11:32	JMW	EPA 6020A
Sodium	43	mg/L		05/16/23 09:02	5	0.10	05/19/23 11:32	JMW	EPA 6020A
Thallium	< 1.0	ug/L		05/16/23 09:02	5	1.0	05/19/23 11:32	JMW	EPA 6020A
Lithium	< 0.020	mg/L		05/16/23 09:02	1	0.020	05/16/23 12:31	TJJ	EPA 6010B

ANALYTICAL RESULTS

Sample: GE02767-02
Name: BA06
Matrix: Ground Water - Grab

Sampled: 05/12/23 12:19
Received: 05/12/23 14:31

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
Anions - PIA									
Chloride	510	mg/L		05/13/23 04:17	100	100	05/13/23 04:17	CRD	EPA 300.0 REV 2.1
Sulfate	340	mg/L		05/13/23 04:17	100	100	05/13/23 04:17	CRD	EPA 300.0 REV 2.1
Field - PIA									
Depth, From Measuring Point	21.7	Feet		05/12/23 12:19	1		05/12/23 12:19	FIELD	Field*
Dissolved oxygen, Field	0.82	mg/L		05/12/23 12:19	1		05/12/23 12:19	FIELD	Field*
Oxidation Reduction Potential	-39.0	mV		05/12/23 12:19	1	-500	05/12/23 12:19	FIELD	Field*
pH, Field Measured	6.44	pH Units		05/12/23 12:19	1		05/12/23 12:19	FIELD	Field*
Specific Conductance, Field Measured	2930	umhos/cm		05/12/23 12:19	1		05/12/23 12:19	FIELD	Field*
Temperature, Field Measured	60.2	°F		05/12/23 12:19	1		05/12/23 12:19	FIELD	Field*
Temperature, Field Measured	15.7	°C		05/12/23 12:19	1		05/12/23 12:19	FIELD	Field*
Turbidity, Field Measured	55.1	NTU		05/12/23 12:19	1	0.00	05/12/23 12:19	FIELD	Field*
General Chemistry - PIA									
Alkalinity - bicarbonate as CaCO ₃	520	mg/L		05/23/23 10:23	1	10	05/23/23 10:23	CPS	SM 2320B 1997*
Alkalinity - carbonate as CaCO ₃	< 10	mg/L		05/23/23 10:23	1	10	05/23/23 10:23	CPS	SM 2320B 1997*
Fluoride	< 0.250	mg/L		05/24/23 11:13	1	0.250	05/24/23 11:13	TTH	SM 4500F C 1997
Soluble General Chemistry - PIA									
Solids - total dissolved solids (TDS)	2200	mg/L		05/18/23 17:03	1	26	05/18/23 17:42	HRF	SM 2540C
Total Metals - PIA									
Antimony	< 3.0	ug/L		05/16/23 09:02	5	3.0	05/19/23 11:35	JMW	EPA 6020A
Arsenic	5.2	ug/L		05/16/23 09:02	5	1.0	05/19/23 11:35	JMW	EPA 6020A
Barium	110	ug/L		05/16/23 09:02	5	1.0	05/19/23 11:35	JMW	EPA 6020A
Beryllium	< 1.0	ug/L		05/16/23 09:02	5	1.0	05/19/23 11:35	JMW	EPA 6020A
Boron	8700	ug/L		05/16/23 09:02	5	10	05/19/23 11:35	JMW	EPA 6020A
Cadmium	< 1.0	ug/L		05/16/23 09:02	5	1.0	05/19/23 11:35	JMW	EPA 6020A
Calcium	340	mg/L		05/16/23 09:02	5	0.20	05/19/23 11:35	JMW	EPA 6020A
Chromium	< 4.0	ug/L		05/16/23 09:02	5	4.0	05/19/23 11:35	JMW	EPA 6020A
Cobalt	9.5	ug/L		05/16/23 09:02	5	2.0	05/19/23 11:35	JMW	EPA 6020A
Lead	< 1.0	ug/L		05/16/23 09:02	5	1.0	05/19/23 11:35	JMW	EPA 6020A
Magnesium	210	mg/L		05/16/23 09:02	5	0.10	05/19/23 11:35	JMW	EPA 6020A

ANALYTICAL RESULTS

Sample: GE02767-02

Name: BA06

Matrix: Ground Water - Grab

Sampled: 05/12/23 12:19

Received: 05/12/23 14:31

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
Mercury	< 0.20	ug/L		05/16/23 09:02	5	0.20	05/19/23 11:35	JMW	EPA 6020A
Molybdenum	1.2	ug/L		05/16/23 09:02	5	1.0	05/19/23 11:35	JMW	EPA 6020A
Potassium	0.57	mg/L		05/16/23 09:02	5	0.10	05/19/23 11:35	JMW	EPA 6020A
Selenium	< 1.0	ug/L		05/16/23 09:02	5	1.0	05/19/23 11:35	JMW	EPA 6020A
Sodium	18	mg/L		05/16/23 09:02	5	0.10	05/19/23 11:35	JMW	EPA 6020A
Thallium	< 1.0	ug/L		05/16/23 09:02	5	1.0	05/19/23 11:35	JMW	EPA 6020A
Lithium	< 0.020	mg/L		05/16/23 09:02	1	0.020	05/16/23 12:35	TJJ	EPA 6010B

ANALYTICAL RESULTS

Sample: GE02997-01
Name: BA02
Matrix: Ground Water - Grab

Sampled: 05/15/23 11:23
Received: 05/16/23 06:50

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
Anions - PIA									
Chloride	8.0	mg/L	Q4	05/16/23 10:51	5	5.0	05/16/23 10:51	CRD	EPA 300.0 REV 2.1
Fluoride	< 0.250	mg/L		05/16/23 09:57	1	0.250	05/16/23 09:57	CRD	EPA 300.0 REV 2.1
Sulfate	12	mg/L	Q4	05/16/23 10:51	5	5.0	05/16/23 10:51	CRD	EPA 300.0 REV 2.1
Field - PIA									
Depth, From Measuring Point	8.39	Feet		05/15/23 11:23	1		05/15/23 11:23	FIELD	Field*
Dissolved oxygen, Field	0.90	mg/L		05/15/23 11:23	1		05/15/23 11:23	FIELD	Field*
Oxidation Reduction Potential	228	mV		05/15/23 11:23	1	-500	05/15/23 11:23	FIELD	Field*
pH, Field Measured	7.30	pH Units		05/15/23 11:23	1		05/15/23 11:23	FIELD	Field*
Specific Conductance, Field Measured	897.0	umhos/cm		05/15/23 11:23	1		05/15/23 11:23	FIELD	Field*
Temperature, Field Measured	57.6	°F		05/15/23 11:23	1		05/15/23 11:23	FIELD	Field*
Temperature, Field Measured	14.2	°C		05/15/23 11:23	1		05/15/23 11:23	FIELD	Field*
Turbidity, Field Measured	11.2	NTU		05/15/23 11:23	1	0.00	05/15/23 11:23	FIELD	Field*
General Chemistry - PIA									
Alkalinity - bicarbonate as CaCO ₃	550	mg/L		05/24/23 09:25	1	10	05/24/23 09:25	CPS	SM 2320B 1997*
Alkalinity - carbonate as CaCO ₃	< 10	mg/L		05/24/23 09:25	1	10	05/24/23 09:25	CPS	SM 2320B 1997*
Soluble General Chemistry - PIA									
Solids - total dissolved solids (TDS)	480	mg/L	M	05/19/23 12:22	1	26	05/19/23 13:18	HRF	SM 2540C
Total Metals - PIA									
Antimony	< 3.0	ug/L		05/22/23 09:08	5	3.0	05/24/23 13:06	JMW	EPA 6020A
Arsenic	1.6	ug/L		05/22/23 09:08	5	1.0	05/23/23 21:04	JMW	EPA 6020A
Barium	210	ug/L		05/22/23 09:08	5	1.0	05/24/23 13:06	JMW	EPA 6020A
Beryllium	< 1.0	ug/L		05/22/23 09:08	5	1.0	05/23/23 21:04	JMW	EPA 6020A
Boron	68	ug/L		05/22/23 09:08	5	10	05/24/23 13:06	JMW	EPA 6020A
Cadmium	< 1.0	ug/L		05/22/23 09:08	5	1.0	05/23/23 21:04	JMW	EPA 6020A
Calcium	96	mg/L		05/22/23 09:08	5	0.20	05/23/23 21:04	JMW	EPA 6020A
Chromium	< 4.0	ug/L		05/22/23 09:08	5	4.0	05/23/23 21:04	JMW	EPA 6020A
Cobalt	< 2.0	ug/L		05/22/23 09:08	5	2.0	05/23/23 21:04	JMW	EPA 6020A
Lead	< 1.0	ug/L		05/22/23 09:08	5	1.0	05/24/23 13:06	JMW	EPA 6020A
Magnesium	46	mg/L		05/22/23 09:08	5	0.10	05/23/23 21:04	JMW	EPA 6020A

ANALYTICAL RESULTS

Sample: GE02997-01

Name: BA02

Matrix: Ground Water - Grab

Sampled: 05/15/23 11:23

Received: 05/16/23 06:50

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
Mercury	0.73	ug/L		05/22/23 09:08	5	0.20	05/24/23 13:06	JMW	EPA 6020A
Molybdenum	5.2	ug/L		05/22/23 09:08	5	1.0	05/23/23 21:04	JMW	EPA 6020A
Potassium	1.3	mg/L		05/22/23 09:08	5	0.10	05/24/23 13:06	JMW	EPA 6020A
Selenium	< 1.0	ug/L		05/22/23 09:08	5	1.0	05/23/23 21:04	JMW	EPA 6020A
Sodium	46	mg/L		05/22/23 09:08	5	0.10	05/24/23 13:06	JMW	EPA 6020A
Thallium	< 1.0	ug/L		05/22/23 09:08	5	1.0	05/24/23 13:06	JMW	EPA 6020A
Lithium	< 0.020	mg/L		05/22/23 09:08	1	0.020	05/23/23 09:53	TJJ	EPA 6010B

QC SAMPLE RESULTS

Parameter	Result	Unit	Qual	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
<u>Batch B333386 - SW 3015 - EPA 6010B</u>									
Blank (B333386-BLK1)				Prepared: 05/15/23 Analyzed: 05/16/23					
Lithium	< 0.020	mg/L							
LCS (B333386-BS1)				Prepared: 05/15/23 Analyzed: 05/16/23					
Lithium	0.539	mg/L		0.5556		97	80-120		
Matrix Spike (B333386-MS1)				Sample: GE02632-01		Prepared: 05/15/23 Analyzed: 05/16/23			
Lithium	0.552	mg/L		0.5556	ND	99	75-125		
Matrix Spike Dup (B333386-MSD1)				Sample: GE02632-01		Prepared: 05/15/23 Analyzed: 05/16/23			
Lithium	0.562	mg/L		0.5556	ND	101	75-125	2	20
<u>Batch B333386 - SW 3015 - EPA 6020A</u>									
Blank (B333386-BLK1)				Prepared: 05/15/23 Analyzed: 05/22/23					
Antimony	< 3.0	ug/L							
Arsenic	< 1.0	ug/L							
Barium	< 1.0	ug/L							
Beryllium	< 1.0	ug/L							
Boron	< 10	ug/L							
Cadmium	< 1.0	ug/L							
Calcium	< 0.20	mg/L							
Chromium	< 4.0	ug/L							
Cobalt	< 2.0	ug/L							
Lead	< 1.0	ug/L							
Magnesium	< 0.10	mg/L							
Mercury	< 0.20	ug/L							
Molybdenum	< 1.0	ug/L							
Potassium	< 0.10	mg/L							
Selenium	< 1.0	ug/L							
Sodium	< 0.10	mg/L							
Thallium	< 1.0	ug/L							
LCS (B333386-BS1)				Prepared: 05/15/23 Analyzed: 05/22/23					
Antimony	502	ug/L		555.6		90	80-120		
Arsenic	494	ug/L		555.6		89	80-120		
Barium	489	ug/L		555.6		88	80-120		
Beryllium	480	ug/L		555.6		86	80-120		
Boron	482	ug/L		555.6		87	80-120		
Cadmium	497	ug/L		555.6		89	80-120		
Calcium	5.14	mg/L		5.556		93	80-120		
Chromium	523	ug/L		555.6		94	80-120		
Cobalt	504	ug/L		555.6		91	80-120		
Lead	465	ug/L		555.6		84	80-120		
Magnesium	5.06	mg/L		5.556		91	80-120		
Mercury	46.0	ug/L		55.56		83	80-120		
Molybdenum	484	ug/L		555.6		87	80-120		
Potassium	5.14	mg/L		5.556		93	80-120		
Selenium	524	ug/L		555.6		94	80-120		

QC SAMPLE RESULTS

Parameter	Result	Unit	Qual	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
LCS (B333386-BS1)				Prepared: 05/15/23 Analyzed: 05/23/23					
Sodium	5.11	mg/L		5.556		92	80-120		
Thallium	487	ug/L		555.6		88	80-120		
Matrix Spike (B333386-MS1)				Sample: GE02632-01		Prepared: 05/15/23 Analyzed: 05/22/23			
Antimony	457	ug/L		555.6	ND	82	75-125		
Arsenic	451	ug/L		555.6	1.64	81	75-125		
Barium	543	ug/L		555.6	120	76	75-125		
Beryllium	436	ug/L		555.6	ND	79	75-125		
Boron	462	ug/L		555.6	23.4	79	75-125		
Cadmium	452	ug/L		555.6	ND	81	75-125		
Calcium	105	mg/L	Q4	5.556	117	NR	75-125		
Chromium	471	ug/L		555.6	ND	85	75-125		
Cobalt	439	ug/L		555.6	0.794	79	75-125		
Lead	412	ug/L	Q1	555.6	ND	74	75-125		
Magnesium	52.1	mg/L	Q4	5.556	57.9	NR	75-125		
Mercury	41.9	ug/L		55.56	ND	75	75-125		
Molybdenum	447	ug/L		555.6	1.46	80	75-125		
Potassium	5.19	mg/L		5.556	0.743	80	75-125		
Selenium	472	ug/L		555.6	ND	85	75-125		
Sodium	16.7	mg/L	Q1	5.556	14.8	34	75-125		
Thallium	440	ug/L		555.6	ND	79	75-125		
Matrix Spike Dup (B333386-MSD1)				Sample: GE02632-01		Prepared: 05/15/23 Analyzed: 05/22/23			
Antimony	479	ug/L		555.6	ND	86	75-125	5	20
Arsenic	472	ug/L		555.6	1.64	85	75-125	4	20
Barium	567	ug/L		555.6	120	80	75-125	4	20
Beryllium	463	ug/L		555.6	ND	83	75-125	6	20
Boron	477	ug/L		555.6	23.4	82	75-125	3	20
Cadmium	474	ug/L		555.6	ND	85	75-125	5	20
Calcium	110	mg/L	Q4	5.556	117	NR	75-125	4	20
Chromium	493	ug/L		555.6	ND	89	75-125	5	20
Cobalt	459	ug/L		555.6	0.794	82	75-125	4	20
Lead	433	ug/L		555.6	ND	78	75-125	5	20
Magnesium	54.2	mg/L	Q4	5.556	57.9	NR	75-125	4	20
Mercury	45.4	ug/L		55.56	ND	82	75-125	8	20
Molybdenum	472	ug/L		555.6	1.46	85	75-125	5	20
Potassium	5.46	mg/L		5.556	0.743	85	75-125	5	20
Selenium	494	ug/L		555.6	ND	89	75-125	4	20
Sodium	17.4	mg/L	Q2	5.556	14.8	48	75-125	4	20
Thallium	459	ug/L		555.6	ND	83	75-125	4	20
<u>Batch B333398 - IC No Prep - EPA 300.0 REV 2.1</u>									
Matrix Spike (B333398-MS4)				Sample: GE02767-01		Prepared & Analyzed: 05/13/23			
Chloride	9.6	mg/L		1.500	8.2	96	80-120		
Sulfate	1.00E9	mg/L	Q4	1.500	495	NR	80-120		
Matrix Spike Dup (B333398-MSD4)				Sample: GE02767-01		Prepared & Analyzed: 05/13/23			
Sulfate	1.00E9	mg/L	Q4	1.500	495	NR	80-120	0	20

QC SAMPLE RESULTS

Parameter	Result	Unit	Qual	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Matrix Spike Dup (B333398-MSD4)				Sample: GE02767-01		Prepared & Analyzed: 05/13/23			
Chloride	9.5	mg/L		1.500	8.2	89	80-120	1	20
<u>Batch B333402 - IC No Prep - EPA 300.0 REV 2.1</u>									
Matrix Spike (B333402-MS1)				Sample: GE02226-01		Prepared & Analyzed: 05/12/23			
Chloride	1.0E9	mg/L	Q4	1.500	26	NR	80-120		
Sulfate	1.00E9	mg/L	Q4	1.500	364	NR	80-120		
Matrix Spike (B333402-MS2)				Sample: GE02632-01		Prepared: 05/13/23 Analyzed: 05/12/23			
Fluoride	1.56	mg/L		1.500	0.240	88	80-120		
Sulfate	1.00E9	mg/L	Q4	1.500	135	NR	80-120		
Chloride	1.0E9	mg/L	Q4	1.500	16	NR	80-120		
Matrix Spike Dup (B333402-MSD1)				Sample: GE02226-01		Prepared & Analyzed: 05/12/23			
Sulfate	1.00E9	mg/L	Q4	1.500	364	NR	80-120	0	20
Chloride	1.0E9	mg/L	Q4	1.500	26	NR	80-120	0	20
Matrix Spike Dup (B333402-MSD2)				Sample: GE02632-01		Prepared & Analyzed: 05/13/23			
Chloride	1.0E9	mg/L	Q4	1.500	16	NR	80-120	0	20
Sulfate	1.00E9	mg/L	Q4	1.500	135	NR	80-120	0	20
Fluoride	1.66	mg/L		1.500	0.240	95	80-120	6	20
<u>Batch B333464 - SW 3015 - EPA 6010B</u>									
Blank (B333464-BLK1)				Prepared & Analyzed: 05/16/23					
Lithium	< 0.020	mg/L							
LCS (B333464-BS1)				Prepared & Analyzed: 05/16/23					
Lithium	0.515	mg/L		0.5556		93	80-120		
Matrix Spike (B333464-MS1)				Sample: GE02767-01		Prepared & Analyzed: 05/16/23			
Lithium	0.548	mg/L		0.5556	0.00833	97	75-125		
Matrix Spike Dup (B333464-MSD1)				Sample: GE02767-01		Prepared & Analyzed: 05/16/23			
Lithium	0.538	mg/L		0.5556	0.00833	95	75-125	2	20
<u>Batch B333464 - SW 3015 - EPA 6020A</u>									
Blank (B333464-BLK1)				Prepared: 05/16/23 Analyzed: 05/19/23					
Antimony	< 3.0	ug/L							
Arsenic	< 1.0	ug/L							
Barium	< 1.0	ug/L							
Beryllium	< 1.0	ug/L							
Boron	< 10	ug/L							
Cadmium	< 1.0	ug/L							
Calcium	< 0.20	mg/L							
Chromium	< 4.0	ug/L							
Cobalt	< 2.0	ug/L							
Lead	< 1.0	ug/L							
Magnesium	< 0.10	mg/L							
Mercury	< 0.20	ug/L							
Molybdenum	< 1.0	ug/L							
Potassium	< 0.10	mg/L							
Selenium	< 1.0	ug/L							

QC SAMPLE RESULTS

Parameter	Result	Unit	Qual	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Blank (B333464-BLK1)				Prepared: 05/16/23 Analyzed: 05/19/23					
Sodium	< 0.10	mg/L							
Thallium	< 1.0	ug/L							
LCS (B333464-BS1)				Prepared: 05/16/23 Analyzed: 05/19/23					
Antimony	1070	ug/L		1111		96	80-120		
Arsenic	544	ug/L		555.6		98	80-120		
Barium	544	ug/L		555.6		98	80-120		
Beryllium	546	ug/L		555.6		98	80-120		
Boron	1080	ug/L		1111		97	80-120		
Cadmium	542	ug/L		555.6		98	80-120		
Calcium	5.58	mg/L		5.556		101	80-120		
Chromium	564	ug/L		555.6		102	80-120		
Cobalt	559	ug/L		555.6		101	80-120		
Lead	499	ug/L		555.6		90	80-120		
Magnesium	5.39	mg/L		5.556		97	80-120		
Mercury	53.4	ug/L		55.56		96	80-120		
Molybdenum	528	ug/L		555.6		95	80-120		
Potassium	5.55	mg/L		5.556		100	80-120		
Selenium	542	ug/L		555.6		97	80-120		
Sodium	5.65	mg/L		5.556		102	80-120		
Thallium	549	ug/L		555.6		99	80-120		
Matrix Spike (B333464-MS1)				Sample: GE02767-01		Prepared: 05/16/23 Analyzed: 05/19/23			
Antimony	532	ug/L		555.6	ND	96	75-125		
Arsenic	552	ug/L		555.6	5.64	98	75-125		
Barium	625	ug/L		555.6	80.6	98	75-125		
Beryllium	539	ug/L		555.6	ND	97	75-125		
Boron	648	ug/L		555.6	99.6	99	75-125		
Cadmium	549	ug/L		555.6	ND	99	75-125		
Calcium	212	mg/L	Q4	5.556	210	46	75-125		
Chromium	571	ug/L		555.6	6.42	102	75-125		
Cobalt	545	ug/L		555.6	3.30	98	75-125		
Lead	487	ug/L		555.6	3.11	87	75-125		
Magnesium	101	mg/L		5.556	96.6	79	75-125		
Mercury	54.2	ug/L		55.56	ND	98	75-125		
Molybdenum	547	ug/L		555.6	2.58	98	75-125		
Potassium	8.34	mg/L		5.556	2.96	97	75-125		
Selenium	547	ug/L		555.6	ND	98	75-125		
Sodium	48.2	mg/L		5.556	43.2	90	75-125		
Thallium	548	ug/L		555.6	ND	99	75-125		
Matrix Spike Dup (B333464-MSD1)				Sample: GE02767-01		Prepared: 05/16/23 Analyzed: 05/19/23			
Antimony	530	ug/L		555.6	ND	95	75-125	0.4	20
Arsenic	550	ug/L		555.6	5.64	98	75-125	0.5	20
Barium	620	ug/L		555.6	80.6	97	75-125	0.8	20
Beryllium	530	ug/L		555.6	ND	95	75-125	2	20
Boron	637	ug/L		555.6	99.6	97	75-125	2	20
Cadmium	549	ug/L		555.6	ND	99	75-125	0.1	20

QC SAMPLE RESULTS

Parameter	Result	Unit	Qual	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Matrix Spike Dup (B333464-MSD1)				Sample: GE02767-01		Prepared: 05/16/23 Analyzed: 05/19/23			
Calcium	214	mg/L	Q4	5.556	210	76	75-125	0.8	20
Chromium	570	ug/L		555.6	6.42	101	75-125	0.1	20
Cobalt	545	ug/L		555.6	3.30	97	75-125	0.07	20
Lead	492	ug/L		555.6	3.11	88	75-125	1	20
Magnesium	101	mg/L		5.556	96.6	84	75-125	0.3	20
Mercury	53.9	ug/L		55.56	ND	97	75-125	0.6	20
Molybdenum	550	ug/L		555.6	2.58	98	75-125	0.4	20
Potassium	8.40	mg/L		5.556	2.96	98	75-125	0.7	20
Selenium	548	ug/L		555.6	ND	99	75-125	0.3	20
Sodium	48.3	mg/L		5.556	43.2	90	75-125	0.08	20
Thallium	547	ug/L		555.6	ND	98	75-125	0.3	20

Batch B333629 - No Prep - SM 2540C

Blank (B333629-BLK1)				Prepared & Analyzed: 05/17/23					
Solids - total dissolved solids (TDS)	< 17	mg/L							
LCS (B333629-BS1)				Prepared & Analyzed: 05/17/23					
Solids - total dissolved solids (TDS)	1030	mg/L		1000		103	84.9-109		

Batch B333648 - IC No Prep - EPA 300.0 REV 2.1

Matrix Spike (B333648-MS1)				Sample: GE02997-01		Prepared & Analyzed: 05/16/23			
Chloride	1.0E9	mg/L	Q4	1.500	8.0	NR	80-120		
Fluoride	1.54	mg/L		1.500	0.185	90	80-120		
Sulfate	1.00E9	mg/L	Q4	1.500	12.0	NR	80-120		
Matrix Spike Dup (B333648-MSD1)				Sample: GE02997-01		Prepared & Analyzed: 05/16/23			
Fluoride	1.51	mg/L		1.500	0.185	89	80-120	2	20
Sulfate	1.00E9	mg/L	Q4	1.500	12.0	NR	80-120	0	20
Chloride	1.0E9	mg/L	Q4	1.500	8.0	NR	80-120	0	20

Batch B333806 - No Prep - SM 2540C

Blank (B333806-BLK1)				Prepared & Analyzed: 05/18/23					
Solids - total dissolved solids (TDS)	< 17	mg/L							
LCS (B333806-BS1)				Prepared & Analyzed: 05/18/23					
Solids - total dissolved solids (TDS)	983	mg/L		1000		98	84.9-109		
Duplicate (B333806-DUP1)				Sample: GE02632-01		Prepared & Analyzed: 05/18/23			
Solids - total dissolved solids (TDS)	575	mg/L	M		620			8	5

Batch B333818 - No Prep - SM 2540C

Blank (B333818-BLK1)				Prepared & Analyzed: 05/18/23					
Solids - total dissolved solids (TDS)	< 17	mg/L							
LCS (B333818-BS1)				Prepared & Analyzed: 05/18/23					
Solids - total dissolved solids (TDS)	923	mg/L		1000		92	84.9-109		
Duplicate (B333818-DUP1)				Sample: GE02767-01		Prepared & Analyzed: 05/18/23			
Solids - total dissolved solids (TDS)	1220	mg/L			1200			2	5

Batch B333887 - No Prep - SM 2540C

QC SAMPLE RESULTS

Parameter	Result	Unit	Qual	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Blank (B333887-BLK1)				Prepared & Analyzed: 05/19/23					
Solids - total dissolved solids (TDS)	< 17	mg/L							
LCS (B333887-BS1)				Prepared & Analyzed: 05/19/23					
Solids - total dissolved solids (TDS)	940	mg/L		1000		94	84.9-109		
Duplicate (B333887-DUP1)				Prepared & Analyzed: 05/19/23					
Sample: GE02997-01									
Solids - total dissolved solids (TDS)	530	mg/L	M		485			9	5
<u>Batch B333906 - No Prep - SM 2320B 1997</u>									
Blank (B333906-BLK1)				Prepared & Analyzed: 05/19/23					
Alkalinity - bicarbonate as CaCO ₃	2.50	mg/L							
Blank (B333906-BLK2)				Prepared & Analyzed: 05/19/23					
Alkalinity - bicarbonate as CaCO ₃	2.50	mg/L							
<u>Batch B333977 - SW 3015 - EPA 6010B</u>									
Blank (B333977-BLK1)				Prepared: 05/22/23 Analyzed: 05/23/23					
Lithium	< 0.020	mg/L							
LCS (B333977-BS1)				Prepared: 05/22/23 Analyzed: 05/23/23					
Lithium	0.551	mg/L		0.5556		99	80-120		
Matrix Spike (B333977-MS1)				Prepared: 05/22/23 Analyzed: 05/23/23					
Sample: GE02997-01									
Lithium	0.560	mg/L		0.5556	ND	101	75-125		
Matrix Spike Dup (B333977-MSD1)				Prepared: 05/22/23 Analyzed: 05/23/23					
Sample: GE02997-01									
Lithium	0.580	mg/L		0.5556	ND	104	75-125	4	20
<u>Batch B333977 - SW 3015 - EPA 6020A</u>									
Blank (B333977-BLK1)				Prepared: 05/22/23 Analyzed: 05/24/23					
Antimony	< 3.0	ug/L							
Arsenic	< 1.0	ug/L							
Barium	< 1.0	ug/L							
Beryllium	< 1.0	ug/L							
Boron	< 10	ug/L							
Cadmium	< 1.0	ug/L							
Calcium	< 0.20	mg/L							
Chromium	< 4.0	ug/L							
Cobalt	< 2.0	ug/L							
Lead	< 1.0	ug/L							
Magnesium	< 0.10	mg/L							
Mercury	< 0.20	ug/L							
Molybdenum	< 1.0	ug/L							
Potassium	< 0.10	mg/L	Ba						
Selenium	< 1.0	ug/L							
Sodium	0.126	mg/L	B						
Thallium	< 1.0	ug/L							
LCS (B333977-BS1)				Prepared: 05/22/23 Analyzed: 05/24/23					
Antimony	538	ug/L		555.6		97	80-120		
Arsenic	542	ug/L		555.6		98	80-120		
Barium	531	ug/L		555.6		96	80-120		

QC SAMPLE RESULTS

Parameter	Result	Unit	Qual	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
LCS (B333977-BS1)				Prepared: 05/22/23 Analyzed: 05/23/23					
Beryllium	538	ug/L		555.6		97	80-120		
Boron	548	ug/L		555.6		99	80-120		
Cadmium	536	ug/L		555.6		97	80-120		
Calcium	5.48	mg/L		5.556		99	80-120		
Chromium	545	ug/L		555.6		98	80-120		
Cobalt	531	ug/L		555.6		96	80-120		
Lead	545	ug/L		555.6		98	80-120		
Magnesium	5.66	mg/L		5.556		102	80-120		
Mercury	51.8	ug/L		55.56		93	80-120		
Molybdenum	521	ug/L		555.6		94	80-120		
Potassium	5.59	mg/L		5.556		101	80-120		
Selenium	545	ug/L		555.6		98	80-120		
Sodium	5.59	mg/L		5.556		101	80-120		
Thallium	528	ug/L		555.6		95	80-120		
Matrix Spike (B333977-MS1)				Sample: GE02997-01		Prepared: 05/22/23 Analyzed: 05/24/23			
Antimony	547	ug/L		555.6	ND	98	75-125		
Arsenic	555	ug/L		555.6	1.61	100	75-125		
Barium	740	ug/L		555.6	214	95	75-125		
Beryllium	544	ug/L		555.6	ND	98	75-125		
Boron	619	ug/L		555.6	68.0	99	75-125		
Cadmium	544	ug/L		555.6	ND	98	75-125		
Calcium	100	mg/L		5.556	96.0	77	75-125		
Chromium	547	ug/L		555.6	ND	98	75-125		
Cobalt	526	ug/L		555.6	ND	95	75-125		
Lead	545	ug/L		555.6	0.650	98	75-125		
Magnesium	51.0	mg/L		5.556	46.2	87	75-125		
Mercury	53.9	ug/L		55.56	0.728	96	75-125		
Molybdenum	541	ug/L		555.6	5.20	96	75-125		
Potassium	7.00	mg/L		5.556	1.34	102	75-125		
Selenium	554	ug/L		555.6	ND	100	75-125		
Sodium	51.3	mg/L		5.556	46.4	88	75-125		
Thallium	534	ug/L		555.6	0.472	96	75-125		
Matrix Spike Dup (B333977-MSD1)				Sample: GE02997-01		Prepared: 05/22/23 Analyzed: 05/24/23			
Antimony	555	ug/L		555.6	ND	100	75-125	1	20
Arsenic	561	ug/L		555.6	1.61	101	75-125	1	20
Barium	752	ug/L		555.6	214	97	75-125	2	20
Beryllium	552	ug/L		555.6	ND	99	75-125	1	20
Boron	633	ug/L		555.6	68.0	102	75-125	2	20
Cadmium	550	ug/L		555.6	ND	99	75-125	1	20
Calcium	101	mg/L		5.556	96.0	91	75-125	0.8	20
Chromium	557	ug/L		555.6	ND	100	75-125	2	20
Cobalt	528	ug/L		555.6	ND	95	75-125	0.4	20
Lead	552	ug/L		555.6	0.650	99	75-125	1	20
Magnesium	51.4	mg/L		5.556	46.2	94	75-125	0.7	20
Mercury	55.5	ug/L		55.56	0.728	99	75-125	3	20

QC SAMPLE RESULTS

Parameter	Result	Unit	Qual	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
Matrix Spike Dup (B333977-MSD1)									
Sample: GE02997-01				Prepared: 05/22/23 Analyzed: 05/23/23					
Molybdenum	549	ug/L		555.6	5.20	98	75-125	2	20
Potassium	7.30	mg/L		5.556	1.34	107	75-125	4	20
Selenium	563	ug/L		555.6	ND	101	75-125	2	20
Sodium	51.8	mg/L		5.556	46.4	96	75-125	0.9	20
Thallium	545	ug/L		555.6	0.472	98	75-125	2	20
<u>Batch B334050 - No Prep - SM 2320B 1997</u>									
Duplicate (B334050-DUP1)				Sample: GE02632-01		Prepared & Analyzed: 05/22/23			
Alkalinity - bicarbonate as CaCO ₃	438	mg/L			425			3	10
Alkalinity - carbonate as CaCO ₃	< 10	mg/L			ND				10
<u>Batch B334096 - SW 3015 - EPA 6010B</u>									
Blank (B334096-BLK1)				Prepared & Analyzed: 05/23/23					
Lithium	< 0.020	mg/L							
LCS (B334096-BS1)				Prepared & Analyzed: 05/23/23					
Lithium	0.562	mg/L		0.5556		101	80-120		
<u>Batch B334096 - SW 3015 - EPA 6020A</u>									
Blank (B334096-BLK1)				Prepared: 05/23/23 Analyzed: 05/25/23					
Antimony	< 3.0	ug/L							
Arsenic	< 1.0	ug/L							
Barium	< 1.0	ug/L							
Beryllium	< 1.0	ug/L							
Boron	< 10	ug/L							
Cadmium	< 1.0	ug/L							
Calcium	< 0.20	mg/L							
Chromium	< 4.0	ug/L							
Cobalt	< 2.0	ug/L							
Lead	< 1.0	ug/L							
Magnesium	< 0.10	mg/L							
Molybdenum	< 1.0	ug/L							
Potassium	< 0.10	mg/L							
Selenium	< 1.0	ug/L							
Sodium	< 0.10	mg/L							
Thallium	< 1.0	ug/L							
LCS (B334096-BS1)				Prepared: 05/23/23 Analyzed: 05/25/23					
Antimony	548	ug/L		555.6		99	80-120		
Arsenic	547	ug/L		555.6		99	80-120		
Barium	516	ug/L		555.6		93	80-120		
Beryllium	558	ug/L		555.6		100	80-120		
Boron	568	ug/L		555.6		102	80-120		
Cadmium	543	ug/L		555.6		98	80-120		
Calcium	5.61	mg/L		5.556		101	80-120		
Chromium	569	ug/L		555.6		102	80-120		
Cobalt	555	ug/L		555.6		100	80-120		

QC SAMPLE RESULTS

Parameter	Result	Unit	Qual	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
LCS (B334096-BS1)				Prepared: 05/23/23 Analyzed: 05/25/23					
Lead	578	ug/L		555.6		104	80-120		
Magnesium	5.87	mg/L		5.556		106	80-120		
Molybdenum	546	ug/L		555.6		98	80-120		
Potassium	5.70	mg/L		5.556		103	80-120		
Selenium	570	ug/L		555.6		103	80-120		
Sodium	5.84	mg/L		5.556		105	80-120		
Thallium	565	ug/L		555.6		102	80-120		
<u>Batch B334098 - SW 3015 - EPA 6010B</u>									
Blank (B334098-BLK1)				Prepared & Analyzed: 05/23/23					
Lithium	< 0.020	mg/L							
LCS (B334098-BS1)				Prepared & Analyzed: 05/23/23					
Lithium	0.579	mg/L		0.5556		104	80-120		
<u>Batch B334098 - SW 3015 - EPA 6020A</u>									
Blank (B334098-BLK1)				Prepared: 05/23/23 Analyzed: 05/30/23					
Antimony	< 3.0	ug/L							
Arsenic	< 1.0	ug/L							
Barium	< 1.0	ug/L							
Beryllium	< 1.0	ug/L							
Boron	< 10	ug/L							
Cadmium	< 1.0	ug/L							
Calcium	< 0.20	mg/L							
Chromium	< 4.0	ug/L							
Cobalt	< 2.0	ug/L							
Lead	< 1.0	ug/L							
Magnesium	< 0.10	mg/L							
Molybdenum	< 1.0	ug/L							
Potassium	< 0.10	mg/L							
Selenium	< 1.0	ug/L							
Sodium	< 0.10	mg/L							
Thallium	< 1.0	ug/L							
LCS (B334098-BS1)				Prepared: 05/23/23 Analyzed: 05/30/23					
Antimony	581	ug/L		555.6		105	80-120		
Arsenic	564	ug/L		555.6		101	80-120		
Barium	577	ug/L		555.6		104	80-120		
Beryllium	524	ug/L		555.6		94	80-120		
Boron	557	ug/L		555.6		100	80-120		
Cadmium	567	ug/L		555.6		102	80-120		
Calcium	5.84	mg/L		5.556		105	80-120		
Chromium	580	ug/L		555.6		104	80-120		
Cobalt	582	ug/L		555.6		105	80-120		
Lead	596	ug/L		555.6		107	80-120		
Magnesium	5.74	mg/L		5.556		103	80-120		
Molybdenum	550	ug/L		555.6		99	80-120		

QC SAMPLE RESULTS

Parameter	Result	Unit	Qual	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit
LCS (B334098-BS1)				Prepared: 05/23/23 Analyzed: 05/26/23					
Potassium	5.71	mg/L		5.556		103	80-120		
Selenium	580	ug/L		555.6		104	80-120		
Sodium	5.62	mg/L		5.556		101	80-120		
Thallium	599	ug/L		555.6		108	80-120		
<u>Batch B334164 - No Prep - SM 2320B 1997</u>									
Duplicate (B334164-DUP2)				Sample: GE02767-01		Prepared & Analyzed: 05/23/23			
Alkalinity - carbonate as CaCO ₃	< 10	mg/L			ND				10
Alkalinity - bicarbonate as CaCO ₃	500	mg/L			488			3	10
<u>Batch B334208 - No Prep - SM 4500F C 1997</u>									
Matrix Spike (B334208-MS2)				Sample: GE02226-01		Prepared & Analyzed: 05/24/23			
Fluoride	1.19	mg/L		1.000	0.205	98	80-120		
Matrix Spike (B334208-MS4)				Sample: GE02767-01		Prepared & Analyzed: 05/24/23			
Fluoride	1.22	mg/L		1.000	0.228	100	80-120		
Matrix Spike Dup (B334208-MSD2)				Sample: GE02226-01		Prepared & Analyzed: 05/24/23			
Fluoride	1.23	mg/L		1.000	0.205	102	80-120	3	20
Matrix Spike Dup (B334208-MSD4)				Sample: GE02767-01		Prepared & Analyzed: 05/24/23			
Fluoride	1.24	mg/L		1.000	0.228	102	80-120	2	20
<u>Batch B334267 - No Prep - SM 2320B 1997</u>									
Duplicate (B334267-DUP1)				Sample: GE02997-01		Prepared & Analyzed: 05/24/23			
Alkalinity - bicarbonate as CaCO ₃	475	mg/L			550			15	10
Alkalinity - carbonate as CaCO ₃	< 10	mg/L			ND				10

NOTES

Specifications regarding method revisions, method modifications, and calculations used for analysis are available upon request. Please contact your project manager.

* Not a TNI accredited analyte

Certifications

CHI - McHenry, IL - 4314-A W. Crystal Lake Road, McHenry, IL 60050

TNI Accreditation for Drinking Water and Wastewater Fields of Testing through IL EPA Accreditation No. 100279

Illinois Department of Public Health Bacterial Analysis in Drinking Water Approved Laboratory Registry No. 17556

PIA - Peoria, IL - 2231 W. Altorfer Drive, Peoria, IL 61615

TNI Accreditation for Drinking Water, Wastewater, Solid and Hazardous Material Fields of Testing through IL EPA Accreditation No. 100230

Illinois Department of Public Health Bacterial Analysis in Drinking Water Approved Laboratory Registry No. 17553

Drinking Water Certifications/Accreditations: Iowa (240); Kansas (E-10338); Missouri (870)

Wastewater Certifications/Accreditations: Arkansas (88-0677); Iowa (240); Kansas (E-10338)

Solid and Hazardous Material Certifications/Accreditations: Arkansas (88-0677); Iowa (240); Kansas (E-10338)

SPMO - Springfield, MO - 1805 W Sunset Street, Springfield, MO 65807

USEPA DMR-QA Program

STL - Hazelwood, MO - 944 Anglum Rd, Hazelwood, MO 63042

TNI Accreditation for Wastewater, Solid and Hazardous Material Fields of Testing through KS KDHE Certification No. E-10389

TNI Accreditation for Wastewater, Solid and Hazardous Material Fields of Testing through IL EPA Accreditation No. - 200080

Illinois Department of Public Health Bacterial Analysis in Drinking Water Approved Laboratory, Registry No. 171050

Missouri Department of Natural Resources - Certificate of Approval for Microbiological Laboratory Service - No. 1050

Qualifiers

- B Present in the method blank at 126 ug/L.
- Ba Present in the method blank at 232 ug/L.
- M Analyte failed to meet the required acceptance criteria for duplicate analysis.
- Q1 Matrix Spike failed % recovery acceptance limits. The associated blank spike recovery was acceptable.
- Q2 Matrix Spike Duplicate failed % recovery acceptance limits. The associated blank spike recovery was acceptable.
- Q3 Matrix Spike/Matrix Spike Duplicate both failed % recovery acceptance limits. The associated blank spike recovery was acceptable.
- Q4 The matrix spike recovery result is unusable since the analyte concentration in the sample is greater than four times the spike level. The associated blank spike was acceptable.



Certified by: Gail Schindler, Project Manager



DC-845-205

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Section A
Required Client Information:

Company: **Vistra Corp**
Address: **13498 E. 900th St**
Email To: **Brian.Voelker@VistraCorp.com**
Phone: **(217) 753-8911** Fax:
Requested Due Date/TAT: **10 day**

Section B
Required Project Information:

Report To: **Brian Voelker**
Copy To: **Jason Stuckey**
Purchase Order No.:
Project Name:
Project Number: **2285**

Section C
Invoice Information:

Attention: **Jason Stuckey**
Company Name: **Vistra Corp**
Address: **see Section A**
Quote Reference:
Project Manager:
Profile #:

REGULATORY AGENCY

NPDES
UST
Site Location
STATE: IL

GROUND WATER
RCRA
OTHER

DRINKING WATER

6E0222

Requested Analysis Filtered (Y/N)

ITEM #	Section D Required Client Information	Valid Matrix Codes													MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED		SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives								Analysis Test ↑ Y/N ↑	Project No./ Lab I.D.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
		MATRIX	CODE	DRINKING WATER	DW	WATER	WT	WASTE WATER	WW	PRODUCT	P	SOLID	SL	WIFE			WP	AIR			OT	TS	Other	H ₂ SO ₄	HNO ₃	HCl	NaOH	Na ₂ O ₃			Methanol																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
1	SAMPLE ID (A-Z, 0-9 / -) Sample IDs MUST BE UNIQUE																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																

ADDITIONAL COMMENTS		RELINQUISHED BY / AFFILIATION		DATE		TIME		ACCEPTED BY / AFFILIATION		DATE		TIME		SAMPLE CONDITIONS	
DC-23Q2-Rev 0		Jason R. Reed		5/10/23		1720		Jason R. Reed		5-10-23		1720		Received on Temp in °C Ice (Y/N) Custody Sealed Cooler Samples Intact (Y/N)	

SAMPLER NAME AND SIGNATURE
PRINT Name of SAMPLER: **Jason R. Reed**
SIGNATURE of SAMPLER: **Jason R. Reed**
DATE Signed (MM/DD/YYYY): **5/10/23**

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Section A

Section B

Section C

Section A Required Client Information:		Section B Required Project Information:		Section C Invoice Information:	
Company:	Vistra Corp	Report To:	Brian Voelker	Attention:	Jason Stuckey
Address:	13498 E. 900th St	Copy To:	Jason Stuckey	Company Name:	Vistra Corp
Email To:	Brian.Voelker@VistraCorp.com	Purchase Order No.:		Address:	see Section A
Phone:	(217) 753-8911	Project Name:		Quote Reference:	
Requested Due Date/TAT:	10 day	Project Number:	2285	Project Manager:	
				Profile #:	

ATTACHMENT B.
845 QUARTERLY REPORT - QUARTER 2, 2023
DUCK CREEK POWER PLANT, BOTTOM ASH BASIN

DC-845-205

Section D Required Client Information		Valid Matrix Codes		Matrix Code (see valid codes to left)		Sample Temp at Collection		Preservatives		Requested Analysis Filtered (Y/N)		Project No./ Lab I.D.	
Item #	Matrix Code	Matrix Code	Matrix Code	Matrix Code	Matrix Code	Matrix Code	Matrix Code	Matrix Code	Matrix Code	Matrix Code	Matrix Code	Matrix Code	Matrix Code
		DRINKING WATER	DW										
		WASTE WATER	WW										
		PRODUCT	P										
		SOLIDS	SL										
		OIL	OL										
		PIPE	WP										
		ANALYTICAL	AN										
		OTHER	OT										
		TISSUE	TS										
SAMPLE ID (A-Z, 0-9 / -)													
Sample IDs must be unique													
1	DC_G54#S												
2	DC_G55IL												
3	DC_G55#S												
4	DC_G56IL												
5	DC_G56#S												
6	DC_G57IL												
7	DC_G57#S												
8	DC_G58IL												
9	DC_G58#S												
10	DC_G59IL												
11	DC_G59#S												
12	DC_G60IL												
13	DC_G60#S												
14	DC_G61#S												
15	DC_G62IL												
16	DC_G63IL												
ADDITIONAL COMMENTS													
DC-23Q2-Rev 0													
RELINQUISHED BY / AFFILIATION													
DATE													
TIME													
ACCEPTED BY / AFFILIATION													
DATE													
TIME													
SAMPLE CONDITIONS													
Temp in °C													
Received on													
Custody													
Sealed Cooler													
Samples Intact (Y/N)													

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Section A

Section B

Section C

[illegible]

Section A
Required Client Information:

Section B
Required Project Information:

Section C
Invoice Information:

CHAIN-OF-CUSTODY Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Page: 5 of 9

Company: Vistra Corp	Report To: Brian Voelker	Attention: Jason Stuckey
Address: 13498 E. 900th St	Copy To: Jason Stuckey	Company Name: Vistra Corp
		Address: see Section A
Email To: Brian.Voelker@VistraCorp.com	Purchase Order No.:	Quote Reference:
Phone: (217) 753-8911	Project Name:	Project Manager:
	Requested Due Date/TAT: 10 day	Profile #:

Section D Required Client Information		Valid Matrix Codes		MATRIX CODE		SAMPLE TYPE (G=GRAB C=COMP)		COLLECTED		SAMPLE TEMP AT COLLECTION		# OF CONTAINERS		Preservatives		Requested Analysis Filtered (Y/N)		Project No./ Lab I.D.		
ITEM #	Required Client Information	DRINKING WATER DW WASTE WATER WW PRODUCT P SOIL/SOLID SL OIL OL WIPE WP AIR AR OTHER OT TISSUE TS	MATRIX	CODE	MATRIX CODE	SAMPLE TYPE (G=GRAB C=COMP)	DATE	TIME	DATE	TIME	DATE	TIME	DATE	TIME	DATE	TIME	DATE	TIME	DATE	TIME
1					DC_OM04#S															
2					DC_OM05#S															
3					DC_OM07															
4					DC_OM08															
5					DC_OM09															
6					DC_OM10															
7					DC_OM12															
8					DC_OM15															
9					DC_OM16															
10					DC_OM17															
11					DC_OM21															
12					DC_OM22#S															
13					DC_OM22&D															
14					DC_OM23#S															
15					DC_OM23&D															
16					DC_OM24&D															

SAMPLER NAME AND SIGNATURE		DATE		TIME		ACCEPTED BY / AFFILIATION		DATE		TIME		SAMPLE CONDITIONS	
PRINT Name of SAMPLER:		5/10/23		17:20		Jason Stuckey		5/10/23		17:20		Y N Y	
SIGNATURE of SAMPLER:		[Signature]		[Signature]		[Signature]		[Signature]		[Signature]		Y N Y	

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Section A Required Client Information:		Section B Required Project Information:		Section C Invoice Information:	
Company: Vistra Corp	Report To: Brian Voelker	Company: Vistra Corp	Report To: Brian Voelker	Company: Vistra Corp	Report To: Brian Voelker
Attention: Jason Stuckey		Attention: Jason Stuckey		Attention: Jason Stuckey	

Address: 13498 E. 900th St	Copy To: Jason Stuckey	Company Name: Vistra Corp	REGULATORY AGENCY
Email To: Brian.Voelker@VistraCorp.com	Purchase Order No.:	Address: see Section A	NPDES
Phone: (217) 753-8911	Project Name:	Quota Reference:	GROUND WATER
Requested Due Date/TAT: 10 day	Project Number: 2285	Project Manager:	RCRA
		Profile #:	OTHER
		Site Location	IL
		STATE:	DC-845-205

ITEM #	Section D Required Client Information	Valid Matrix Codes MATRIX CODE DW WASTE WATER WW WATER WT PRODUCT P SOIL/SOLID SL OIL OL WIPE WP AIR AR OT TS	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED		# OF CONTAINERS	Preservatives	Y/N	Requested Analysis Filtered (Y/N)										Project No./ Lab I.D.
					DATE	TIME		Unpreserved												
1																				
2																				
3																				
4																				
5																				
6																				
7																				
8																				
9																				
10																				
11																				
12																				
13																				
14																				
15																				
16																				

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS
DC-23Q2-Rev 0	Jason Stuckey	5/10/23	1720	Jason Stuckey	5-10-23	1720	Temp in °C Received on ice (Y/N) Custody Sealed Cooler (Y/N) Samples Intact (Y/N)
SAMPLER NAME AND SIGNATURE				DATE Signed (MM/DD/YY): 5/10/23			
PRINT Name of SAMPLER: Jason Stuckey							
SIGNATURE of SAMPLER: Jason Stuckey							

CHAIN-OF-CUSTODY Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Section A Required Client Information:	Section B Required Project Information:	Section C Invoice Information:
Company: Vistra Corp	Report To: Brian Voelker	Attention: Jason Stuckey
Address: 13498 E. 900th St	Copy To: Jason Stuckey	Company Name: Vistra Corp

[illegible]

Duck Creek

WELL/SAMPLE POINT **BA01**

Purge Method: B ladder

Date: 5/10/23 ^{JR} Start Time: 1100 ¹²²⁰ Finish/Sample Time: 1333

Well Depth (Bottom) From MP: 1468 ft Min. Purge Volume: 1.0 Gal / L

Depth to Water From MP: 1468 ft Total Purge Volume: 1.3 Gal / L

Water Column Length: _____ ft Max Drawdown: _____ ft

Well Water Volume: _____ Gal / L Total Drawdown: 0.07 ft

Reading (Units)	Time	Depth ft.	Flow Rate mL/min	pH s.u.	Spec Cond umhos/cm	Temp deg C	ORP mV	DO mg/L	Turb NTU
1	1233	14.75	100	6.82	791	18.04	63	1.42	7.0
2	1234	14.75	100	6.80	793	18.00	60	1.34	10.3
3	1235	14.75	100	6.79	796	18.01	58	1.25	9.9
4									
5									
Stabilization	NA	NA	NA	± 0.2	± 3%	± 0.2	± 20	± 10% or 0.2	NA

Field Meter: HoriBa

Sample Appearance:

Odor: ☒ None ☐ Slight ☐ Mod. ☐ Strong

Color: ☒ None ☐ Slight ☐ Mod. ☐ Strong

Turb: ☒ None ☐ Slight ☐ Mod ☐ Strong

Well Integrity	Yes	No
Well has ID sign	☒	☐
Casing locked/secure	☒	☐
Well cap fits securely.	☒	☐
Good seal/drainage	☒	☐
Well has weep holes	☒	☐

BOTTLE INFORMATION:

Unfiltered	
Qty	Bottles
	VOAs (C,V, 40mL, HCL)
	VOAS (C,V, 40mL)
	Organics (A,G,U 1000mL)
	Organics (A,G,U 500mL)
3	TOC (A,V 40mL, H2SO4)
	TOX (A,G 250mL, H2SO4)
1	Metals (P,250mL, HNO3)
	Cyanide (P, 250mL, NaOH)
	Phenols (A,G,250mL, H2SO4)
1	General (P, 250 mL) <u>1000mL</u>
1	<u>2.5L HNO3</u>

Filtered	
Qty	Bottles
1	Metals (P,250mL, HNO3)
	Ammonia (P,250mL, H2SO4)
1	General (P, 250mL) <u>1000mL</u>
3	<u>TOC</u>

Comments

S/N
21615637 ^{JR}
21615533

Final DTW: 14.75 ft

Dis. Iron ^{#2} = 0.841

Sampler's Signature:

Joseph R Rad

WELL/SAMPLE POINT **BA02**

Purge Method: Bladder / Low Flow

Date: 5/15/23 Start Time: 1011 Finish/Sample Time: 1123

Well Depth (Bottom) From MP: pump ft Min. Purge Volume: 1.0 Gal L

Depth to Water From MP: JR 8.05 ft 8.39 Total Purge Volume: 1.3 Gal / L

Water Column Length: NA ft Max Drawdown: < ft

Well Water Volume: ↓ Gal / L Total Drawdown: 2.96 ft

Reading (Units)	Time	Depth ft.	Flow Rate mL/min	pH s.u.	Spec Cond umhos/cm	Temp deg C	ORP mV	DO mg/L	Turb NTU
1	1032	10.03	100	7.36	909	14.1	229	1.01	14.7
2	1033	10.05	100	7.30	899	14.20	229	0.92	12.8
3	1034	10.07	100	7.30	897	14.20	228	0.90	11.2
4									
5									
Stabilization	NA	NA	NA	± 0.2	± 3%	± 0.2	± 20	± 10% or 0.2	NA

Field Meter: Horiba

Sample Appearance:

Odor: ☒ None ☐ Slight ☐ Mod. ☐ Strong

Color: ☒ None ☐ Slight ☐ Mod. ☐ Strong

Turb: ☒ None ☐ Slight ☐ Mod ☐ Strong

Well Integrity	Yes	No
Well has ID sign	☒	
Casing locked/secure	☒	
Well cap fits securely.	☒	
Good seal/drainage	☒	
Well has weep holes	☒	

BOTTLE INFORMATION:

Unfiltered	
Qty	Bottles
	VOAs (C,V, 40mL, HCL)
	VOAS (C,V, 40mL)
	Organics (A,G,U 1000mL)
	Organics (A,G,U 500mL)
3	TOC (A,V 40mL, H2SO4)
	TOX (A,G 250mL, H2SO4)
1	Metals (P,250mL, HNO3)
	Cyanide (P, 250mL, NaOH)
	Phenols (A,G,250mL, H2SO4)
1	General (P, 250 mL, 1000mL)
1	2.5 L HNO3

Filtered	
Qty	Bottles
1	Metals (P,250mL, HNO3)
	Ammonia (P,250mL, H2SO4)
1	General (P, 250 mL, 1000mL)
3	TOC 40mL

Final DTW: 11.35 ft

Comments JR 5/15/23 21615636 Dis Iron = 0.502 ppm

Sampler's Signature: Joseph R Reed

WELL/SAMPLE POINT **BA02L**

Purge Method: Low Flow

Date: 5/10/23 Start Time: 1255 Finish/Sample Time: 1415

Well Depth (Bottom) From MP: 11.46 ft Min. Purge Volume: 1 Gal (L)
Depth to Water From MP: 7.91 ft Total Purge Volume: 1.3 Gal (L)
Water Column Length: 3.55 ft Max Drawdown: ~ ft
Well Water Volume: 2.15 Gal (L) Total Drawdown: 1.55 ft

Reading (Units)	Time	Depth ft.	Flow Rate mL/min	pH s.u.	Spec Cond umhos/cm	Temp deg C	ORP mV	DO mg/L	Turb NTU
1	1308	8.96	100	7.11	575.5	12.71	-119.6	0.34	101.23
2	1309	9.05	100	7.12	581.00	12.63	-120.8	0.32	114.09
3	1310	9.08	100	7.12	582.96	12.58	-121.8	0.30	99.10
4									
5									
Stabilization	NA	NA	NA	± 0.2	± 3%	± 0.2	± 20	± 10% or 0.2	NA

Field Meter: AT 600

Sample Appearance:

Odor: ☐ None ☒ Slight ☐ Mod. ☐ Strong

Color: ☒ None ☐ Slight ☐ Mod. ☒ Strong

Turb: ☒ None ☐ Slight ☐ Mod ☐ Strong

Well Integrity	Yes	No
Well has ID sign	☒	☐
Casing locked/secure	☒	☐
Well cap fits securely.	☒	☐
Good seal/drainage	☒	☐
Well has weep holes	☒	☐

BOTTLE INFORMATION:

Unfiltered	
Qty	Bottles
	VOAs (C,V, 40mL, HCL)
	VOAs (C,V, 40mL)
	Organics (A,G,U 1000mL)
	Organics (A,G,U 500mL)
3	TOC (A,V 40mL, H2SO4)
	TOX (A,G 250mL, H2SO4)
1	Metals (P,250mL, HNO3)
	Cyanide (P, 250mL, NaOH)
	Phenols (A,G,250mL, H2SO4)
1	General (P, 250mL) 1L
1	P, 2.5L, HNO3

Filtered	
Qty	Bottles
1	Metals (P,250mL, HNO3)
	Ammonia (P,250mL, H2SO4)
1	General (P, 500mL) 1L
3	TOC (A,V 40mL, H2SO4)

Final DTW: 9.46 ft

Comments Transducer: 21615682

Dissolved iron: OVERTING (Sample was deep red)

Sampler's Signature: Brenden J. Jones

WELL/SAMPLE POINT **BA03**

Purge Method: Bladder / Low Flow

Date: 5/10/23 Start Time: 1100 Finish/Sample Time: 1300

Well Depth (Bottom) From MP: pump ft Min. Purge Volume: 1.0 Gal / L

Depth to Water From MP: 6.11 ft Total Purge Volume: 1.3 Gal / L

Water Column Length: _____ ft Max Drawdown: _____ ft

Well Water Volume: _____ Gal / L Total Drawdown: 0.69 ft

Reading (Units)	Time	Depth ft.	Flow Rate mL/min	pH s.u.	Spec Cond umhos/cm	Temp deg C	ORP mV	DO mg/L	Turb NTU
1	1110	6.20	100	6.71	813	15.48	226	5.24	37.1
2	1111	6.21	100	6.71	820	15.49	226	5.15	44.8
3	1112	6.21	100	6.69	819	15.41	225	4.99	42.0
4									
5									
Stabilization	NA	NA	NA	± 0.2	± 3%	± 0.2	± 20	± 10% or 0.2	NA

Field Meter: Horioba

Sample Appearance:

Odor: ☒ None ☐ Slight ☐ Mod. ☐ Strong

Color: ☒ None ☐ Slight ☐ Mod. ☐ Strong

Turb: ☒ None ☐ Slight ☐ Mod ☐ Strong

Well Integrity	Yes	No
Well has ID sign	☒	
Casing locked/secure	☒	
Well cap fits securely.	☒	
Good seal/drainage	☒	
Well has weep holes	☒	

BOTTLE INFORMATION:

Unfiltered	
Qty	Bottles
	VOAs (C,V, 40mL, HCL)
	VOAS (C,V, 40mL)
	Organics (A,G,U 1000mL)
	Organics (A,G,U 500mL)
<u>5+3</u>	TOC (A,V 40mL, H2SO4)
	TOX (A,G 250mL, H2SO4)
<u>1+1</u>	Metals (P,250mL, HNO3)
	Cyanide (P, 250mL, NaOH)
	Phenols (A,G,250mL, H2SO4)
<u>41</u>	General (P, 250 mL)
<u>1+1</u>	<u>2.5L HNO3</u>

Filtered	
Qty	Bottles
<u>1+1</u>	Metals (P,250mL, HNO3)
<u>JR 1+1</u>	Ammonia (P,250mL, H2SO4)
<u>1+1</u>	General (P,500mL)
<u>3+3</u>	<u>TOC</u>

Final DTW: 6.80 ft

Comments S/N 21615637

DIS Iron - 0.076 ppm
Dup. taken here

Sampler's Signature: Joseph R. Paul

Duck Creek

WELL/SAMPLE POINT BA03 + FD

Purge Method: Dedicated pump

Date: 5/16/2023 Start Time: 1351 Finish/Sample Time: 1423

Well Depth (Bottom) From MP: 0ump ft Min. Purge Volume: 1000 Gal / L ML
Depth to Water From MP: 6.84 ft Total Purge Volume: 1000 Gal / L ML
Water Column Length: - ft Max Drawdown: - ft
Well Water Volume: - Gal / L Total Drawdown: 0.26 ft

Reading (Units)	Time	Depth ft.	Flow Rate mL/min	pH s.u.	Spec Cond umhos/cm	Temp deg C	ORP mV	DO mg/L	Turb NTU
1	1412	7.04	100	7.06	739	22.84	154	2.09	0.0
2	1414	7.05	100	7.02	740	22.79	153	1.40	0.0
3	1416	7.07	100	7.01	741	22.67	152	1.36	0.0
4	1418	7.08	100	6.99	741	22.60	150	1.33	0.0
5									
Stabilization	NA	NA	NA	± 0.2	± 3%	± 0.2	± 20	± 10% or 0.2	NA

Field Meter: Horiba

Sample Appearance:

Odor: ☒ None ☐ Slight ☐ Mod. ☐ Strong

Color: ☒ None ☐ Slight ☐ Mod. ☐ Strong

Turb: ☒ None ☐ Slight ☐ Mod ☐ Strong

Well Integrity	Yes	No
Well has ID sign	☒	
Casing locked/secure	☒	
Well cap fits securely.	☒	
Good seal/drainage	☒	
Well has weep holes	☒	

BOTTLE INFORMATION:

Unfiltered	
Qty	Bottles
	VOAs (C,V, 40mL, HCL)
	VOAS (C,V, 40mL)
	Organics (A,G,U 1000mL)
	Organics (A,G,U 500mL)
	TOC (A,V 40mL, H2SO4)
	TOX (A,G 250mL, H2SO4)
	Metals (P,250mL, HNO3)
	Cyanide (P, 250mL, NaOH)
	Phenols (A,G,250mL, H2SO4)
1 (15)	General (P, 250 mL) 150mL

Filtered	
Qty	Bottles
	Metals (P,250mL, HNO3)
	Ammonia (P,250mL, H2SO4)
	General (P,500mL)

Final DTW: 7.10 ft

Comments Transducer S/N 21615637 Resample
FD Filled here

Sampler's Signature: [Signature]

WELL/SAMPLE POINT **BA03L**

Purge Method: Bladder / Low Flow

Date: 5/10/23 Start Time: 1315 Finish/Sample Time: 1415

Well Depth (Bottom) From MP: 11.4 ft Min. Purge Volume: 1.0 Gal / L

Depth to Water From MP: 5.73 ft Total Purge Volume: 1.3 Gal / L

Water Column Length: NA ft Max Drawdown: NA ft

Well Water Volume: NA Gal / L Total Drawdown: 0.16 ft

Reading (Units)	Time	Depth ft.	Flow Rate mL/min	pH s.u.	Spec Cond umhos/cm	Temp deg C	ORP mV	DO mg/L	Turb NTU
1	1325	5.89	100	6.65	1390	15.05	322	2.77	61.1
2	1326	5.89	100	6.64	1380	15.01	226	2.76	57.3
3	1327	5.89	100	6.65	1380	15.03	221	2.71	50.0
4									
5									
Stabilization	NA	NA	NA	± 0.2	± 3%	± 0.2	± 20	± 10% or 0.2	NA

Field Meter:

Horiba

Sample Appearance:

Odor: ☒ None ☐ Slight ☐ Mod. ☐ Strong

Color: ☒ None ☐ Slight ☐ Mod. ☐ Strong

Turb: ☒ None ☐ Slight ☐ Mod ☐ Strong

Well Integrity	Yes	No
Well has ID sign	☒	☐
Casing locked/secure	☒	☐
Well cap fits securely.	☒	☐
Good seal/drainage	☒	☐
Well has weep holes	☒	☐

BOTTLE INFORMATION:

Unfiltered	
Qty	Bottles
	VOAs (C,V, 40mL, HCL)
	VOAs (C,V, 40mL)
	Organics (A,G,U 1000mL)
	Organics (A,G,U 500mL)
3	TOC (A,V 40mL, H2SO4)
	TOX (A,G 250mL, H2SO4)
1	Metals (P,250mL, HNO3)
	Cyanide (P, 250mL, NaOH)
	Phenols (A,G,250mL, H2SO4)
1	General (P, 250 mL) 1000mL
1	HNO ₃ 2.5L

Filtered	
Qty	Bottles
1	Metals (P,250mL, HNO3)
	Ammonia (P,250mL, H2SO4)
1	General (P, 250mL) 1000mL
3	TAC 40mL

Final DTW: 5.89 ft

Comments

S/N 216 15687

Dis Iron^{tr} - 0.068 ppm

Sampler's Signature:

Joseph R Reed

WELL/SAMPLE POINT **BA03L**

Purge Method: Dedicate pump

956-1323

Date: 5/16/2023 Start Time: 1423 Finish/Sample Time: 1446

Well Depth (Bottom) From MP: pump ft Min. Purge Volume: 1000 Gal / L (mL)

Depth to Water From MP: 6.55 ft Total Purge Volume: 1000 Gal / L (mL)

Water Column Length: 0 ft Max Drawdown: — ft

Well Water Volume: 0 Gal / L Total Drawdown: 0.20 ft

Reading (Units)	Time	Depth ft.	Flow Rate mL/min	pH s.u.	Spec Cond umhos/cm	Temp deg C	ORP mV	DO mg/L	Turb NTU
1	1437	6.75	100	6.83	1500	14.31	175	2.70	12.0
2	1439	6.75	100	6.82	1480	14.35	175	2.66	9.7
3	1441	6.75	100	6.81	1490	14.27	175	2.62	10.2
4									
5									
Stabilization	NA	NA	NA	± 0.2	± 3%	± 0.2	± 20	± 10% or 0.2	NA

Field Meter: Horiba

Sample Appearance:

Odor: ☒ None ☐ Slight ☐ Mod. ☐ Strong

Color: ☒ None ☐ Slight ☐ Mod. ☐ Strong

Turb: ☒ None ☐ Slight ☐ Mod ☐ Strong

Well Integrity	Yes	No
Well has ID sign	☒	☐
Casing locked/secure	☒	☐
Well cap fits securely.	☒	☐
Good seal/drainage	☒	☐
Well has weep holes	☒	☐

BOTTLE INFORMATION:

Unfiltered	
Qty	Bottles
	VOAs (C,V, 40mL, HCL)
	VOAs (C,V, 40mL)
	Organics (A,G,U 1000mL)
	Organics (A,G,U 500mL)
	TOC (A,V 40mL, H2SO4)
	TOX (A,G 250mL, H2SO4)
	Metals (P,250mL, HNO3)
	Cyanide (P, 250mL, NaOH)
	Phenols (A,G,250mL, H2SO4)
1	General (P, 250mL) 150mL

Filtered	
Qty	Bottles
	Metals (P,250mL, HNO3)
	Ammonia (P,250mL, H2SO4)
	General (P,500mL)

Final DTW: 6.75 ft

Comments Transducer S/N 21615687 Resample

Sampler's Signature: [Signature]

WELL/SAMPLE POINT **BA04**

Purge Method: Bladder/low flow

Date: 5/11/23 Start Time: 1035 Finish/Sample Time: 1140

Well Depth (Bottom) From MP: pump ft Min. Purge Volume: 1.0 Gal L

Depth to Water From MP: 5.39 ft Total Purge Volume: 1.3 Gal L

Water Column Length: _____ ft Max Drawdown: _____ ft

Well Water Volume: _____ Gal / L Total Drawdown: 0.08 ft

Reading (Units)	Time	Depth ft.	Flow Rate mL/min	pH s.u.	Spec Cond umhos/cm	Temp deg C	ORP mV	DO mg/L	Turb NTU
1	1050	5.42	100	6.77	937	17.70	176	1.10	0.0
2	1051	5.42	100	6.75	942	17.60	177	1.13	0.0
3	1052	5.42	100	6.75	942	17.55	178	1.05	
4									
5									
Stabilization	NA	NA	NA	± 0.2	± 3%	± 0.2	± 20	± 10% or 0.2	NA

Field Meter: Horiba

Sample Appearance:

Odor: ☒ None ☐ Slight ☐ Mod. ☐ Strong

Color: ☒ None ☐ Slight ☐ Mod. ☐ Strong

Turb: ☒ None ☐ Slight ☐ Mod ☐ Strong

Well Integrity	Yes	No
Well has ID sign	☒	
Casing locked/secure	☒	
Well cap fits securely.	☒	
Good seal/drainage	☒	
Well has weep holes	☒	

BOTTLE INFORMATION:

Unfiltered	
Qty	Bottles
	VOAs (C,V, 40mL, HCL)
	VOAS (C,V, 40mL)
	Organics (A,G,U 1000mL)
3	Organics (A,G,U 500mL)
	TOC (A,V 40mL, H2SO4)
	TOX (A,G 250mL, H2SO4)
1	Metals (P,250mL, HNO3)
	Cyanide (P, 250mL, NaOH)
	Phenols (A,G,250mL, H2SO4)
1	General (P, 250 mL) 1000mL
1	2.5L HNO3

(11)

Filtered	
Qty	Bottles
1	Metals (P,250mL, HNO3)
	Ammonia (P,250mL, H2SO4)
1	General (P, 250mL) 1000mL
3	TOC 40mL

Final DTW: 5.47 ft

Comments 5/n 21615631

Dis. Iron⁺² = Under Range

Sampler's Signature: Joseph R. Reed

WELL/SAMPLE POINT **BA05**

Purge Method: Bladder/low flow

Date: 5/12/23 Start Time: 950 Finish/Sample Time: 1050

Well Depth (Bottom) From MP: Pump ft Min. Purge Volume: 1.0 Gal / L

Depth to Water From MP: 18.13 ft Total Purge Volume: 1.3 Gal 10

Water Column Length: _____ ft Max Drawdown: _____ ft

Well Water Volume: _____ Gal / L Total Drawdown: 3.47 ft

Reading (Units)	Time	Depth ft.	Flow Rate mL/min	pH s.u.	Spec Cond umhos/cm	Temp deg C	ORP mV	DO mg/L	Turb NTU
1	1002	19.35	100	7.00	1550	16.33	19	3.21	591
2	1003	19.61	100	6.99	1560	16.30	13	3.05	700
3	1004	19.85	100	6.96	1560	16.29	1	2.99	768
4									
5									
Stabilization	NA	NA	NA	± 0.2	± 3%	± 0.2	± 20	± 10% or 0.2	NA

Field Meter: Horiba

Sample Appearance:

Odor: ☐ None ☐ Slight ☐ Mod. ☐ Strong

Color ☐ None ☐ Slight ☒ Mod. ☐ Strong

Turb: ☐ None ☐ Slight ☒ Mod ☐ Strong

Well Integrity	Yes	No
Well has ID sign	☒	
Casing locked/secure	☒	
Well cap fits securely.		☒
Good seal/drainage	☒	
Well has weep holes	☒	

BOTTLE INFORMATION:

Unfiltered	
Qty	Bottles
	VOAs (C,V, 40mL, HCL)
	VOAS (C,V, 40mL)
	Organics (A,G,U 1000mL)
	Organics (A,G,U 500mL)
3	TOC (A,V 40mL, H2SO4)
	TOX (A,G 250mL, H2SO4)
1	Metals (P,250mL, HNO3)
	Cyanide (P, 250mL, NaOH)
	Phenols (A,G,250mL, H2SO4)
1	General (P, 250 mL) <u>1000 mL</u>
1	<u>2.5 L HNO3</u>

(11)

Filtered	
Qty	Bottles
1	Metals (P,250mL, HNO3)
	Ammonia (P,250mL, H2SO4)
1	General (P, 250 mL) <u>1000 mL</u>
3	TOC <u>40 mL</u>

Final DTW: 21.60 ft

Comments S/n - 21615540

Dis. Iron = 4.531 ppm

Sampler's Signature: Joseph R Reed

Duck Creek

WELL/SAMPLE POINT **BA06**

Purge Method: Bladder / Low Flow

Date: 5/12/23 Start Time: 1110 Finish/Sample Time: 1219

Well Depth (Bottom) From MP: pump ft Min. Purge Volume: 1.0 Gal L

Depth to Water From MP: 2170 ft Total Purge Volume: 1.3 Gal L

Water Column Length: _____ ft Max Drawdown: _____ ft

Well Water Volume: _____ Gal / L Total Drawdown: 5.85 ft

Reading (Units)	Time	Depth ft.	Flow Rate mL/min	pH s.u.	Spec Cond umhos/cm	Temp deg C	ORP mV	DO mg/L	Turb NTU
1	1130	2390	100	6.45	2940	1582	-32	0.89	55.6
2	1131	2430	100	6.45	2930	1571	-36	0.89	53.2
3	1132	2455	100	6.44	2930	1568	-39	0.82	55.1
4									
5									
Stabilization	NA	NA	NA	± 0.2	± 3%	± 0.2	± 20	± 10% or 0.2	NA

Field Meter: Horiba

Sample Appearance:

Odor: ☒ None ☐ Slight ☐ Mod. ☐ Strong

Color: ☐ None ☒ Slight ☐ Mod. ☐ Strong

Turb: ☐ None ☒ Slight ☐ Mod ☐ Strong

Well Integrity	Yes	No
Well has ID sign	☒	
Casing locked/secure	☒	
Well cap fits securely.	☒	
Good seal/drainage	☒	
Well has weep holes	☒	

BOTTLE INFORMATION:

Unfiltered	
Qty	Bottles
	VOAs (C,V, 40mL, HCL)
	VOAS (C,V, 40mL)
	Organics (A,G,U 1000mL)
	Organics (A,G,U 500mL)
3	TOC (A,V 40mL, H2SO4)
	TOX (A,G 250mL, H2SO4)
1	Metals (P,250mL, HNO3)
	Cyanide (P, 250mL, NaOH)
	Phenols (A,G,250mL, H2SO4)
1	General (P, 250 mL) 1000mL
1	2.5L HNO3

Filtered	
Qty	Bottles
1	Metals (P,250mL, HNO3)
1	Ammonia (P,250mL, H2SO4)
1	General (P, 250 mL) 1000mL
3	TOC 40mL

Final DTW: 27.55 ft

Comments S/N - 21615525

Dis. Iron = Over Range

Sampler's Signature: Joseph R Red

Multiparameter Meter Field Calibration Checklist

Field Personnel: <u>Aaron Runkelton</u>				Location: <u>Duck Creek</u>			
Weather: <u>67°-78° Sunny Wind SE 9 mph</u>				Environment: <u>grass, dirt, trees</u>			
Multiparameter Water Meter		Make: <u>AT</u>	Model: <u>600</u>	Serial Number: <u>762193</u>			
Water Level Meter		Make: <u>Hero</u>	Model: <u>Dipper</u>	Serial Number: <u>3217-T</u>			

Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	<u>4.08</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>	MSI	L344-09	12/14/2023
pH 7.00a	<u>7.01</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>	MSI	L343-07	12/9/2023
pH 10.00a	<u>10.01</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>	MSI	M082-04	3/25/2024
SC Zero (DI)	<u>19.23</u>	µS/cm	0<25 µS/cm	<u>P</u>	<u>NO</u>	<u>N/A</u>	Pace Labs	N/A (DI)	N/A (DI)
SC 2000	<u>1995.5</u>	µS/cm	±5%	<u>P</u>	<u>NO</u>	<u>N/A</u>	Geotech	2GE1442	May-23
ORP	<u>224.6</u>	mV	±15 mV	<u>P</u>	<u>NO</u>	<u>N/A</u>	InSitu	2G1762	Jun-23
DO (Zero pt)	<u>0.09</u>	mg/L	±0.1	<u>P</u>	<u>NO</u>	<u>N/A</u>	Macron	#000228049	8/26/2025
DO (Saturated)	<u>99.87</u>	%	97-100%	<u>P</u>	<u>NO</u>	<u>N/A</u>	Pace Labs	N/A (DI)	N/A (DI)
Turbidity (DI)	<u>0.00</u>	NTU	<2 NTU	<u>P</u>	<u>NO</u>	<u>N/A</u>	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

234 @ 210

ICV (Initial Calibration Verification)					Time: <u>0942</u>			
Buffer	Check Value	Units	Range	Pass/Fail	Action Taken?	Manufacturer	Lot#	Exp.
pH 4.00b	<u>4.00</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N/A</u>	Geotech	2GE870	Mar-24
pH 7.00b	<u>6.83</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N/A</u>	Geotech	2GC931	Mar-24
pH 10.00b	<u>9.67</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N/A</u>	Geotech	2GE820	May-24
SC 1000	<u>1005.2</u>	µS/cm	±5%	<u>P</u>	<u>N/A</u>	Ricca	4207N97	Jul-24

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time: <u>1539</u>				
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	<u>4.03</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>	MSI	L344-09	12/14/2023
pH 7.00a	<u>7.00</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>	MSI	L343-07	12/9/2023
pH 10.00a	<u>10.04</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>	MSI	M082-04	3/25/2024
SC 1000	<u>1001.7</u>	µS/cm	±5%	<u>P</u>	<u>NO</u>	<u>N/A</u>	Ricca	4207N97	Jul-24
DO (Zero pt)	<u>0.09</u>	mg/L	±0.1 mg/L	<u>P</u>	<u>NO</u>	<u>N/A</u>	Macron	#000228049	8/26/2025
Turbidity (DI)	<u>0.00</u>	NTU	<2 NTU	<u>P</u>	<u>NO</u>	<u>N/A</u>	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time:				
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
4.00a		s.u.	±0.1 s.u.				MSI	L344-09	12/14/2023
7.00a		s.u.	±0.1 s.u.				MSI	L343-07	12/9/2023
10.00a		s.u.	±0.1 s.u.				MSI	M082-04	3/25/2024
SC 1000		µS/cm	±5%				Ricca	4207N97	Jul-24
DO (Zero pt)		mg/L	±0.1 mg/L				Macron	#000228049	8/26/2025
Turbidity (DI)		NTU	<2 NTU				Pace Labs	N/A (DI)	N/A (DI)

Comments:

Signature: 	Date: <u>5/10/2023</u>
--	------------------------

Multiparameter Meter Field Calibration Checklist

Field Personnel: <u>Brendan Glennon</u>			Location: <u>Duck Creek</u>		
Weather: <u>64° Mostly Cloudy 8 mph NW</u>			Environment: <u>Grass Field</u>		
Multiparameter Water Meter	Make: <u>AT</u>	Model: <u>600</u>	Serial Number: <u>762215</u>		
Water Level Meter	Make: <u>Heron</u>	Model: <u>200 ft.</u>	Serial Number: <u>19FF2111 92HB</u>		

Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	<u>8.93</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>N</u>	<u>N/A</u>	MSI	L344-09	12/14/2023
pH 7.00a	<u>6.96</u>	s.u.	±0.1 s.u.	<u>I</u>	<u>I</u>	<u>I</u>	MSI	L343-07	12/9/2023
pH 10.00a	<u>9.97</u>	s.u.	±0.1 s.u.	<u>I</u>	<u>I</u>	<u>I</u>	MSI	M082-04	3/25/2024
SC Zero (DI)	<u>16.21</u>	µS/cm	0<25 µS/cm	<u>I</u>	<u>I</u>	<u>I</u>	Pace Labs	N/A (DI)	N/A (DI)
SC 2000	<u>1916.5</u>	µS/cm	±5%	<u>I</u>	<u>I</u>	<u>I</u>	Geotech	2GE1442	May-23
ORP	<u>234.6</u>	mV	±15 mV	<u>I</u>	<u>I</u>	<u>I</u>	InSitu	2G1762	Jun-23
DO (Zero pt)	<u>0.10</u>	mg/L	±0.1	<u>I</u>	<u>I</u>	<u>I</u>	Macron	#000228049	8/26/2025
DO (Saturated)	<u>98.81</u>	%	97-100%	<u>I</u>	<u>I</u>	<u>I</u>	Pace Labs	N/A (DI)	N/A (DI)
Turbidity (DI)	<u>0.00</u>	NTU	<2 NTU	<u>I</u>	<u>I</u>	<u>I</u>	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

ICV (Initial Calibration Verification)						Time: <u>0910</u>		
Buffer	Check Value	Units	Range	Pass/Fail	Action Taken?	Manufacturer	Lot#	Exp.
pH 4.00b	<u>8.89</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N</u>	Geotech	2GE870	Mar-24
pH 7.00b	<u>6.86</u>	s.u.	±0.15 s.u.	<u>I</u>	<u>I</u>	Geotech	2GC931	Mar-24
pH 10.00b	<u>9.85</u>	s.u.	±0.15 s.u.	<u>I</u>	<u>I</u>	Geotech	2GE820	May-24
SC 1000	<u>993.41</u>	µS/cm	±5%	<u>I</u>	<u>I</u>	Ricca	4207N97	Jul-24

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):						Time: <u>1500</u>			
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	<u>3.97</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>N</u>	<u>N/A</u>	MSI	L344-09	12/14/2023
pH 7.00a	<u>6.96</u>	s.u.	±0.1 s.u.	<u>I</u>	<u>I</u>	<u>I</u>	MSI	L343-07	12/9/2023
pH 10.00a	<u>9.91</u>	s.u.	±0.1 s.u.	<u>I</u>	<u>I</u>	<u>I</u>	MSI	M082-04	3/25/2024
SC 1000	<u>1016.21</u>	µS/cm	±5%	<u>I</u>	<u>I</u>	<u>I</u>	Ricca	4207N97	Jul-24
DO (Zero pt)	<u>0.10</u>	mg/L	±0.1 mg/L	<u>I</u>	<u>I</u>	<u>I</u>	Macron	#000228049	8/26/2025
Turbidity (DI)	<u>0.0</u>	NTU	<2 NTU	<u>I</u>	<u>I</u>	<u>I</u>	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):						Time:			
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
4.00a		s.u.	±0.1 s.u.				MSI	L344-09	12/14/2023
7.00a		s.u.	±0.1 s.u.				MSI	L343-07	12/9/2023
10.00a		s.u.	±0.1 s.u.				MSI	M082-04	3/25/2024
SC 1000		µS/cm	±5%				Ricca	4207N97	Jul-24
DO (Zero pt)		mg/L	±0.1 mg/L				Macron	#000228049	8/26/2025
Turbidity (DI)		NTU	<2 NTU				Pace Labs	N/A (DI)	N/A (DI)

Comments:

Signature: <u>Brendan Glennon</u>	Date: <u>5/10/23</u>
-----------------------------------	----------------------

Multiparameter Meter Field Calibration Checklist

Field Personnel:	JD			Location:	Vista Duck Creek				
Weather:	70-77°F Sunny wind ESE 9-16 mph			Environment:	woods				
Multiparameter Water Meter	Make:	Hera	Model:	U-5000	Serial Number:	V4U1FVTF			
Water Level Meter	Make:	Hera	Model:	Dipper-T	Serial Number:	19FF2202131ML			
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	4.01	s.u.	±0.1 s.u.	pass	No	NA	MSI	L344-09	12/14/2023
pH 7.00a	6.91	s.u.	±0.1 s.u.	pass	No	NA	MSI	L343-07	12/9/2023
pH 10.00a	9.98	s.u.	±0.1 s.u.	pass	No	NA	MSI	M082-04	3/25/2024
SC Zero (DI)	9	µS/cm	0<25 µS/cm	pass	No	NA	Pace Labs	N/A (DI)	N/A (DI)
SC 2000	2090	µS/cm	±5%	pass	No	NA	Geotech	2GE1442	May-23
ORP	232	mV	±15 mV	pass	No	NA	InSitu	2G1762	Jun-23
DO (Zero pt)	0.08	mg/L	±0.1	pass	No	NA	Macron	#000228049	8/26/2025
DO (Saturated)	98.28	%	97-100%	pass	No	NA	Pace Labs	N/A (DI)	N/A (DI)
Turbidity (DI)	18	NTU	<2 NTU	Fail	Yes	0.0	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

ICV (Initial Calibration Verification)					Time:	1021			
Buffer	Check Value	Units	Range	Pass/Fail	Action Taken?	Manufacturer	Lot#	Exp.	
pH 4.00b	5.99	s.u.	±0.15 s.u.	pass	NA	Geotech	2GE870	Mar-24	
pH 7.00b	6.98	s.u.	±0.15 s.u.	pass	NA	Geotech	2GC931	Mar-24	
pH 10.00b	9.92	s.u.	±0.15 s.u.	pass	NA	Geotech	2GE820	May-24	
SC 1000	793	µS/cm	±5%	Fail	Cal: 400H	Ricca	4207N97	Jul-24	

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time:	1550			
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	4.16	s.u.	±0.1 s.u.	pass	No	NA	MSI	L344-09	12/14/2023
pH 7.00a	7.03	s.u.	±0.1 s.u.	pass	No	NA	MSI	L343-07	12/9/2023
pH 10.00a	9.98	s.u.	±0.1 s.u.	pass	No	NA	MSI	M082-04	3/25/2024
SC 1000	1040	µS/cm	±5%	pass	No	NA	Ricca	4207N97	Jul-24
DO (Zero pt)	0.09	mg/L	±0.1 mg/L	pass	No	NA	Macron	#000228049	8/26/2025
Turbidity (DI)	0.00	NTU	<2 NTU	pass	No	NA	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time:				
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
4.00a		s.u.	±0.1 s.u.				MSI	L344-09	12/14/2023
7.00a		s.u.	±0.1 s.u.				MSI	L343-07	12/9/2023
10.00a		s.u.	±0.1 s.u.				MSI	M082-04	3/25/2024
SC 1000		µS/cm	±5%				Ricca	4207N97	Jul-24
DO (Zero pt)		mg/L	±0.1 mg/L				Macron	#000228049	8/26/2025
Turbidity (DI)		NTU	<2 NTU				Pace Labs	N/A (DI)	N/A (DI)

Comments:

Signature:		Date:	5/10/23
------------	---	-------	---------

Multiparameter Meter Field Calibration Checklist

Field Personnel: Kyle Lane				Location: Duck Creek					
Weather: 55° to 81° Sunny				Environment: Dry					
Multiparameter Water Meter		Make: HORIBA	Model: V-5000	Serial Number: YL9KJ9 HIA					
Water Level Meter		Make: Heron	Model: Waterlog	Serial Number: 11F2209305 ML					

Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	4.02	s.u.	±0.1 s.u.	P	N/A	N/A	MSI	L344-09	12/14/2023
pH 7.00a	7.01	s.u.	±0.1 s.u.	P	N/A	N/A	MSI	L343-07	12/9/2023
pH 10.00a	9.98	s.u.	±0.1 s.u.	P	N/A	N/A	MSI	M082-04	3/25/2024
SC Zero (DI)	10.60	µS/cm	0<25 µS/cm	P	N/A	N/A	Pace Labs	N/A (DI)	N/A (DI)
SC 2000	2.010	µS/cm	±5%	P	N/A	N/A	Geotech	2GE1442	May-23
ORP	2.18	mV	±15 mV	P	N/A	N/A	InSitu	2G1762	Jun-23
DO (Zero pt)	0.84	mg/L	±0.1	P	N/A	N/A	Macron	#000228049	8/26/2025
DO (Saturated)	99.40	%	97-100%	P	N/A	N/A	Pace Labs	N/A (DI)	N/A (DI)
Turbidity (DI)	0.00	NTU	<2 NTU	P	N/A	N/A	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

ICV (Initial Calibration Verification)						Time: 10:04			
Buffer	Check Value	Units	Range	Pass/Fail	Action Taken?	Manufacturer	Lot#	Exp.	
pH 4.00b	4.00	s.u.	±0.15 s.u.	P	N/A	Geotech	2GE870	Mar-24	
pH 7.00b	6.91	s.u.	±0.15 s.u.	P	N/A	Geotech	2GC931	Mar-24	
pH 10.00b	9.87	s.u.	±0.15 s.u.	P	N/A	Geotech	2GE820	May-24	
SC 1000	10.30	µS/cm	±5%	P	N/A	Ricca	4207N97	Jul-24	

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):						Time: N/A			
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	4.00	s.u.	±0.1 s.u.	P	N/A	N/A	MSI	L344-09	12/14/2023
pH 7.00a	7.00	s.u.	±0.1 s.u.	P	N/A	N/A	MSI	L343-07	12/9/2023
pH 10.00a	9.98	s.u.	±0.1 s.u.	P	N/A	N/A	MSI	M082-04	3/25/2024
SC 1000	10.60	µS/cm	±5%	P	N/A	N/A	Ricca	4207N97	Jul-24
DO (Zero pt)	0.84	mg/L	±0.1 mg/L	P	N/A	N/A	Macron	#000228049	8/26/2025
Turbidity (DI)	0.00	NTU	<2 NTU	P	N/A	N/A	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):						Time: 15:48			
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
4.00a	4.00	s.u.	±0.1 s.u.	P	N/A	N/A	MSI	L344-09	12/14/2023
7.00a	7.00	s.u.	±0.1 s.u.	P	N/A	N/A	MSI	L343-07	12/9/2023
10.00a	9.98	s.u.	±0.1 s.u.	P	N/A	N/A	MSI	M082-04	3/25/2024
SC 1000	10.60	µS/cm	±5%	P	N/A	N/A	Ricca	4207N97	Jul-24
DO (Zero pt)	0.84	mg/L	±0.1 mg/L	P	N/A	N/A	Macron	#000228049	8/26/2025
Turbidity (DI)	0.50	NTU	<2 NTU	P	N/A	N/A	Pace Labs	N/A (DI)	N/A (DI)

Comments:

Signature: [Signature]		Date: 5-10-2023	
-------------------------------	--	------------------------	--

Multiparameter Meter Field Calibration Checklist

Field Personnel: <u>Joe Reed</u>		Location: <u>Duck Creek</u>							
Weather:		Environment:							
Multiparameter Water Meter	Make: <u>Horiba</u>	Model: <u>u5000</u>	Serial Number: <u>PW26YJD3</u>						
Water Level Meter	Make: <u>Solinst</u>	Model: <u>101</u>	Serial Number: <u>P7/LM2</u>						
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	<u>4.00</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>N</u>		MSI	L344-09	12/14/2023
pH 7.00a	<u>6.98</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>N</u>		MSI	L343-07	12/9/2023
pH 10.00a	<u>9.99</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>N</u>		MSI	M082-04	3/25/2024
SC Zero (DI)	<u>0.0</u>	µS/cm	0<25 µS/cm	<u>P</u>	<u>N</u>		Pace Labs	N/A (DI)	N/A (DI)
SC 2000	<u>2010</u>	µS/cm	±5%	<u>P</u>	<u>N</u>		Geotech	2GE1442	May-23
ORP	<u>239</u>	mV	±15 mV	<u>P</u>	<u>N</u>		InSitu	2G1762	Jun-23
DO (Zero pt)	<u>0.05</u>	mg/L	±0.1	<u>P</u>	<u>N</u>		Macron	#000228049	8/26/2025
DO (Saturated)	<u>98.7</u>	%	97-100%	<u>P</u>	<u>N</u>		Pace Labs	N/A (DI)	N/A (DI)
Turbidity (DI)	<u>0.1</u>	NTU	<2 NTU	<u>P</u>	<u>N</u>		Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

ICV (Initial Calibration Verification)						Time: <u>1000</u>		
Buffer	Check Value	Units	Range	Pass/Fail	Action Taken?	Manufacturer	Lot#	Exp.
pH 4.00b	<u>4.01</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N</u>	Geotech	2GE870	Mar-24
pH 7.00b	<u>6.99</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N</u>	Geotech	2GC931	Mar-24
pH 10.00b	<u>9.95</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N</u>	Geotech	2GE820	May-24
SC 1000	<u>990</u>	µS/cm	±5%	<u>P</u>	<u>N</u>	Ricca	4207N97	Jul-24

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):						Time: <u>1509</u>			
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	<u>4.02</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>N</u>		MSI	L344-09	12/14/2023
pH 7.00a	<u>7.00</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>N</u>		MSI	L343-07	12/9/2023
pH 10.00a	<u>9.99</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>N</u>		MSI	M082-04	3/25/2024
SC 1000	<u>1020</u>	µS/cm	±5%	<u>P</u>	<u>N</u>		Ricca	4207N97	Jul-24
DO (Zero pt)	<u>0.05</u>	mg/L	±0.1 mg/L	<u>P</u>	<u>N</u>		Macron	#000228049	8/26/2025
Turbidity (DI)	<u>0.0</u>	NTU	<2 NTU	<u>P</u>	<u>N</u>		Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):						Time:			
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
4.00a		s.u.	±0.1 s.u.				MSI	L344-09	12/14/2023
7.00a		s.u.	±0.1 s.u.				MSI	L343-07	12/9/2023
10.00a		s.u.	±0.1 s.u.				MSI	M082-04	3/25/2024
SC 1000		µS/cm	±5%				Ricca	4207N97	Jul-24
DO (Zero pt)		mg/L	±0.1 mg/L				Macron	#000228049	8/26/2025
Turbidity (DI)		NTU	<2 NTU				Pace Labs	N/A (DI)	N/A (DI)

Comments:

Signature: <u>Joseph R Reed</u>	Date: <u>5/10/23</u>
---------------------------------	----------------------

Multiparameter Meter Field Calibration Checklist

Field Personnel: <u>Aaron Pemberton</u>			Location: <u>Duck Creek</u>		
Weather: <u>73°-79° Sunny w/nt SE 8 mph</u>			Environment: <u>grass, dirt</u>		
Multiparameter Water Meter		Make: <u>Horiβn</u>	Model: <u>U 5000</u>	Serial Number: <u>04U1FVTF</u>	
Water Level Meter		Make: <u>Heron</u>	Model: <u>D100T</u>	Serial Number: <u>19FF211192FB</u>	

Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	<u>4.00</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>	MSI	L344-09	12/14/2023
pH 7.00a	<u>7.01</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>	MSI	L343-07	12/9/2023
pH 10.00a	<u>10.00</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>	MSI	M082-04	3/25/2024
SC Zero (DI)	<u>18</u>	μS/cm	0<25 μS/cm	<u>P</u>	<u>NO</u>	<u>N/A</u>	Pace Labs	N/A (DI)	N/A (DI)
SC 2000	<u>2000</u>	μS/cm	±5%	<u>P</u>	<u>NO</u>	<u>N/A</u>	Geotech	2GE1442	May-23
ORP	<u>238</u>	mV	±15 mV	<u>P</u>	<u>NO</u>	<u>N/A</u>	InSitu	2G1762	Jun-23
DO (Zero pt)	<u>0.04</u>	mg/L	±0.1	<u>P</u>	<u>NO</u>	<u>N/A</u>	Macron	#000228049	8/26/2025
DO (Saturated)	<u>09.87</u>	%	97-100%	<u>P</u>	<u>NO</u>	<u>N/A</u>	Pace Labs	N/A (DI)	N/A (DI)
Turbidity (DI)	<u>0.0</u>	NTU	<2 NTU	<u>P</u>	<u>NO</u>	<u>N/A</u>	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

234 @ 2102

ICV (Initial Calibration Verification)					Time: <u>0445</u>
Buffer	Check Value	Units	Range	Pass/Fail	Action Taken?
pH 4.00b	<u>4.03</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N/A</u>
pH 7.00b	<u>6.99</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N/A</u>
pH 10.00b	<u>10.04</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N/A</u>
SC 1000	<u>989</u>	μS/cm	±5%	<u>P</u>	<u>N/A</u>

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time: <u>1530</u>				
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	<u>4.05</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>	MSI	L344-09	12/14/2023
pH 7.00a	<u>7.07</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>	MSI	L343-07	12/9/2023
pH 10.00a	<u>10.03</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>	MSI	M082-04	3/25/2024
SC 1000	<u>1010</u>	μS/cm	±5%	<u>P</u>	<u>NO</u>	<u>N/A</u>	Ricca	4207N97	Jul-24
DO (Zero pt)	<u>0.00</u>	mg/L	±0.1 mg/L	<u>P</u>	<u>NO</u>	<u>N/A</u>	Macron	#000228049	8/26/2025
Turbidity (DI)	<u>0.0</u>	NTU	<2 NTU	<u>P</u>	<u>NO</u>	<u>N/A</u>	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time:				
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
4.00a		s.u.	±0.1 s.u.				MSI	L344-09	12/14/2023
7.00a		s.u.	±0.1 s.u.				MSI	L343-07	12/9/2023
10.00a		s.u.	±0.1 s.u.				MSI	M082-04	3/25/2024
SC 1000		μS/cm	±5%				Ricca	4207N97	Jul-24
DO (Zero pt)		mg/L	±0.1 mg/L				Macron	#000228049	8/26/2025
Turbidity (DI)		NTU	<2 NTU				Pace Labs	N/A (DI)	N/A (DI)

Comments:

Signature: <u>[Signature]</u>	Date: <u>5/11/2023</u>
-------------------------------	------------------------

Multiparameter Meter Field Calibration Checklist

Field Personnel: JD				Location: Vista Duck Creek			
Weather: 70-75°F m. sunny wind SE 10-14 mph				Environment: grass			
Multiparameter Water Meter		Make: Aquatroll	Model: 600	Serial Number: 762215			
Water Level Meter		Make: Heron	Model: Dipper-T	Serial Number: 11FF2209305 ML			

Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	3.81	s.u.	±0.1 s.u.	Fail	Yes	4.00	MSI	L344-09	12/14/2023
pH 7.00a	6.95	s.u.	±0.1 s.u.	pass	No	NA	MSI	L343-07	12/9/2023
pH 10.00a	9.95	s.u.	±0.1 s.u.				MSI	M082-04	3/25/2024
SC Zero (DI)	15.67	µS/cm	0<25 µS/cm				Pace Labs	N/A (DI)	N/A (DI)
SC 2000	1964.5	µS/cm	±5%				Geotech	2GE1442	May-23
ORP	237.7	mV	±15 mV				InSitu	2G1762	Jun-23
DO (Zero pt)	0.07	mg/L	±0.1				Macron	#000228049	8/26/2025
DO (Saturated)	98.17	%	97-100%				Pace Labs	N/A (DI)	N/A (DI)
Turbidity (DI)	0.00	NTU	<2 NTU				Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

ICV (Initial Calibration Verification)					Time: 0739			
Buffer	Check Value	Units	Range	Pass/Fail	Action Taken?	Manufacturer	Lot#	Exp.
pH 4.00b	4.03	s.u.	±0.15 s.u.	pass	NA	Geotech	2GE870	Mar-24
pH 7.00b	6.89	s.u.	±0.15 s.u.			Geotech	2GC931	Mar-24
pH 10.00b	9.92	s.u.	±0.15 s.u.			Geotech	2GE820	May-24
SC 1000	992.10	µS/cm	±5%			Ricca	4207N97	Jul-24

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time: 1541				
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	4.08	s.u.	±0.1 s.u.	pass	No	NA	MSI	L344-09	12/14/2023
pH 7.00a	7.10	s.u.	±0.1 s.u.				MSI	L343-07	12/9/2023
pH 10.00a	10.02	s.u.	±0.1 s.u.				MSI	M082-04	3/25/2024
SC 1000	991.18	µS/cm	±5%				Ricca	4207N97	Jul-24
DO (Zero pt)	0.07	mg/L	±0.1 mg/L				Macron	#000228049	8/26/2025
Turbidity (DI)	0.00	NTU	<2 NTU				Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time:				
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
4.00a		s.u.	±0.1 s.u.				MSI	L344-09	12/14/2023
7.00a		s.u.	±0.1 s.u.				MSI	L343-07	12/9/2023
10.00a		s.u.	±0.1 s.u.				MSI	M082-04	3/25/2024
SC 1000		µS/cm	±5%				Ricca	4207N97	Jul-24
DO (Zero pt)		mg/L	±0.1 mg/L				Macron	#000228049	8/26/2025
Turbidity (DI)		NTU	<2 NTU				Pace Labs	N/A (DI)	N/A (DI)

Comments:

Signature: 	Date: 5/11/23
--	----------------------

Multiparameter Meter Field Calibration Checklist

Field Personnel: <u>Kyle Lane</u>				Location: <u>Duck Creek</u>			
Weather: <u>69° sunny</u>				Environment: <u>Dry</u>			
Multiparameter Water Meter		Make: <u>Hanna</u>	Model: <u>V-5000</u>	Serial Number: <u>PW264503</u>			
Water Level Meter		Make: <u>Hanna</u>	Model: <u>Water Tape</u>	Serial Number: <u>3717-1</u>			

Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	<u>4.00</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NA</u>	<u>NA</u>	MSI	L344-09	12/14/2023
pH 7.00a	<u>7.94</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NA</u>	<u>NA</u>	MSI	L343-07	12/9/2023
pH 10.00a	<u>9.98</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NA</u>	<u>NA</u>	MSI	M082-04	3/25/2024
SC Zero (DI)	<u>10.00</u>	µS/cm	0<25 µS/cm	<u>P</u>	<u>NA</u>	<u>NA</u>	Pace Labs	N/A (DI)	N/A (DI)
SC 2000	<u>2020</u>	µS/cm	±5%	<u>P</u>	<u>NA</u>	<u>NA</u>	Geotech	2GE1442	May-23
ORP	<u>230</u>	mV	±15 mV	<u>P</u>	<u>NA</u>	<u>NA</u>	InSitu	2G1762	Jun-23
DO (Zero pt)	<u>0.08</u>	mg/L	±0.1	<u>P</u>	<u>NA</u>	<u>NA</u>	Macron	#000228049	8/26/2025
DO (Saturated)	<u>97.10</u>	%	97-100%	<u>P</u>	<u>NA</u>	<u>NA</u>	Pace Labs	N/A (DI)	N/A (DI)
Turbidity (DI)	<u>1.20</u>	NTU	<2 NTU	<u>P</u>	<u>NA</u>	<u>NA</u>	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

ICV (Initial Calibration Verification)					Time: <u>09:41</u>				
Buffer	Check Value	Units	Range	Pass/Fail	Action Taken?	Manufacturer	Lot#	Exp.	
pH 4.00b	<u>3.98</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>NA</u>	Geotech	2GE870	Mar-24	
pH 7.00b	<u>7.05</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>NA</u>	Geotech	2GC931	Mar-24	
pH 10.00b	<u>9.89</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>NA</u>	Geotech	2GE820	May-24	
SC 1000	<u>1,010</u>	µS/cm	±5%	<u>P</u>	<u>NA</u>	Ricca	4207N97	Jul-24	

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time: <u>NA</u>				
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	<u>/</u>	s.u.	±0.1 s.u.	<u>/</u>	<u>/</u>	<u>/</u>	MSI	L344-09	12/14/2023
pH 7.00a	<u>/</u>	s.u.	±0.1 s.u.	<u>/</u>	<u>/</u>	<u>/</u>	MSI	L343-07	12/9/2023
pH 10.00a	<u>/</u>	s.u.	±0.1 s.u.	<u>/</u>	<u>/</u>	<u>/</u>	MSI	M082-04	3/25/2024
SC 1000	<u>/</u>	µS/cm	±5%	<u>/</u>	<u>/</u>	<u>/</u>	Ricca	4207N97	Jul-24
DO (Zero pt)	<u>/</u>	mg/L	±0.1 mg/L	<u>/</u>	<u>/</u>	<u>/</u>	Macron	#000228049	8/26/2025
Turbidity (DI)	<u>/</u>	NTU	<2 NTU	<u>/</u>	<u>/</u>	<u>/</u>	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time: <u>16:04</u>				
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
4.00a	<u>4.05</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NA</u>	<u>NA</u>	MSI	L344-09	12/14/2023
7.00a	<u>7.04</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NA</u>	<u>NA</u>	MSI	L343-07	12/9/2023
10.00a	<u>10.88</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NA</u>	<u>NA</u>	MSI	M082-04	3/25/2024
SC 1000	<u>1040</u>	µS/cm	±5%	<u>P</u>	<u>NA</u>	<u>NA</u>	Ricca	4207N97	Jul-24
DO (Zero pt)	<u>0.00</u>	mg/L	±0.1 mg/L	<u>P</u>	<u>NA</u>	<u>NA</u>	Macron	#000228049	8/26/2025
Turbidity (DI)	<u>1.50</u>	NTU	<2 NTU	<u>P</u>	<u>NA</u>	<u>NA</u>	Pace Labs	N/A (DI)	N/A (DI)

Comments: NA

Signature: <u>[Signature]</u>		Date: <u>5-11-23</u>	
-------------------------------	--	----------------------	--

Multiparameter Meter Field Calibration Checklist

Field Personnel: Joe Reed				Location: Duck Creek			
Weather: 69-80° wind 9-10 mph				Environment: Gravel Road			
Multiparameter Water Meter		Make: Horiba	Model: U5000	Serial Number: Y29KJ9HA			
Water Level Meter		Make: Solinst	Model: 101	Serial Number: P7/LM2			

Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	4.00	s.u.	±0.1 s.u.	P	N	/	MSI	L344-09	12/14/2023
pH 7.00a	7.00	s.u.	±0.1 s.u.	P	N		MSI	L343-07	12/9/2023
pH 10.00a	9.99	s.u.	±0.1 s.u.	P	N		MSI	M082-04	3/25/2024
SC Zero (DI)	0.0	µS/cm	0<25 µS/cm	P	N		Pace Labs	N/A (DI)	N/A (DI)
SC 2000	2010	µS/cm	±5%	P	N		Geotech	2GE1442	May-23
ORP	240	mV	±15 mV	P	N		InSitu	2G1762	Jun-23
DO (Zero pt)	0.05	mg/L	±0.1	P	N		Macron	#000228049	8/26/2025
DO (Saturated)	99.1	%	97-100%	P	N		Pace Labs	N/A (DI)	N/A (DI)
Turbidity (DI)	0.0	NTU	<2 NTU	P	N		Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

ICV (Initial Calibration Verification)						Time: 953			
Buffer	Check Value	Units	Range	Pass/Fail	Action Taken?	Manufacturer	Lot#	Exp.	
pH 4.00b	3.99	s.u.	±0.15 s.u.	P	N	Geotech	2GE870	Mar-24	
pH 7.00b	7.00	s.u.	±0.15 s.u.	P	N	Geotech	2GC931	Mar-24	
pH 10.00b	9.96	s.u.	±0.15 s.u.	P	N	Geotech	2GE820	May-24	
SC 1000	1000	µS/cm	±5%	P	N	Ricca	4207N97	Jul-24	

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):						Time: 1613			
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	4.02	s.u.	±0.1 s.u.	P	N	/	MSI	L344-09	12/14/2023
pH 7.00a	7.01	s.u.	±0.1 s.u.	P	N		MSI	L343-07	12/9/2023
pH 10.00a	10.00	s.u.	±0.1 s.u.	P	N		MSI	M082-04	3/25/2024
SC 1000	990	µS/cm	±5%	P	N		Ricca	4207N97	Jul-24
DO (Zero pt)	0.05	mg/L	±0.1 mg/L	P	N		Macron	#000228049	8/26/2025
Turbidity (DI)	0.0	NTU	<2 NTU	P	N		Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):						Time:			
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
4.00a		s.u.	±0.1 s.u.				MSI	L344-09	12/14/2023
7.00a		s.u.	±0.1 s.u.				MSI	L343-07	12/9/2023
10.00a		s.u.	±0.1 s.u.				MSI	M082-04	3/25/2024
SC 1000		µS/cm	±5%				Ricca	4207N97	Jul-24
DO (Zero pt)		mg/L	±0.1 mg/L				Macron	#000228049	8/26/2025
Turbidity (DI)		NTU	<2 NTU				Pace Labs	N/A (DI)	N/A (DI)

Comments:

Signature: Joseph R Reed	Date: 5/11/23
---------------------------------	----------------------

Multiparameter Meter Field Calibration Checklist

Field Personnel: <u>L. Joe Reed</u>		Location: <u>Duck creek</u>	
Weather: <u>63-81°F cloudy wind 7-10 mph</u>		Environment: <u>wet / gravel road / grass</u>	
Multiparameter Water Meter	Make: <u>Hanna</u>	Model: <u>V5000</u>	Serial Number: <u>PW2GRJD3</u>
Water Level Meter	Make: <u>Solinst</u>	Model: <u>101</u>	Serial Number: <u>252 879</u>

Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	<u>3.98</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>N</u>	/	MSI	L344-09	12/14/2023
pH 7.00a	<u>6.99</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>N</u>		MSI	L343-07	12/9/2023
pH 10.00a	<u>10.01</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>N</u>		MSI	M082-04	3/25/2024
SC Zero (DI)	<u>4</u>	µS/cm	0<25 µS/cm	<u>P</u>	<u>N</u>		Pace Labs	N/A (DI)	N/A (DI)
SC 2000	<u>1990</u>	µS/cm	±5%	<u>P</u>	<u>N</u>		Geotech	2GE1442	Jun-23
ORP	<u>338</u>	mV	±15 mV	<u>P</u>	<u>N</u>		InSitu	2G1762	Jun-23
DO (Zero pt)	<u>0.05</u>	mg/L	±0.1	<u>P</u>	<u>N</u>		Macron	#000228049	8/26/2025
DO (Saturated)	<u>99.5</u>	%	97-100%	<u>P</u>	<u>N</u>		Pace Labs	N/A (DI)	N/A (DI)
Turbidity (DI)	<u>0.0</u>	NTU	<2 NTU	<u>P</u>	<u>N</u>		Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

ICV (Initial Calibration Verification)						Time: <u>912</u>		
Buffer	Check Value	Units	Range	Pass/Fail	Action Taken?	Manufacturer	Lot#	Exp.
pH 4.00b	<u>3.99</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N</u>	Geotech	2GE870	Mar-24
pH 7.00b	<u>6.98</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N</u>	Geotech	2GC931	Mar-24
pH 10.00b	<u>9.98</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N</u>	Geotech	2GE820	May-24
SC 1000	<u>998</u>	µS/cm	±5%	<u>P</u>	<u>N</u>	Ricca	4207N97	Jul-24

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):						Time: <u>1320</u>			
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	<u>4.00</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>N</u>	/	MSI	L344-09	12/14/2023
pH 7.00a	<u>6.99</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>N</u>		MSI	L343-07	12/9/2023
pH 10.00a	<u>10.01</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>N</u>		MSI	M082-04	3/25/2024
SC 1000	<u>1010</u>	µS/cm	±5%	<u>P</u>	<u>N</u>		Ricca	4207N97	Jul-24
DO (Zero pt)	<u>0.05</u>	mg/L	±0.1 mg/L	<u>P</u>	<u>N</u>		Macron	#000228049	8/26/2025
Turbidity (DI)	<u>0.0</u>	NTU	<2 NTU	<u>P</u>	<u>N</u>		Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):						Time:			
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
4.00a		s.u.	±0.1 s.u.				MSI	L344-09	12/14/2023
7.00a		s.u.	±0.1 s.u.				MSI	L343-07	12/9/2023
10.00a		s.u.	±0.1 s.u.				MSI	M082-04	3/25/2024
SC 1000		µS/cm	±5%				Ricca	4207N97	Jul-24
DO (Zero pt)		mg/L	±0.1 mg/L				Macron	#000228049	8/26/2025
Turbidity (DI)		NTU	<2 NTU				Pace Labs	N/A (DI)	N/A (DI)

Comments:

Signature: <u>Joseph R Reed</u>	Date: <u>5/12/23</u>
---------------------------------	----------------------

Multiparameter Meter Field Calibration Checklist

Field Personnel: K ³ 10 Lage				Location: Duck Creek					
Weather: 63° to 81° Rainy				Environment: wet					
Multiparameter Water Meter		Make: Horiba	Model: V-5000	Serial Number: YL9KJ9HA					
Water Level Meter		Make: HURON	Model: Water table	Serial Number: 3717T					
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	4.05	s.u.	±0.1 s.u.	P	NA	NA	MSI	L344-09	12/14/2023
pH 7.00a	7.00	s.u.	±0.1 s.u.	P	NA	NA	MSI	L343-07	12/9/2023
pH 10.00a	9.83	s.u.	±0.1 s.u.	F	yes	9.93	MSI	M082-04	3/25/2024
SC Zero (DI)	21.00	µS/cm	0<25 µS/cm	P	NA	NA	Pace Labs	N/A (DI)	N/A (DI)
SC 2000	2994	µS/cm	±5%				Geotech	2GE1442	May-23
ORP	216	mV	±15 mV				InSitu	2G1762	Jun-23
DO (Zero pt)	0.01	mg/L	±0.1				Macron	#000228049	8/26/2025
DO (Saturated)	98.55	%	97-100%				Pace Labs	N/A (DI)	N/A (DI)
Turbidity (DI)	0	NTU	<2 NTU				Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

ICV (Initial Calibration Verification)					Time: 09:20				
Buffer	Check Value	Units	Range	Pass/Fail	Action Taken?	Manufacturer	Lot#	Exp.	
pH 4.00b	4.00	s.u.	±0.15 s.u.	P	NA	Geotech	2GE870	Mar-24	
pH 7.00b	6.98	s.u.	±0.15 s.u.			Geotech	2GC931	Mar-24	
pH 10.00b	9.92	s.u.	±0.15 s.u.			Geotech	2GE820	May-24	
SC 1000	1280	µS/cm	±5%	F	yes 2999	Ricca	4207N97	Jul-24	

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time: NA				
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a		s.u.	±0.1 s.u.				MSI	L344-09	12/14/2023
pH 7.00a		s.u.	±0.1 s.u.				MSI	L343-07	12/9/2023
pH 10.00a		s.u.	±0.1 s.u.				MSI	M082-04	3/25/2024
SC 1000		µS/cm	±5%				Ricca	4207N97	Jul-24
DO (Zero pt)		mg/L	±0.1 mg/L				Macron	#000228049	8/26/2025
Turbidity (DI)		NTU	<2 NTU				Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time: 13:15				
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
4.00a	4.06	s.u.	±0.1 s.u.	P	NA	NA	MSI	L344-09	12/14/2023
7.00a	7.00	s.u.	±0.1 s.u.				MSI	L343-07	12/9/2023
10.00a	10.01	s.u.	±0.1 s.u.				MSI	M082-04	3/25/2024
SC 1000	1026	µS/cm	±5%				Ricca	4207N97	Jul-24
DO (Zero pt)	0.04	mg/L	±0.1 mg/L				Macron	#000228049	8/26/2025
Turbidity (DI)	0	NTU	<2 NTU				Pace Labs	N/A (DI)	N/A (DI)

Comments:

Signature: Noeem	Date: 5-12-23
------------------	---------------

Multiparameter Meter Field Calibration Checklist

Field Personnel: <u>Aaron Amberton</u>				Location: <u>Duck creek</u>			
Weather: <u>69°-77° cloudy, 12 in wind SE 8 mph</u>				Environment: <u>grass, mud</u>			
Multiparameter Water Meter		Make: <u>Hanna</u>	Model: <u>U5000</u>	Serial Number: <u>U4U1F7vF</u>			
Water Level Meter		Make: <u>Heron</u>	Model: <u>D'PART</u>	Serial Number: <u>19FF211192HB</u>			

Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	<u>4.00</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>	MSI	L344-09	12/14/2023
pH 7.00a	<u>7.01</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>	MSI	L343-07	12/9/2023
pH 10.00a	<u>10.05</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>	MSI	M082-04	3/25/2024
SC Zero (DI)	<u>18</u>	µS/cm	0<25 µS/cm	<u>P</u>	<u>NO</u>	<u>N/A</u>	Pace Labs	N/A (DI)	N/A (DI)
SC 2000	<u>2080</u>	µS/cm	±5%	<u>P</u>	<u>NO</u>	<u>N/A</u>	Geotech	2GE1442	May-23
ORP	<u>232</u>	mV	±15 mV	<u>P</u>	<u>NO</u>	<u>N/A</u>	InSitu	2G1762	Jun-23
DO (Zero pt)	<u>0.04</u>	mg/L	±0.1	<u>P</u>	<u>NO</u>	<u>N/A</u>	Macron	#000228049	8/26/2025
DO (Saturated)	<u>99.87</u>	%	97-100%	<u>P</u>	<u>NO</u>	<u>N/A</u>	Pace Labs	N/A (DI)	N/A (DI)
Turbidity (DI)	<u>0.0</u>	NTU	<2 NTU	<u>P</u>	<u>NO</u>	<u>N/A</u>	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

234 @ 25°C

ICV (Initial Calibration Verification)					Time: <u>0905</u>	
Buffer	Check Value	Units	Range	Pass/Fail	Action Taken?	Manufacturer
pH 4.00b	<u>4.03</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N/A</u>	Geotech
pH 7.00b	<u>6.91</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N/A</u>	Geotech
pH 10.00b	<u>10.03</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N/A</u>	Geotech
SC 1000	<u>106</u>	µS/cm	±5%	<u>P</u>	<u>N/A</u>	Ricca

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time: <u>1300</u>	
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading
pH 4.00a	<u>4.03</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>
pH 7.00a	<u>7.00</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>
pH 10.00a	<u>10.06</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>
SC 1000	<u>975</u>	µS/cm	±5%	<u>P</u>	<u>NO</u>	<u>N/A</u>
DO (Zero pt)	<u>0.04</u>	mg/L	±0.1 mg/L	<u>P</u>	<u>NO</u>	<u>N/A</u>
Turbidity (DI)	<u>0.0</u>	NTU	<2 NTU	<u>P</u>	<u>NO</u>	<u>N/A</u>

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time:	
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading
4.00a		s.u.	±0.1 s.u.			
7.00a		s.u.	±0.1 s.u.			
10.00a		s.u.	±0.1 s.u.			
SC 1000		µS/cm	±5%			
DO (Zero pt)		mg/L	±0.1 mg/L			
Turbidity (DI)		NTU	<2 NTU			

Comments:

Signature: <u>[Signature]</u>	Date: <u>5/12/2023</u>
-------------------------------	------------------------

Multiparameter Meter Field Calibration Checklist

Field Personnel:	JD			Location:	Vista Duck Creek				
Weather:	71-79°F cloudy wind SE 10 mph			Environment:	grass				
Multiparameter Water Meter	Make:	Aquastroll	Model:	600	Serial Number:	762215			
Water Level Meter	Make:	Heron	Model:	Dipper-T	Serial Number:	11FF2209305ML			
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	4.01	s.u.	±0.1 s.u.	pass	No	NA	MSI	L344-09	12/14/2023
pH 7.00a	7.06	s.u.	±0.1 s.u.				MSI	L343-07	12/9/2023
pH 10.00a	10.04	s.u.	±0.1 s.u.				MSI	M082-04	3/25/2024
SC Zero (DI)	4.80	µS/cm	0<25 µS/cm				Pace Labs	N/A (DI)	N/A (DI)
SC 2000	1987.4	µS/cm	±5%				Geotech	2GE1442	May-23
ORP	235.0	mV	±15 mV				InSitu	2G1762	Jun-23
DO (Zero pt)	0.05	mg/L	±0.1				Macron	#000228049	8/26/2025
DO (Saturated)	99.54	%	97-100%				Pace Labs	N/A (DI)	N/A (DI)
Turbidity (DI)	0.00	NTU	<2 NTU				Pace Labs	N/A (DI)	N/A (DI)
Approx. every 4 hrs, unless only one well									
ICV (Initial Calibration Verification)					Time:	0905			
Buffer	Check Value	Units	Range	Pass/Fail	Action Taken?	Manufacturer	Lot#	Exp.	
pH 4.00b	4.04	s.u.	±0.15 s.u.	pass	NA	Geotech	2GE870	Mar-24	
pH 7.00b	6.94	s.u.	±0.15 s.u.			Geotech	2GC931	Mar-24	
pH 10.00b	9.96	s.u.	±0.15 s.u.			Geotech	2GE820	May-24	
SC 1000	973.16	µS/cm	±5%			Ricca	4207N97	Jul-24	
Approx. every 4 hrs, unless only one well									
CCV (Continued Calibration Verification):					Time:	1302			
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	4.06	s.u.	±0.1 s.u.	pass	No	NA	MSI	L344-09	12/14/2023
pH 7.00a	7.10	s.u.	±0.1 s.u.				MSI	L343-07	12/9/2023
pH 10.00a	10.02	s.u.	±0.1 s.u.				MSI	M082-04	3/25/2024
SC 1000	991.07	µS/cm	±5%				Ricca	4207N97	Jul-24
DO (Zero pt)	0.08	mg/L	±0.1 mg/L				Macron	#000228049	8/26/2025
Turbidity (DI)	0.34	NTU	<2 NTU				Pace Labs	N/A (DI)	N/A (DI)
Approx. every 4 hrs, unless only one well									
CCV (Continued Calibration Verification):					Time:				
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
4.00a		s.u.	±0.1 s.u.				MSI	L344-09	12/14/2023
7.00a		s.u.	±0.1 s.u.				MSI	L343-07	12/9/2023
10.00a		s.u.	±0.1 s.u.				MSI	M082-04	3/25/2024
SC 1000		µS/cm	±5%				Ricca	4207N97	Jul-24
DO (Zero pt)		mg/L	±0.1 mg/L				Macron	#000228049	8/26/2025
Turbidity (DI)		NTU	<2 NTU				Pace Labs	N/A (DI)	N/A (DI)
Comments:									
Signature:	James D. W.				Date:	5/12/23			

Multiparameter Meter Field Calibration Checklist

Field Personnel: <u>Aaron Remberton</u>				Location: <u>Duck Creek</u>			
Weather: <u>62°-71° cloudy</u> <u>wind NE 8 mph</u>				Environment: <u>grass, gravel, dirt woods</u>			
Multiparameter Water Meter		Make: <u>Horioba</u>	Model: <u>US500</u>	Serial Number: <u>U4U1 FVTF</u>			
Water Level Meter		Make: <u>Hera</u>	Model: <u>Differ T</u>	Serial Number: <u>3717-T</u>			

Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	<u>4.05</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>	MSI	L344-09	12/14/2023
pH 7.00a	<u>7.00</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>	MSI	L343-07	12/9/2023
pH 10.00a	<u>10.05</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>	MSI	M082-04	3/25/2024
SC Zero (DI)	<u>19</u>	µS/cm	0<25 µS/cm	<u>P</u>	<u>NO</u>	<u>N/A</u>	Pace Labs	N/A (DI)	N/A (DI)
SC 2000	<u>2020</u>	µS/cm	±5%	<u>P</u>	<u>NO</u>	<u>N/A</u>	Geotech	2GE1442	May-23
ORP	<u>240</u>	mV	±15 mV	<u>P</u>	<u>NO</u>	<u>N/A</u>	InSitu	2G1762	Jun-23
DO (Zero pt)	<u>0.00</u>	mg/L	±0.1	<u>P</u>	<u>NO</u>	<u>N/A</u>	Macron	#000228049	8/26/2025
DO (Saturated)	<u>95.62</u>	%	97-100%	<u>P</u>	<u>NO</u>	<u>N/A</u>	Pace Labs	N/A (DI)	N/A (DI)
Turbidity (DI)	<u>0.0</u>	NTU	<2 NTU	<u>P</u>	<u>NO</u>	<u>N/A</u>	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

ICV (Initial Calibration Verification)					Time: <u>0930</u>				
Buffer	Check Value	Units	Range	Pass/Fail	Action Taken?	Manufacturer	Lot#	Exp.	
pH 4.00b	<u>3.94</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N/A</u>	Geotech	2GE870	Mar-24	
pH 7.00b	<u>6.91</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N/A</u>	Geotech	2GC931	Mar-24	
pH 10.00b	<u>9.90</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N/A</u>	Geotech	2GE820	May-24	
SC 1000	<u>1090</u>	µS/cm	±5%	<u>P</u>	<u>N/A</u>	Ricca	4207N97	Jul-24	

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time: <u>1630</u>				
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	<u>4.02</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>	MSI	L344-09	12/14/2023
pH 7.00a	<u>7.05</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>	MSI	L343-07	12/9/2023
pH 10.00a	<u>10.08</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>NO</u>	<u>N/A</u>	MSI	M082-04	3/25/2024
SC 1000	<u>1010</u>	µS/cm	±5%	<u>P</u>	<u>NO</u>	<u>N/A</u>	Ricca	4207N97	Jul-24
DO (Zero pt)	<u>0.09</u>	mg/L	±0.1 mg/L	<u>P</u>	<u>NO</u>	<u>N/A</u>	Macron	#000228049	8/26/2025
Turbidity (DI)	<u>0.0</u>	NTU	<2 NTU	<u>P</u>	<u>NO</u>	<u>N/A</u>	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time:				
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
4.00a		s.u.	±0.1 s.u.				MSI	L344-09	12/14/2023
7.00a		s.u.	±0.1 s.u.				MSI	L343-07	12/9/2023
10.00a		s.u.	±0.1 s.u.				MSI	M082-04	3/25/2024
SC 1000		µS/cm	±5%				Ricca	4207N97	Jul-24
DO (Zero pt)		mg/L	±0.1 mg/L				Macron	#000228049	8/26/2025
Turbidity (DI)		NTU	<2 NTU				Pace Labs	N/A (DI)	N/A (DI)

Comments:

Signature: 	Date: <u>5/15/2023</u>
--	------------------------

Multiparameter Meter Field Calibration Checklist

Field Personnel:	Joe Reed			Location:	Duck Creek Power				
Weather:	cloudy 62-71°F wind 8 mph			Environment:	grassy				
Multiparameter Water Meter	Make:	Horiba	Model:	U 5000	Serial Number:	PW2GKU D3			
Water Level Meter	Make:	Solinst	Model:	101	Serial Number:	252879			

Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	3.98	s.u.	±0.1 s.u.	P	N		MSI	L344-09	12/14/2023
pH 7.00a	6.99	s.u.	±0.1 s.u.	P	N		MSI	L343-07	12/9/2023
pH 10.00a	9.98	s.u.	±0.1 s.u.	P	N		MSI	M082-04	3/25/2024
SC Zero (DI)	2	µS/cm	0<25 µS/cm	P	N		Pace Labs	N/A (DI)	N/A (DI)
SC 2000	1990	µS/cm	±5%	P	N		Geotech	2GE1442	May-23
ORP	240	mV	±15 mV	P	N		InSitu	2G1762	Jun-23
DO (Zero pt)	0.04	mg/L	±0.1	P	N		Macron	#000228049	8/26/2025
DO (Saturated)	98.4	%	97-100%	P	N		Pace Labs	N/A (DI)	N/A (DI)
Turbidity (DI)	0.0	NTU	<2 NTU	P	N		Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

ICV (Initial Calibration Verification)						Time:	929		
Buffer	Check Value	Units	Range	Pass/Fail	Action Taken?	Manufacturer	Lot#	Exp.	
pH 4.00b	3.99	s.u.	±0.15 s.u.	P		Geotech	2GE870	Mar-24	
pH 7.00b	7.00	s.u.	±0.15 s.u.	P		Geotech	2GC931	Mar-24	
pH 10.00b	9.98	s.u.	±0.15 s.u.	P		Geotech	2GE820	May-24	
SC 1000	990	µS/cm	±5%	P		Ricca	4207N97	Jul-24	

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):						Time:	141615		
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	4.01	s.u.	±0.1 s.u.	P	N		MSI	L344-09	12/14/2023
pH 7.00a	7.00	s.u.	±0.1 s.u.	P	N		MSI	L343-07	12/9/2023
pH 10.00a	10.02	s.u.	±0.1 s.u.	P	N		MSI	M082-04	3/25/2024
SC 1000	1020	µS/cm	±5%	P	N		Ricca	4207N97	Jul-24
DO (Zero pt)	0.05	mg/L	±0.1 mg/L	P	N		Macron	#000228049	8/26/2025
Turbidity (DI)	0.0	NTU	<2 NTU	P	N		Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):						Time:			
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
4.00a		s.u.	±0.1 s.u.				MSI	L344-09	12/14/2023
7.00a		s.u.	±0.1 s.u.				MSI	L343-07	12/9/2023
10.00a		s.u.	±0.1 s.u.				MSI	M082-04	3/25/2024
SC 1000		µS/cm	±5%				Ricca	4207N97	Jul-24
DO (Zero pt)		mg/L	±0.1 mg/L				Macron	#000228049	8/26/2025
Turbidity (DI)		NTU	<2 NTU				Pace Labs	N/A (DI)	N/A (DI)

Comments:

Signature:	Joe Reed		Date:	5/15/23	
------------	----------	--	-------	---------	--

Multiparameter Meter Field Calibration Checklist

Field Personnel: JO				Location: Vista Duck Creek			
Weather: 61-68°F 8' cloudy wind ENE 10 mph				Environment: grass			
Multiparameter Water Meter		Make: Aquatrill	Model: 600	Serial Number: 762215			
Water Level Meter		Make: Heron	Model: Dipper-T	Serial Number: 11FF2209305ML			

Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	4.02	s.u.	±0.1 s.u.	pass	NA	NA	MSI	L344-09	12/14/2023
pH 7.00a	7.05	s.u.	±0.1 s.u.	pass	NA	NA	MSI	L343-07	12/9/2023
pH 10.00a	10.06	s.u.	±0.1 s.u.	pass	NA	NA	MSI	M082-04	3/25/2024
SC Zero (DI)	10.31	µS/cm	0<25 µS/cm	pass	NA	NA	Pace Labs	N/A (DI)	N/A (DI)
SC 2000	1751.4	µS/cm	±5%	pass	NA	NA	Geotech	2GE1442	May-23
ORP	237.5	mV	±15 mV	pass	NA	NA	InSitu	2G1762	Jun-23
DO (Zero pt)	0.08	mg/L	±0.1	pass	NA	NA	Macron	#000228049	8/26/2025
DO (Saturated)	99.28	%	97-100%	pass	NA	NA	Pace Labs	N/A (DI)	N/A (DI)
Turbidity (DI)	0.00	NTU	<2 NTU	pass	NA	NA	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

ICV (Initial Calibration Verification)					Time: 0933				
Buffer	Check Value	Units	Range	Pass/Fail	Action Taken?	Manufacturer	Lot#	Exp.	
pH 4.00b	4.07	s.u.	±0.15 s.u.	pass	NA	Geotech	2GE870	Mar-24	
pH 7.00b	6.93	s.u.	±0.15 s.u.	pass	NA	Geotech	2GC931	Mar-24	
pH 10.00b	9.99	s.u.	±0.15 s.u.	pass	NA	Geotech	2GE820	May-24	
SC 1000	1032.8	µS/cm	±5%	pass	NA	Ricca	4207N97	Jul-24	

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time: 1610				
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	4.10	s.u.	±0.1 s.u.	pass	NA	NA	MSI	L344-09	12/14/2023
pH 7.00a	7.05	s.u.	±0.1 s.u.	pass	NA	NA	MSI	L343-07	12/9/2023
pH 10.00a	10.09	s.u.	±0.1 s.u.	pass	NA	NA	MSI	M082-04	3/25/2024
SC 1000	990.18	µS/cm	±5%	pass	NA	NA	Ricca	4207N97	Jul-24
DO (Zero pt)	0.07	mg/L	±0.1 mg/L	pass	NA	NA	Macron	#000228049	8/26/2025
Turbidity (DI)	0.00	NTU	<2 NTU	pass	NA	NA	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time:				
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
4.00a		s.u.	±0.1 s.u.				MSI	L344-09	12/14/2023
7.00a		s.u.	±0.1 s.u.				MSI	L343-07	12/9/2023
10.00a		s.u.	±0.1 s.u.				MSI	M082-04	3/25/2024
SC 1000		µS/cm	±5%				Ricca	4207N97	Jul-24
DO (Zero pt)		mg/L	±0.1 mg/L				Macron	#000228049	8/26/2025
Turbidity (DI)		NTU	<2 NTU				Pace Labs	N/A (DI)	N/A (DI)

Comments:

Signature: Joan Ori	Date: 5/15/23
----------------------------	----------------------

Multiparameter Meter Field Calibration Checklist

Field Personnel: <u>Kyle Lane</u>				Location: <u>Duck Creek</u>			
Weather: <u>57° to 70° cloudy</u>				Environment: <u>Dry</u>			
Multiparameter Water Meter		Make: <u>Haniba</u>	Model: <u>V-5060</u>	Serial Number: <u>YL9KJ9HA</u>			
Water Level Meter		Make: <u>Heron</u>	Model: <u>Water Tape</u>	Serial Number: <u>19FF220213ML</u>			

Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	<u>4.12</u>	s.u.	±0.1 s.u.	<u>F</u>	<u>yes</u>	<u>4.00</u>	MSI	L344-09	12/14/2023
pH 7.00a	<u>7.19</u>	s.u.	±0.1 s.u.	<u>F</u>	<u>yes</u>	<u>7.00</u>	MSI	L343-07	12/9/2023
pH 10.00a	<u>10.08</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>no</u>	<u>no</u>	MSI	M082-04	3/25/2024
SC Zero (DI)	<u>20.13</u>	µS/cm	0<25 µS/cm	<u>↓</u>	<u>↓</u>	<u>↓</u>	Pace Labs	N/A (DI)	N/A (DI)
SC 2000	<u>19.70</u>	µS/cm	±5%	<u>↓</u>	<u>↓</u>	<u>↓</u>	Geotech	2GE1442	May-23
ORP	<u>215</u>	mV	±15 mV	<u>↓</u>	<u>↓</u>	<u>↓</u>	InSitu	2G1762	Jun-23
DO (Zero pt)	<u>0.04</u>	mg/L	±0.1	<u>↓</u>	<u>↓</u>	<u>↓</u>	Macron	#000228049	8/26/2025
DO (Saturated)	<u>97.20</u>	%	97-100%	<u>↓</u>	<u>↓</u>	<u>↓</u>	Pace Labs	N/A (DI)	N/A (DI)
Turbidity (DI)	<u>0.0</u>	NTU	<2 NTU	<u>↓</u>	<u>↓</u>	<u>↓</u>	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

ICV (Initial Calibration Verification)					Time: <u>09:36</u>
Buffer	Check Value	Units	Range	Pass/Fail	Action Taken?
pH 4.00b	<u>3.99</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>NA</u>
pH 7.00b	<u>6.98</u>	s.u.	±0.15 s.u.	<u>↓</u>	<u>↓</u>
pH 10.00b	<u>10.09</u>	s.u.	±0.15 s.u.	<u>↓</u>	<u>↓</u>
SC 1000	<u>1030</u>	µS/cm	±5%	<u>↓</u>	<u>↓</u>

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time: <u>NA</u>				
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	<u>/</u>	s.u.	±0.1 s.u.	<u>/</u>	<u>/</u>	<u>/</u>	MSI	L344-09	12/14/2023
pH 7.00a	<u>/</u>	s.u.	±0.1 s.u.	<u>/</u>	<u>/</u>	<u>/</u>	MSI	L343-07	12/9/2023
pH 10.00a	<u>/</u>	s.u.	±0.1 s.u.	<u>/</u>	<u>/</u>	<u>/</u>	MSI	M082-04	3/25/2024
SC 1000	<u>/</u>	µS/cm	±5%	<u>/</u>	<u>/</u>	<u>/</u>	Ricca	4207N97	Jul-24
DO (Zero pt)	<u>/</u>	mg/L	±0.1 mg/L	<u>/</u>	<u>/</u>	<u>/</u>	Macron	#000228049	8/26/2025
Turbidity (DI)	<u>/</u>	NTU	<2 NTU	<u>/</u>	<u>/</u>	<u>/</u>	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time: <u>16:21</u>				
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
4.00a	<u>4.03</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>no</u>	<u>no</u>	MSI	L344-09	12/14/2023
7.00a	<u>6.94</u>	s.u.	±0.1 s.u.	<u>↓</u>	<u>↓</u>	<u>↓</u>	MSI	L343-07	12/9/2023
10.00a	<u>9.97</u>	s.u.	±0.1 s.u.	<u>↓</u>	<u>↓</u>	<u>↓</u>	MSI	M082-04	3/25/2024
SC 1000	<u>995</u>	µS/cm	±5%	<u>↓</u>	<u>↓</u>	<u>↓</u>	Ricca	4207N97	Jul-24
DO (Zero pt)	<u>0.05</u>	mg/L	±0.1 mg/L	<u>↓</u>	<u>↓</u>	<u>↓</u>	Macron	#000228049	8/26/2025
Turbidity (DI)	<u>0.50</u>	NTU	<2 NTU	<u>↓</u>	<u>↓</u>	<u>↓</u>	Pace Labs	N/A (DI)	N/A (DI)

Comments: NA

Signature: <u>[Signature]</u>	Date: <u>5-15-2023</u>
-------------------------------	------------------------

Multiparameter Meter Field Calibration Checklist

5/16/23
12:00

Field Personnel: Aaron Rimbetter Location: Duck Creek

Weather: 61°-75° F, 50% cloudy, wind NW 5 mph Environment: Grass, dirt, flowers, woods

Multiparameter Water Meter Make: Horiba Model: US000 Serial Number: 0401FUTF

Water Level Meter Make: Hein Model: Digpu-7 Serial Number: 3717-T

Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	<u>4.11</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>yes</u>	<u>4.00</u>	MSI	L344-09	12/14/2023
pH 7.00a	<u>6.84</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>yes</u>	<u>7.00</u>	MSI	L343-07	12/9/2023
pH 10.00a	<u>10.15</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>yes</u>	<u>10.00</u>	MSI	M082-04	3/25/2024
SC Zero (DI)	<u>0.0</u>	µS/cm	0<25 µS/cm	<u>P</u>	<u>N/A</u>	<u>N/A</u>	Pace Labs	N/A (DI)	N/A (DI)
SC 2000	<u>2000</u>	µS/cm	±5%	<u>P</u>	<u>N/A</u>	<u>N/A</u>	Geotech	2GE1442	May-23
ORP	<u>236</u>	mV	±15 mV	<u>P</u>	<u>N/A</u>	<u>N/A</u>	InSitu	2G1762	Jun-23
DO (Zero pt)	<u>0.04</u>	mg/L	±0.1	<u>P</u>	<u>N/A</u>	<u>N/A</u>	Macron	#000228049	8/26/2025
DO (Saturated)	<u>91.76</u>	%	97-100%	<u>P</u>	<u>N/A</u>	<u>N/A</u>	Pace Labs	N/A (DI)	N/A (DI)
Turbidity (DI)	<u>0.0</u>	NTU	<2 NTU	<u>P</u>	<u>N/A</u>	<u>N/A</u>	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

237 @ 10°C

ICV (Initial Calibration Verification) Time: 0912

Buffer	Check Value	Units	Range	Pass/Fail	Action Taken?	Manufacturer	Lot#	Exp.
pH 4.00b	<u>4.03</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N/A</u>	Geotech	2GE870	Mar-24
pH 7.00b	<u>7.03</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N/A</u>	Geotech	2GC931	Mar-24
pH 10.00b	<u>10.05</u>	s.u.	±0.15 s.u.	<u>P</u>	<u>N/A</u>	Geotech	2GE820	May-24
SC 1000	<u>167</u>	µS/cm	±5%	<u>P</u>	<u>N/A</u>	Ricca	4207N97	Jul-24

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification) Time: 1545

Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	<u>4.08</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>no</u>	<u>N/A</u>	MSI	L344-09	12/14/2023
pH 7.00a	<u>7.06</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>no</u>	<u>N/A</u>	MSI	L343-07	12/9/2023
pH 10.00a	<u>10.08</u>	s.u.	±0.1 s.u.	<u>P</u>	<u>no</u>	<u>N/A</u>	MSI	M082-04	3/25/2024
SC 1000	<u>1010</u>	µS/cm	±5%	<u>P</u>	<u>no</u>	<u>N/A</u>	Ricca	4207N97	Jul-24
DO (Zero pt)	<u>0.09</u>	mg/L	±0.1 mg/L	<u>P</u>	<u>no</u>	<u>N/A</u>	Macron	#000228049	8/26/2025
Turbidity (DI)	<u>0.0</u>	NTU	<2 NTU	<u>P</u>	<u>no</u>	<u>N/A</u>	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification) Time:

Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
4.00a		s.u.	±0.1 s.u.				MSI	L344-09	12/14/2023
7.00a		s.u.	±0.1 s.u.				MSI	L343-07	12/9/2023
10.00a		s.u.	±0.1 s.u.				MSI	M082-04	3/25/2024
SC 1000		µS/cm	±5%				Ricca	4207N97	Jul-24
DO (Zero pt)		mg/L	±0.1 mg/L				Macron	#000228049	8/26/2025
Turbidity (DI)		NTU	<2 NTU				Pace Labs	N/A (DI)	N/A (DI)

Comments:

Signature: [Signature] Date: 5/16/2023

Multiparameter Meter Field Calibration Checklist

Field Personnel: JD				Location: V. 35m Duck Creek			
Weather: 64-76°F p. cloudy wind NW 10 mph				Environment: grass			
Multiparameter Water Meter		Make: Aquatroll	Model: 600	Serial Number: 762215			
Water Level Meter		Make: Heron	Model: Dipper-T	Serial Number: 11FF2209305ML			

Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	4.04	s.u.	±0.1 s.u.	pass	No	NA	MSI	L344-09	12/14/2023
pH 7.00a	7.05	s.u.	±0.1 s.u.	pass	No	NA	MSI	L343-07	12/9/2023
pH 10.00a	10.08	s.u.	±0.1 s.u.	pass	No	NA	MSI	M082-04	3/25/2024
SC Zero (DI)	4.64	µS/cm	0<25 µS/cm	pass	No	NA	Pace Labs	N/A (DI)	N/A (DI)
SC 2000	1900.7	µS/cm	±5%	pass	No	1996.9	Geotech	2GE1442	May-23
ORP	237.1	mV	±15 mV	pass	No	NA	InSitu	2G1762	Jun-23
DO (Zero pt)	0.07	mg/L	±0.1	pass	No	NA	Macron	#000228049	8/26/2025
DO (Saturated)	99.52	%	97-100%	pass	No	NA	Pace Labs	N/A (DI)	N/A (DI)
Turbidity (DI)	0.00	NTU	<2 NTU	pass	No	NA	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

ICV (Initial Calibration Verification)					Time: 0908				
Buffer	Check Value	Units	Range	Pass/Fail	Action Taken?	Manufacturer	Lot#	Exp.	
pH 4.00b	4.07	s.u.	±0.15 s.u.	pass	NA	Geotech	2GE870	Mar-24	
pH 7.00b	6.94	s.u.	±0.15 s.u.	pass	NA	Geotech	2GC931	Mar-24	
pH 10.00b	9.99	s.u.	±0.15 s.u.	pass	NA	Geotech	2GE820	May-24	
SC 1000	1000.6	µS/cm	±5%	pass	NA	Ricca	4207N97	Jul-24	

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time: 1540				
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
pH 4.00a	4.10	s.u.	±0.1 s.u.	pass	No	NA	MSI	L344-09	12/14/2023
pH 7.00a	7.09	s.u.	±0.1 s.u.	pass	No	NA	MSI	L343-07	12/9/2023
pH 10.00a	10.10	s.u.	±0.1 s.u.	pass	No	NA	MSI	M082-04	3/25/2024
SC 1000	1004.9	µS/cm	±5%	pass	No	NA	Ricca	4207N97	Jul-24
DO (Zero pt)	0.09	mg/L	±0.1 mg/L	pass	No	NA	Macron	#000228049	8/26/2025
Turbidity (DI)	0.00	NTU	<2 NTU	pass	No	NA	Pace Labs	N/A (DI)	N/A (DI)

Approx. every 4 hrs, unless only one well

CCV (Continued Calibration Verification):					Time:				
Buffer	Check Value	Units	Range	Pass/Fail	Calibrate?	Adjusted Reading	Manufacturer	Lot#	Exp.
4.00a		s.u.	±0.1 s.u.				MSI	L344-09	12/14/2023
7.00a		s.u.	±0.1 s.u.				MSI	L343-07	12/9/2023
10.00a		s.u.	±0.1 s.u.				MSI	M082-04	3/25/2024
SC 1000		µS/cm	±5%				Ricca	4207N97	Jul-24
DO (Zero pt)		mg/L	±0.1 mg/L				Macron	#000228049	8/26/2025
Turbidity (DI)		NTU	<2 NTU				Pace Labs	N/A (DI)	N/A (DI)

Comments:

Signature: [Signature]	Date: 5/16/23
-------------------------------	----------------------



Pace Analytical Services, LLC

2231 W. Altorfer Drive

Peoria, IL 61615

(800)752-6651

July 14, 2023

Daryl Johnson
Vistra - Duck Creek
17751 North Cilco Road
Canton, IL 61520-8761

Dear Daryl Johnson:

Please find enclosed the **revised** analytical results for the sample(s) the laboratory received. All testing is performed according to our current TNI accreditations unless otherwise noted. This report cannot be reproduced, except in full, without the written permission of Pace Analytical Services, LLC.

If you have any questions regarding your report, please contact your project manager. Quality and timely data is of the utmost importance to us.

Pace Analytical Services appreciates the opportunity to provide you with analytical expertise. We are always trying to improve our customer service and we welcome you to contact the General Manager, Lisa Grant, with any feedback you have about your experience with our laboratory at 309-683-1764 or lisa.grant@pacelabs.com.

Gail Schindler

Gail Schindler
Project Manager
(309) 692-9688 x1716
gail.schindler@pacelabs.com



SAMPLE RECEIPT CHECK LIST

Items not applicable will be marked as in compliance

Work Order GE02234

YES	Samples received within temperature compliance when applicable
YES	COC present upon sample receipt
YES	COC completed & legible
YES	Sampler name & signature present
YES	Unique sample IDs assigned
YES	Sample collection location recorded
YES	Date & time collected recorded on COC
YES	Relinquished by client signature on COC
YES	COC & labels match
YES	Sample labels are legible
YES	Appropriate bottle(s) received
YES	Sufficient sample volume received
YES	Sample containers received undamaged
NO	Zero headspace, <6 mm present in VOA vials
NO	Trip blank(s) received
YES	All non-field analyses received within holding times
NO	Short hold time analysis
YES	Current PDC COC submitted
NO	Case narrative provided

Work Order GE02539

YES	Samples received within temperature compliance when applicable
YES	COC present upon sample receipt
YES	COC completed & legible
YES	Sampler name & signature present
YES	Unique sample IDs assigned
YES	Sample collection location recorded
YES	Date & time collected recorded on COC
YES	Relinquished by client signature on COC
YES	COC & labels match
YES	Sample labels are legible
YES	Appropriate bottle(s) received
YES	Sufficient sample volume received
YES	Sample containers received undamaged
NO	Zero headspace, <6 mm present in VOA vials
NO	Trip blank(s) received
YES	All non-field analyses received within holding times
NO	Short hold time analysis
YES	Current PDC COC submitted
NO	Case narrative provided

Work Order GE02656

YES	Samples received within temperature compliance when applicable
YES	COC present upon sample receipt
YES	COC completed & legible
YES	Sampler name & signature present
YES	Unique sample IDs assigned
YES	Sample collection location recorded
YES	Date & time collected recorded on COC
YES	Relinquished by client signature on COC
YES	COC & labels match
YES	Sample labels are legible
YES	Appropriate bottle(s) received
YES	Sufficient sample volume received
YES	Sample containers received undamaged
YES	Zero headspace, <6 mm present in VOA vials
YES	Trip blank(s) received
YES	All non-field analyses received within holding times
YES	Short hold time analysis
YES	Current PDC COC submitted
NO	Case narrative provided

Work Order GE02775

YES	Samples received within temperature compliance when applicable
YES	COC present upon sample receipt
YES	COC completed & legible
YES	Sampler name & signature present
YES	Unique sample IDs assigned
YES	Sample collection location recorded
YES	Date & time collected recorded on COC
YES	Relinquished by client signature on COC
YES	COC & labels match
YES	Sample labels are legible
YES	Appropriate bottle(s) received
YES	Sufficient sample volume received
YES	Sample containers received undamaged
YES	Zero headspace, <6 mm present in VOA vials
YES	Trip blank(s) received
YES	All non-field analyses received within holding times
YES	Short hold time analysis
YES	Current PDC COC submitted
NO	Case narrative provided

Work Order GE03000

YES	Samples received within temperature compliance when applicable
YES	COC present upon sample receipt
YES	COC completed & legible
YES	Sampler name & signature present
YES	Unique sample IDs assigned
YES	Sample collection location recorded
YES	Date & time collected recorded on COC
YES	Relinquished by client signature on COC
YES	COC & labels match
YES	Sample labels are legible
YES	Appropriate bottle(s) received
YES	Sufficient sample volume received
YES	Sample containers received undamaged
YES	Zero headspace, <6 mm present in VOA vials
YES	Trip blank(s) received
YES	All non-field analyses received within holding times
YES	Short hold time analysis
YES	Current PDC COC submitted
NO	Case narrative provided

Work Order GE03280

YES	Samples received within temperature compliance when applicable
YES	COC present upon sample receipt
YES	COC completed & legible
YES	Sampler name & signature present
YES	Unique sample IDs assigned
YES	Sample collection location recorded
YES	Date & time collected recorded on COC
YES	Relinquished by client signature on COC
YES	COC & labels match
YES	Sample labels are legible
YES	Appropriate bottle(s) received
YES	Sufficient sample volume received
YES	Sample containers received undamaged
YES	Zero headspace, <6 mm present in VOA vials
YES	Trip blank(s) received
YES	All non-field analyses received within holding times
YES	Short hold time analysis
YES	Current PDC COC submitted
NO	Case narrative provided

Work Order GE03619

YES	Samples received within temperature compliance when applicable
YES	COC present upon sample receipt
YES	COC completed & legible
YES	Sampler name & signature present
YES	Unique sample IDs assigned
YES	Sample collection location recorded
YES	Date & time collected recorded on COC
YES	Relinquished by client signature on COC
YES	COC & labels match
YES	Sample labels are legible
YES	Appropriate bottle(s) received
YES	Sufficient sample volume received
YES	Sample containers received undamaged
YES	Zero headspace, <6 mm present in VOA vials
YES	Trip blank(s) received
YES	All non-field analyses received within holding times
YES	Short hold time analysis
YES	Current PDC COC submitted
NO	Case narrative provided

ANALYTICAL RESULTS

Sample: GE02234-01
Name: BA02L
Matrix: Ground Water - Grab

Sampled: 05/10/23 14:15
Received: 05/10/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	1.57	pCi/L			1	0.389	06/13/23 21:10		904.0 903.0
-----------------------------	------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE02234-02
Name: BA03
Matrix: Ground Water - Grab

Sampled: 05/10/23 13:00
Received: 05/10/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.788	pCi/L			1	0.535	06/13/23 21:10		904.0 903.0
-----------------------------	-------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE02234-03
Name: BA03 DUP
Matrix: Ground Water - Grab

Sampled: 05/10/23 13:00
Received: 05/10/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.807	pCi/L			1	0.598	06/15/23 18:26		904.0 903.0
-----------------------------	-------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE02234-04
Name: BA03L
Matrix: Ground Water - Grab

Sampled: 05/10/23 14:15
Received: 05/10/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.744	pCi/L			1	0.606	06/15/23 18:26		904.0 903.0
-----------------------------	-------	-------	--	--	---	-------	----------------	--	-------------

ANALYTICAL RESULTS

Sample: GE02234-05
Name: OM16
Matrix: Ground Water - Grab

Sampled: 05/10/23 13:50
Received: 05/10/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	1.34	pCi/L			1	0.769	06/15/23 18:26		904.0 903.0
-----------------------------	------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE02234-06
Name: OM17
Matrix: Ground Water - Grab

Sampled: 05/10/23 12:14
Received: 05/10/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.561 J	pCi/L			1	0.686	06/15/23 18:26		904.0 903.0
-----------------------------	---------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE02234-07
Name: OR13D
Matrix: Ground Water - Grab

Sampled: 05/10/23 15:20
Received: 05/10/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.853	pCi/L			1	0.611	06/16/23 00:06		904.0 903.0
-----------------------------	-------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE02234-09
Name: EB - 2
Matrix: Ground Water - Grab

Sampled: 05/10/23 15:45
Received: 05/10/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.410 J	pCi/L			1	0.827	06/16/23 00:06		904.0 903.0
-----------------------------	---------	-------	--	--	---	-------	----------------	--	-------------

ANALYTICAL RESULTS

Sample: GE02539-01
Name: X301
Matrix: Ground Water - Grab

Sampled: 05/10/23 15:43
Received: 05/11/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	U 0.0299	pCi/L				0.542	06/14/23 16:23		904.0 903.0
-----------------------------	----------	-------	--	--	--	-------	----------------	--	-------------

Sample: GE02656-01
Name: BA01
Matrix: Ground Water - Grab

Sampled: 05/11/23 13:33
Received: 05/11/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.829	pCi/L			1	0.508	06/14/23 16:23		904.0 903.0
-----------------------------	-------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE02656-02
Name: BA04
Matrix: Ground Water - Grab

Sampled: 05/11/23 11:40
Received: 05/11/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.152 U	pCi/L			1	0.559	06/14/23 16:23		904.0 903.0
-----------------------------	---------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE02656-03
Name: G57S
Matrix: Ground Water - Grab

Sampled: 05/11/23 15:22
Received: 05/11/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.432 J	pCi/L			1	0.467	06/14/23 16:23		904.0 903.0
-----------------------------	---------	-------	--	--	---	-------	----------------	--	-------------

ANALYTICAL RESULTS

Sample: GE02656-04
Name: G64S
Matrix: Ground Water - Grab

Sampled: 05/11/23 15:11
Received: 05/11/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.232 J	pCi/L			1	0.484	06/14/23 16:23		904.0 903.0
-----------------------------	---------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE02656-05
Name: EB-4
Matrix: Ground Water - Equipment Blank

Sampled: 05/11/23 16:00
Received: 05/11/23 17:20

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.000 U	pCi/L			1	0.59	06/14/23 16:23		904.0 903.0
-----------------------------	---------	-------	--	--	---	------	----------------	--	-------------

Sample: GE02775-01
Name: BA05
Matrix: Ground Water - Grab

Sampled: 05/12/23 10:50
Received: 05/12/23 14:31

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	2.07	pCi/L			1	0.628	06/14/23 16:23		904.0 903.0
-----------------------------	------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE02775-02
Name: BA06
Matrix: Ground Water - Grab

Sampled: 05/12/23 12:19
Received: 05/12/23 14:31

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	1.11	pCi/L			1	0.577	06/14/23 16:23		904.0 903.0
-----------------------------	------	-------	--	--	---	-------	----------------	--	-------------

ANALYTICAL RESULTS

Sample: GE02775-03
Name: G54L
Matrix: Ground Water - Grab

Sampled: 05/12/23 12:20
Received: 05/12/23 14:31

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.495 J	pCi/L			1	0.517	06/14/23 16:23		904.0 903.0
-----------------------------	---------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE02775-04
Name: G54S
Matrix: Ground Water - Grab

Sampled: 05/12/23 13:04
Received: 05/12/23 14:31

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.881	pCi/L			1	0.551	06/14/23 16:23		904.0 903.0
-----------------------------	-------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE02775-05
Name: G54S DUP
Matrix: Ground Water - Field Duplicate

Sampled: 05/12/23 13:04
Received: 05/12/23 14:31

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.229 U	pCi/L			1	0.7	06/14/23 16:23		904.0 903.0
-----------------------------	---------	-------	--	--	---	-----	----------------	--	-------------

Sample: GE02775-06
Name: G60L
Matrix: Ground Water - Grab

Sampled: 05/12/23 10:48
Received: 05/12/23 14:31

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.209 J	pCi/L			1	0.498	06/14/23 16:23		904.0 903.0
-----------------------------	---------	-------	--	--	---	-------	----------------	--	-------------

ANALYTICAL RESULTS

Sample: GE02775-07
Name: G60S
Matrix: Ground Water - Grab

Sampled: 05/12/23 11:00
Received: 05/12/23 14:31

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.911	pCi/L			1	0.689	06/14/23 16:23		904.0 903.0
-----------------------------	-------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE02775-08
Name: EB - 7
Matrix: Ground Water - Equipment Blank

Sampled: 05/12/23 12:45
Received: 05/12/23 14:31

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.0799 U	pCi/L			1	0.512	06/14/23 16:23		904.0 903.0
-----------------------------	----------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE03000-01
Name: BA02
Matrix: Ground Water - Grab

Sampled: 05/15/23 11:23
Received: 05/16/23 06:50

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.478 J	pCi/L			1	0.563	06/16/23 00:06		904.0 903.0
-----------------------------	---------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE03000-02
Name: G02S
Matrix: Ground Water - Grab

Sampled: 05/15/23 15:18
Received: 05/16/23 06:50

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	1.42	pCi/L			1	0.472	06/16/23 00:06		904.0 903.0
-----------------------------	------	-------	--	--	---	-------	----------------	--	-------------

ANALYTICAL RESULTS

Sample: GE03000-03
Name: G50S
Matrix: Ground Water - Grab

Sampled: 05/15/23 12:56
Received: 05/16/23 06:50

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.146 U	pCi/L			1	0.823	06/16/23 00:06		904.0 903.0
-----------------------------	---------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE03000-04
Name: G51S
Matrix: Ground Water - Grab

Sampled: 05/15/23 11:26
Received: 05/16/23 06:50

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	1.07	pCi/L			1	0.531	06/16/23 00:06		904.0 903.0
-----------------------------	------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE03000-05
Name: EB #8
Matrix: Ground Water - Equipment Blank

Sampled: 05/15/23 17:50
Received: 05/16/23 06:50

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.234 U	pCi/L			1	0.575	06/16/23 00:06		904.0 903.0
-----------------------------	---------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE03000-06
Name: EB #9
Matrix: Ground Water - Equipment Blank

Sampled: 05/15/23 17:50
Received: 05/16/23 06:50

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.0946 U	pCi/L			1	0.606	06/16/23 00:06		904.0 903.0
-----------------------------	----------	-------	--	--	---	-------	----------------	--	-------------

ANALYTICAL RESULTS

Sample: GE03000-07
Name: G64L
Matrix: Ground Water - Grab

Sampled: 05/15/23 15:00
Received: 05/16/23 06:50

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.938	pCi/L			1	0.561	06/16/23 00:06		904.0 903.0
-----------------------------	-------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE03000-08
Name: OM25S
Matrix: Ground Water - Grab

Sampled: 05/15/23 13:14
Received: 05/16/23 06:50

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	27.8	pCi/L			1	10.6	06/16/23 00:06		904.0 903.0
-----------------------------	------	-------	--	--	---	------	----------------	--	-------------

Sample: GE03000-09
Name: OM12
Matrix: Ground Water - Grab

Sampled: 05/15/23 14:05
Received: 05/16/23 06:50

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	1.69	pCi/L			1	0.568	06/16/23 00:06		904.0 903.0
-----------------------------	------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE03000-10
Name: OM21
Matrix: Ground Water - Grab

Sampled: 05/15/23 13:24
Received: 05/16/23 06:50

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	1.53	pCi/L			1	0.59	06/16/23 00:06		904.0 903.0
-----------------------------	------	-------	--	--	---	------	----------------	--	-------------

ANALYTICAL RESULTS

Sample: GE03000-11
Name: OM23D
Matrix: Ground Water - Grab

Sampled: 05/15/23 16:00
Received: 05/16/23 06:50

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.174 U	pCi/L			1	0.566	06/16/23 00:06		904.0 903.0
-----------------------------	---------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE03000-12
Name: OR11
Matrix: Ground Water - Grab

Sampled: 05/15/23 12:33
Received: 05/16/23 06:50

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.494	pCi/L			1	0.492	06/16/23 00:06		904.0 903.0
-----------------------------	-------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE03000-13
Name: OR14D
Matrix: Ground Water - Grab

Sampled: 05/15/23 11:35
Received: 05/16/23 06:50

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.199 U	pCi/L			1	0.626	06/16/23 00:06		904.0 903.0
-----------------------------	---------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE03000-14
Name: OR19
Matrix: Ground Water - Grab

Sampled: 05/15/23 15:28
Received: 05/16/23 06:50

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.849	pCi/L			1	0.56	06/16/23 00:06		904.0 903.0
-----------------------------	-------	-------	--	--	---	------	----------------	--	-------------

ANALYTICAL RESULTS

Sample: GE03000-15
Name: OR20
Matrix: Ground Water - Grab

Sampled: 05/15/23 11:10
Received: 05/16/23 06:50

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.127 U	pCi/L			1	0.538	06/14/23 16:23		904.0 903.0
-----------------------------	---------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE03280-01
Name: OM01
Matrix: Ground Water - Grab

Sampled: 05/16/23 10:48
Received: 05/16/23 17:47

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.799	pCi/L				0.63	06/16/23 17:46		904.0 903.0
-----------------------------	-------	-------	--	--	--	------	----------------	--	-------------

Sample: GE03280-02
Name: OM04S
Matrix: Ground Water - Grab

Sampled: 05/16/23 12:15
Received: 05/16/23 17:47

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	1.28	pCi/L				0.708	06/16/23 17:46		904.0 903.0
-----------------------------	------	-------	--	--	--	-------	----------------	--	-------------

Sample: GE03280-03
Name: OM24D
Matrix: Ground Water - Grab

Sampled: 05/16/23 14:58
Received: 05/16/23 17:47

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.290 U	pCi/L				0.67	06/16/23 17:47		904.0 903.0
-----------------------------	---------	-------	--	--	--	------	----------------	--	-------------

ANALYTICAL RESULTS

Sample: GE03280-04
Name: OM24D DUP
Matrix: Ground Water - Field Duplicate

Sampled: 05/16/23 14:58
Received: 05/16/23 17:47

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.0414 U	pCi/L				0.601	06/16/23 17:47		904.0 903.0
-----------------------------	----------	-------	--	--	--	-------	----------------	--	-------------

Sample: GE03280-05
Name: OR02
Matrix: Ground Water - Grab

Sampled: 05/16/23 12:14
Received: 05/16/23 17:47

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	1.68	pCi/L				0.703	06/16/23 17:47		904.0 903.0
-----------------------------	------	-------	--	--	--	-------	----------------	--	-------------

Sample: GE03280-06
Name: OR03D
Matrix: Ground Water - Grab

Sampled: 05/16/23 13:36
Received: 05/16/23 17:47

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	1.21	pCi/L				0.709	06/16/23 17:47		904.0 903.0
-----------------------------	------	-------	--	--	--	-------	----------------	--	-------------

Sample: GE03280-07
Name: OR04D
Matrix: Ground Water - Grab

Sampled: 05/16/23 10:55
Received: 05/16/23 17:47

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	2.39	pCi/L				0.593	06/16/23 17:47		904.0 903.0
-----------------------------	------	-------	--	--	--	-------	----------------	--	-------------

ANALYTICAL RESULTS

Sample: GE03280-08
Name: EQUIPMENT BLANK 10
Matrix: Ground Water - Equipment Blank

Sampled: 05/16/23 17:41
Received: 05/16/23 17:47

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.329 J	pCi/L				0.577	06/16/23 17:47		904.0 903.0
-----------------------------	---------	-------	--	--	--	-------	----------------	--	-------------

Sample: GE03280-09
Name: EQUIPMENT BLANK 11
Matrix: Ground Water - Equipment Blank

Sampled: 05/16/23 17:26
Received: 05/16/23 17:47

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.213 U	pCi/L				0.695	06/16/23 17:47		904.0 903.0
-----------------------------	---------	-------	--	--	--	-------	----------------	--	-------------

Sample: GE03619-01
Name: OM07
Matrix: Ground Water - Grab

Sampled: 05/17/23 12:13
Received: 05/17/23 18:14

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.643 J	pCi/L			1	0.681	06/14/23 17:51		904.0 903.0
-----------------------------	---------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE03619-02
Name: OM22D
Matrix: Ground Water - Grab

Sampled: 05/17/23 16:55
Received: 05/17/23 18:14

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	1.54	pCi/L			1	0.497	06/16/23 17:46		904.0 903.0
-----------------------------	------	-------	--	--	---	-------	----------------	--	-------------

ANALYTICAL RESULTS

Sample: GE03619-03
Name: OR06A
Matrix: Ground Water - Grab

Sampled: 05/17/23 13:45
Received: 05/17/23 18:14

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	1.34	pCi/L			1	0.884	06/16/23 17:46		904.0 903.0
-----------------------------	------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE03619-04
Name: OR13S
Matrix: Ground Water - Grab

Sampled: 05/17/23 15:20
Received: 05/17/23 18:14

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.320 J	pCi/L			1	0.606	06/16/23 17:46		904.0 903.0
-----------------------------	---------	-------	--	--	---	-------	----------------	--	-------------

Sample: GE03619-05
Name: EQUIPMENT BLANK 12
Matrix: Ground Water - Equipment Blank

Sampled: 05/17/23 17:08
Received: 05/17/23 18:14

Parameter	Result	Unit	Qualifier	Prepared	Dilution	MRL	Analyzed	Analyst	Method
-----------	--------	------	-----------	----------	----------	-----	----------	---------	--------

Miscellaneous - Pace Analytical - Mt Juliet, Tn

Rad 226 and 228-Subcontract	0.114 U	pCi/L			1	0.58	06/16/23 17:46		904.0 903.0
-----------------------------	---------	-------	--	--	---	------	----------------	--	-------------

QC SAMPLE RESULTS

Parameter	Result	Unit	Qual	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit

NOTES

Specifications regarding method revisions, method modifications, and calculations used for analysis are available upon request. Please contact your project manager.

Revised Report - made corrections and added missing samples.

* Not a TNI accredited analyte

Certifications

CHI - McHenry, IL - 4314-A W. Crystal Lake Road, McHenry, IL 60050

TNI Accreditation for Drinking Water and Wastewater Fields of Testing through IL EPA Accreditation No. 100279

Illinois Department of Public Health Bacterial Analysis in Drinking Water Approved Laboratory Registry No. 17556

PIA - Peoria, IL - 2231 W. Altorfer Drive, Peoria, IL 61615

TNI Accreditation for Drinking Water, Wastewater, Solid and Hazardous Material Fields of Testing through IL EPA Accreditation No. 100230

Illinois Department of Public Health Bacterial Analysis in Drinking Water Approved Laboratory Registry No. 17553

Drinking Water Certifications/Accreditations: Iowa (240); Kansas (E-10338); Missouri (870)

Wastewater Certifications/Accreditations: Arkansas (88-0677); Iowa (240); Kansas (E-10338)

Solid and Hazardous Material Certifications/Accreditations: Arkansas (88-0677); Iowa (240); Kansas (E-10338)

SPMO - Springfield, MO - 1805 W Sunset Street, Springfield, MO 65807

USEPA DMR-QA Program

STL - Hazelwood, MO - 944 Anglum Rd, Hazelwood, MO 63042

TNI Accreditation for Wastewater, Solid and Hazardous Material Fields of Testing through KS KDHE Certification No. E-10389

TNI Accreditation for Wastewater, Solid and Hazardous Material Fields of Testing through IL EPA Accreditation No. - 200080

Illinois Department of Public Health Bacterial Analysis in Drinking Water Approved Laboratory, Registry No. 171050

Missouri Department of Natural Resources - Certificate of Approval for Microbiological Laboratory Service - No. 1050



Certified by: Gail Schindler, Project Manager



ANALYTICAL REPORT

June 23, 2023

Pace IR - Peoria, IL

Sample Delivery Group: L1617720
Samples Received: 05/18/2023
Project Number: GE02234
Description: Vistra-Duck Creek
Site: 001
Report To: Gail Schindler
2231 W. Altorfer Drive
Peoria, IL 61615

Entire Report Reviewed By:



Haley Torrence
Project Manager

Results relate only to the items tested or calibrated and are reported as rounded values. This test report shall not be reproduced, except in full, without written approval of the laboratory. Where applicable, sampling conducted by Pace Analytical National is performed per guidance provided in laboratory standard operating procedures ENV-SOP-MTJL-0067 and ENV-SOP-MTJL-0068. Where sampling conducted by the customer, results relate to the accuracy of the information provided, and as the samples are received.

Pace Analytical National

12065 Lebanon Rd Mount Juliet, TN 37122 615-758-5858 800-767-5859 www.pacenational.com





TABLE OF CONTENTS

Cp: Cover Page	1
Tc: Table of Contents	2
Ss: Sample Summary	3
Cn: Case Narrative	5
Sr: Sample Results	6
BA02L L1617720-01	6
BA03 L1617720-02	7
BA03 DUP L1617720-03	8
BA03L L1617720-04	9
OM16 L1617720-05	10
OM17 L1617720-06	11
OR13D L1617720-07	12
EB-2 L1617720-08	13
Qc: Quality Control Summary	14
Radiochemistry by Method 904/9320	14
Radiochemistry by Method SM7500Ra B M	16
Gl: Glossary of Terms	18
Al: Accreditations & Locations	19
Sc: Sample Chain of Custody	20




SAMPLE SUMMARY

BA02L L1617720-01 Non-Potable Water

Collected by
Collected date/time
Received date/time

05/10/23 14:15 05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071725	1	06/05/23 15:23	06/08/23 20:25	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072625	1	06/12/23 10:09	06/13/23 21:10	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072625	1	06/12/23 10:09	06/13/23 21:10	RGT	Mt. Juliet, TN



BA03 L1617720-02 Non-Potable Water

Collected by
Collected date/time
Received date/time

05/10/23 13:00 05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071725	1	06/05/23 15:23	06/08/23 20:25	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072625	1	06/12/23 10:09	06/13/23 21:10	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072625	1	06/12/23 10:09	06/13/23 21:10	RGT	Mt. Juliet, TN

BA03 DUP L1617720-03 Non-Potable Water

Collected by
Collected date/time
Received date/time

05/10/23 13:00 05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071924	1	06/05/23 19:10	06/09/23 20:54	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072626	1	06/14/23 08:51	06/15/23 18:26	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072626	1	06/14/23 08:51	06/15/23 18:26	RGT	Mt. Juliet, TN

BA03L L1617720-04 Non-Potable Water

Collected by
Collected date/time
Received date/time

05/10/23 14:15 05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071924	1	06/05/23 19:10	06/09/23 20:54	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072626	1	06/14/23 08:51	06/15/23 18:26	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072626	1	06/14/23 08:51	06/15/23 18:26	RGT	Mt. Juliet, TN

OM16 L1617720-05 Non-Potable Water

Collected by
Collected date/time
Received date/time

05/10/23 13:50 05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071924	1	06/05/23 19:10	06/09/23 20:54	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072626	1	06/14/23 08:51	06/15/23 18:26	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072626	1	06/14/23 08:51	06/15/23 18:26	RGT	Mt. Juliet, TN

OM17 L1617720-06 Non-Potable Water

Collected by
Collected date/time
Received date/time

05/10/23 12:14 05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071924	1	06/05/23 19:10	06/09/23 20:54	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072626	1	06/14/23 08:51	06/15/23 18:26	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072626	1	06/14/23 08:51	06/15/23 18:26	RGT	Mt. Juliet, TN

SAMPLE SUMMARY

Collected by

Collected date/time

Received date/time

05/10/23 15:20

05/18/23 09:15

OR13D L1617720-07 Non-Potable Water

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071924	1	06/05/23 19:10	06/09/23 20:54	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN

¹Cp

²Tc

³Ss

⁴Cn

⁵Sr

⁶Qc

⁷Gl

⁸Al

⁹Sc

Collected by

Collected date/time

Received date/time

05/10/23 15:45

05/18/23 09:15

EB-2 L1617720-08 Non-Potable Water


Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071924	1	06/05/23 19:10	06/09/23 20:54	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN

CASE NARRATIVE

All sample aliquots were received at the correct temperature, in the proper containers, with the appropriate preservatives, and within method specified holding times, unless qualified or notated within the report. Where applicable, all MDL (LOD) and RDL (LOQ) values reported for environmental samples have been corrected for the dilution factor used in the analysis. All radiochemical sample results for solids are reported on a dry weight basis with the exception of tritium, carbon-14 and radon, unless wet weight was requested by the client. All Method and Batch Quality Control are within established criteria except where addressed in this case narrative, a non-conformance form or properly qualified within the sample results. By my digital signature below, I affirm to the best of my knowledge, all problems/anomalies observed by the laboratory as having the potential to affect the quality of the data have been identified by the laboratory, and no information or data have been knowingly withheld that would affect the quality of the data.



Haley Torrence
Project Manager



Collected date/time: 05/10/23 14:15

DUCK CREEK POWER PLANT, BOTTOM ASH BASIN

L1617720

DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	1.44		0.214	0.342	06/08/2023 20:25	WG2071725
(T) Barium	98.4			30.0-143	06/08/2023 20:25	WG2071725
(T) Yttrium	119			30.0-136	06/08/2023 20:25	WG2071725

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	1.57		0.256	0.389	06/13/2023 21:10	WG2072625

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.125	J	0.140	0.185	06/13/2023 21:10	WG2072625
(T) Barium-133	97.4			30.0-143	06/13/2023 21:10	WG2072625

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.686		0.279	0.497	06/08/2023 20:25	WG2071725
(T) Barium	101			30.0-143	06/08/2023 20:25	WG2071725
(T) Yttrium	108			30.0-136	06/08/2023 20:25	WG2071725

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.788		0.311	0.535	06/13/2023 21:10	WG2072625

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.102	J	0.137	0.198	06/13/2023 21:10	WG2072625
(T) Barium-133	100			30.0-143	06/13/2023 21:10	WG2072625

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.690		0.260	0.456	06/09/2023 20:54	WG2071924
(T) Barium	95.8			30.0-143	06/09/2023 20:54	WG2071924
(T) Yttrium	105			30.0-136	06/09/2023 20:54	WG2071924

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.807		0.354	0.598	06/15/2023 18:26	WG2072626

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.117	U	0.240	0.387	06/15/2023 18:26	WG2072626
(T) Barium-133	85.5			30.0-143	06/15/2023 18:26	WG2072626

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.0980	U	0.295	0.535	06/09/2023 20:54	WG2071924
(T) Barium	94.9			30.0-143	06/09/2023 20:54	WG2071924
(T) Yttrium	115			30.0-136	06/09/2023 20:54	WG2071924

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.744		0.456	0.606	06/15/2023 18:26	WG2072626

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.646		0.348	0.285	06/15/2023 18:26	WG2072626
(T) Barium-133	88.0			30.0-143	06/15/2023 18:26	WG2072626

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.594	J	0.391	0.697	06/09/2023 20:54	WG2071924
(T) Barium	71.6			30.0-143	06/09/2023 20:54	WG2071924
(T) Yttrium	104			30.0-136	06/09/2023 20:54	WG2071924

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	1.34		0.554	0.769	06/15/2023 18:26	WG2072626

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.742		0.392	0.326	06/15/2023 18:26	WG2072626
(T) Barium-133	80.3			30.0-143	06/15/2023 18:26	WG2072626

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	-0.0713	U	0.311	0.568	06/09/2023 20:54	WG2071924
(T) Barium	94.5			30.0-143	06/09/2023 20:54	WG2071924
(T) Yttrium	110			30.0-136	06/09/2023 20:54	WG2071924

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.561	J	0.491	0.686	06/15/2023 18:26	WG2072626

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.561		0.380	0.385	06/15/2023 18:26	WG2072626
(T) Barium-133	72.7			30.0-143	06/15/2023 18:26	WG2072626

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.353	J	0.286	0.513	06/09/2023 20:54	WG2071924
(T) Barium	87.5			30.0-143	06/09/2023 20:54	WG2071924
(T) Yttrium	123			30.0-136	06/09/2023 20:54	WG2071924

¹Cp

²Tc

³Ss

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.853		0.435	0.611	06/16/2023 00:06	WG2072626

⁴Cn

⁵Sr

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.500		0.328	0.331	06/16/2023 00:06	WG2072626
(T) Barium-133	78.3			30.0-143	06/16/2023 00:06	WG2072626

⁶Qc

⁷Gl

⁸Al

⁹Sc

DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.410	J	0.394	0.709	06/09/2023 20:54	WG2071924
(T) Barium	89.6			30.0-143	06/09/2023 20:54	WG2071924
(T) Yttrium	101			30.0-136	06/09/2023 20:54	WG2071924

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.410	J	0.457	0.827	06/16/2023 00:06	WG2072626

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.000	U	0.231	0.425	06/16/2023 00:06	WG2072626
(T) Barium-133	79.2			30.0-143	06/16/2023 00:06	WG2072626

Method Blank (MB)

(MB) R3934754-1 06/08/23 20:25

Analyte	MB Result pCi/l	MB Qualifier	MB Uncertainty + / -	MB MDA pCi/l
Radium-228	0.102	<u>U</u>	0.142	0.261
(T) Barium	112		112	
(T) Yttrium	124		124	

L1612483-01 Original Sample (OS) • Duplicate (DUP)

(OS) L1612483-01 06/08/23 20:25 • (DUP) R3934754-5 06/08/23 20:25

Analyte	Original Result pCi/l	Original Uncertainty + / -	Original MDA pCi/l	DUP Result pCi/l	DUP Uncertainty + / -	DUP MDA pCi/l	Dilution	DUP RPD %	DUP RER	DUP Qualifier	DUP RPD Limits %	DUP RER Limit
Radium-228	14.7	0.437	0.512	15.5	0.531	0.512	1	5.22	1.15		20	3
(T) Barium	239			213	213					<u>C1</u>		
(T) Yttrium	109			123	123							

Laboratory Control Sample (LCS)

(LCS) R3934754-2 06/08/23 20:25

Analyte	Spike Amount pCi/l	LCS Result pCi/l	LCS Rec. %	Rec. Limits %	LCS Qualifier
Radium-228	5.00	4.20	84.0	80.0-120	
(T) Barium			112		
(T) Yttrium			101		

L1613236-25 Original Sample (OS) • Matrix Spike (MS) • Matrix Spike Duplicate (MSD)

(OS) L1613236-25 06/08/23 20:25 • (MS) R3934754-3 06/08/23 20:25 • (MSD) R3934754-4 06/08/23 20:25

Analyte	Spike Amount pCi/l	Original Result pCi/l	MS Result pCi/l	MSD Result pCi/l	MS Rec. %	MSD Rec. %	Dilution	Rec. Limits %	MS Qualifier	MSD Qualifier	RPD %	MS RER	RPD Limits %
Radium-228	16.7	1.21	14.2	16.9	77.6	94.0	1	70.0-130			17.6		20
(T) Barium		94.6			106	104							
(T) Yttrium		110			108	128							

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Method Blank (MB)

(MB) R3937268-1 06/09/23 20:54

Analyte	MB Result pCi/l	MB Qualifier	MB Uncertainty + / -	MB MDA pCi/l
Radium-228	0.324		0.147	0.260
(T) Barium	106		106	
(T) Yttrium	107		107	

L1617724-03 Original Sample (OS) • Duplicate (DUP)

(OS) L1617724-03 06/09/23 20:54 • (DUP) R3937268-5 06/09/23 20:54

Analyte	Original Result pCi/l	Original Uncertainty + / -	Original MDA pCi/l	DUP Result pCi/l	DUP Uncertainty + / -	DUP MDA pCi/l	Dilution	DUP RPD %	DUP RER	DUP Qualifier	DUP RPD Limits %	DUP RER Limit
Radium-228	-0.256	0.399	0.734	0.705	0.376	0.734	1	200	1.75		20	3
(T) Barium	106			94.2	94.2							
(T) Yttrium	96.8			115	115							

Laboratory Control Sample (LCS)

(LCS) R3937268-2 06/09/23 20:54

Analyte	Spike Amount pCi/l	LCS Result pCi/l	LCS Rec. %	Rec. Limits %	LCS Qualifier
Radium-228	5.00	4.07	81.4	80.0-120	
(T) Barium			97.6		
(T) Yttrium			120		

L1617720-08 Original Sample (OS) • Matrix Spike (MS) • Matrix Spike Duplicate (MSD)

(OS) L1617720-08 06/09/23 20:54 • (MS) R3937268-3 06/09/23 20:54 • (MSD) R3937268-4 06/09/23 20:54

Analyte	Spike Amount pCi/l	Original Result pCi/l	MS Result pCi/l	MSD Result pCi/l	MS Rec. %	MSD Rec. %	Dilution	Rec. Limits %	MS Qualifier	MSD Qualifier	RPD %	MS RER	RPD Limits %
Radium-228	10.0	0.410	8.66	9.60	82.5	91.9	1	70.0-130			10.2		20
(T) Barium		89.6			105	98.0							
(T) Yttrium		101			118	106							

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Method Blank (MB)

(MB) R3936878-1 06/13/23 18:47

Analyte	MB Result pCi/l	MB Qualifier	MB Uncertainty + / -	MB MDA pCi/l
Radium-226	0.0168	<u>U</u>	0.0520	0.0901
(T) Barium-133	91.2		91.2	

L1617720-01 Original Sample (OS) • Duplicate (DUP)

(OS) L1617720-01 06/13/23 21:10 • (DUP) R3936878-5 06/13/23 18:47

Analyte	Original Result pCi/l	Original Uncertainty + / -	Original MDA pCi/l	DUP Result pCi/l	DUP Uncertainty + / -	DUP MDA pCi/l	Dilution	DUP RPD %	DUP RER	DUP Qualifier	DUP RPD Limits %	DUP RER Limit
Radium-226	0.125	0.140	0.185	0.177	0.231	0.185	1	34.6	0.193	<u>U</u>	20	3
(T) Barium-133	97.4			101	101							

Laboratory Control Sample (LCS)

(LCS) R3936878-2 06/13/23 18:47

Analyte	Spike Amount pCi/l	LCS Result pCi/l	LCS Rec. %	Rec. Limits %	LCS Qualifier
Radium-226	5.01	5.28	105	80.0-120	
(T) Barium-133			101		

L1613236-17 Original Sample (OS) • Matrix Spike (MS) • Matrix Spike Duplicate (MSD)

(OS) L1613236-17 06/13/23 21:10 • (MS) R3936878-3 06/13/23 18:47 • (MSD) R3936878-4 06/13/23 18:47

Analyte	Spike Amount pCi/l	Original Result pCi/l	MS Result pCi/l	MSD Result pCi/l	MS Rec. %	MSD Rec. %	Dilution	Rec. Limits %	MS Qualifier	MSD Qualifier	RPD %	MS RER	RPD Limits %
Radium-226	20.0	0.00663	19.9	19.0	99.7	95.1	1	75.0-125			4.72		20
(T) Barium-133		97.0			92.2	99.8							

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Method Blank (MB)

(MB) R3940721-1 06/15/23 18:26

Analyte	MB Result pCi/l	MB Qualifier	MB Uncertainty + / -	MB MDA pCi/l
Radium-226	-0.0163	<u>U</u>	0.0422	0.100
(T) Barium-133	82.0		82.0	

L1617724-01 Original Sample (OS) • Duplicate (DUP)

(OS) L1617724-01 06/16/23 00:06 • (DUP) R3940721-5 06/15/23 18:26

Analyte	Original Result pCi/l	Original Uncertainty + / -	Original MDA pCi/l	DUP Result pCi/l	DUP Uncertainty + / -	DUP MDA pCi/l	Dilution	DUP RPD %	DUP RER	DUP Qualifier	DUP RPD Limits %	DUP RER Limit
Radium-226	0.110	0.233	0.371	0.121	0.248	0.371	1	9.44	0.0320	<u>U</u>	20	3
(T) Barium-133	83.7			82.7	82.7							

Laboratory Control Sample (LCS)

(LCS) R3940721-2 06/15/23 18:26

Analyte	Spike Amount pCi/l	LCS Result pCi/l	LCS Rec. %	Rec. Limits %	LCS Qualifier
Radium-226	5.01	5.69	114	80.0-120	
(T) Barium-133			80.8		

L1617720-03 Original Sample (OS) • Matrix Spike (MS) • Matrix Spike Duplicate (MSD)

(OS) L1617720-03 06/15/23 18:26 • (MS) R3940721-3 06/15/23 18:26 • (MSD) R3940721-4 06/15/23 18:26

Analyte	Spike Amount pCi/l	Original Result pCi/l	MS Result pCi/l	MSD Result pCi/l	MS Rec. %	MSD Rec. %	Dilution	Rec. Limits %	MS Qualifier	MSD Qualifier	RPD %	MS RER	RPD Limits %
Radium-226	20.0	0.117	21.7	23.9	108	119	1	75.0-125			9.58		20
(T) Barium-133		85.5			80.8	86.0							

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Guide to Reading and Understanding Your Laboratory Report

The information below is designed to better explain the various terms used in your report of analytical results from the Laboratory. This is not intended as a comprehensive explanation, and if you have additional questions please contact your project representative.


Results Disclaimer - Information that may be provided by the customer, and contained within this report, include Permit Limits, Project Name, Sample ID, Sample Matrix, Sample Preservation, Field Blanks, Field Spikes, Field Duplicates, On-Site Data, Sampling Collection Dates/Times, and Sampling Location. Results relate to the accuracy of this information provided, and as the samples are received.

Abbreviations and Definitions

MDA	Minimum Detectable Activity.
Rec.	Recovery.
RER	Replicate Error Ratio.
RPD	Relative Percent Difference.
SDG	Sample Delivery Group.
(T)	Tracer - A radioisotope of known concentration added to a solution of chemically equivalent radioisotopes at a known concentration to assist in monitoring the yield of the chemical separation.
Analyte	The name of the particular compound or analysis performed. Some Analyses and Methods will have multiple analytes reported.
Dilution	If the sample matrix contains an interfering material, the sample preparation volume or weight values differ from the standard, or if concentrations of analytes in the sample are higher than the highest limit of concentration that the laboratory can accurately report, the sample may be diluted for analysis. If a value different than 1 is used in this field, the result reported has already been corrected for this factor.
Limits	These are the target % recovery ranges or % difference value that the laboratory has historically determined as normal for the method and analyte being reported. Successful QC Sample analysis will target all analytes recovered or duplicated within these ranges.
Original Sample	The non-spiked sample in the prep batch used to determine the Relative Percent Difference (RPD) from a quality control sample. The Original Sample may not be included within the reported SDG.
Qualifier	This column provides a letter and/or number designation that corresponds to additional information concerning the result reported. If a Qualifier is present, a definition per Qualifier is provided within the Glossary and Definitions page and potentially a discussion of possible implications of the Qualifier in the Case Narrative if applicable.
Result	The actual analytical final result (corrected for any sample specific characteristics) reported for your sample. If there was no measurable result returned for a specific analyte, the result in this column may state "ND" (Not Detected) or "BDL" (Below Detectable Levels). The information in the results column should always be accompanied by either an MDL (Method Detection Limit) or RDL (Reporting Detection Limit) that defines the lowest value that the laboratory could detect or report for this analyte.
Uncertainty (Radiochemistry)	Confidence level of 2 sigma.
Case Narrative (Cn)	A brief discussion about the included sample results, including a discussion of any non-conformances to protocol observed either at sample receipt by the laboratory from the field or during the analytical process. If present, there will be a section in the Case Narrative to discuss the meaning of any data qualifiers used in the report.
Quality Control Summary (Qc)	This section of the report includes the results of the laboratory quality control analyses required by procedure or analytical methods to assist in evaluating the validity of the results reported for your samples. These analyses are not being performed on your samples typically, but on laboratory generated material.
Sample Chain of Custody (Sc)	This is the document created in the field when your samples were initially collected. This is used to verify the time and date of collection, the person collecting the samples, and the analyses that the laboratory is requested to perform. This chain of custody also documents all persons (excluding commercial shippers) that have had control or possession of the samples from the time of collection until delivery to the laboratory for analysis.
Sample Results (Sr)	This section of your report will provide the results of all testing performed on your samples. These results are provided by sample ID and are separated by the analyses performed on each sample. The header line of each analysis section for each sample will provide the name and method number for the analysis reported.
Sample Summary (Ss)	This section of the Analytical Report defines the specific analyses performed for each sample ID, including the dates and times of preparation and/or analysis.

Qualifier Description

C1	Tracer recovery limits have been exceeded; values are outside upper control limits.
J	The identification of the analyte is acceptable; the reported value is an estimate.
U	Below Detectable Limits: Indicates that the analyte was not detected.



ACCREDITATIONS & LOCATIONS


Pace Analytical National 12065 Lebanon Rd Mount Juliet, TN 37122

Alabama	40660	Nebraska	NE-OS-15-05
Alaska	17-026	Nevada	TN000032021-1
Arizona	AZ0612	New Hampshire	2975
Arkansas	88-0469	New Jersey--NELAP	TN002
California	2932	New Mexico ¹	TN00003
Colorado	TN00003	New York	11742
Connecticut	PH-0197	North Carolina	Env375
Florida	E87487	North Carolina ¹	DW21704
Georgia	NELAP	North Carolina ³	41
Georgia ¹	923	North Dakota	R-140
Idaho	TN00003	Ohio--VAP	CL0069
Illinois	200008	Oklahoma	9915
Indiana	C-TN-01	Oregon	TN200002
Iowa	364	Pennsylvania	68-02979
Kansas	E-10277	Rhode Island	LA000356
Kentucky ^{1,6}	KY90010	South Carolina	84004002
Kentucky ²	16	South Dakota	n/a
Louisiana	AI30792	Tennessee ^{1,4}	2006
Louisiana	LA018	Texas	T104704245-20-18
Maine	TN00003	Texas ⁵	LAB0152
Maryland	324	Utah	TN000032021-11
Massachusetts	M-TN003	Vermont	VT2006
Michigan	9958	Virginia	110033
Minnesota	047-999-395	Washington	C847
Mississippi	TN00003	West Virginia	233
Missouri	340	Wisconsin	998093910
Montana	CERT0086	Wyoming	A2LA
A2LA -- ISO 17025	1461.01	AIHA-LAP,LLC EMLAP	100789
A2LA -- ISO 17025 ⁵	1461.02	DOD	1461.01
Canada	1461.01	USDA	P330-15-00234
EPA--Crypto	TN00003		

¹ Drinking Water ² Underground Storage Tanks ³ Aquatic Toxicity ⁴ Chemical/Microbiological ⁵ Mold ⁶ Wastewater n/a Accreditation not applicable

* Not all certifications held by the laboratory are applicable to the results reported in the attached report.

* Accreditation is only applicable to the test methods specified on each scope of accreditation held by Pace Analytical.





Ship to :
Pace Analytical Services, LLC
12065 Lebanon Rd
Mt Juliet TN 37122

(615)758-5858

INTER_LABORATORY WORK ORDER # GE02234

(To be complete by sending lab)

Sending Project No:	GE02234	
Receiving Project No:		
Check Box for Consolidated Invoice:	☐	☐
Date Prepared:	5/17/2023	
REQUESTED COMPLETION DATE:	5/28/2023	

Sending Region	IR72-IL/MO	Sending Project Mgr.	Gail Schindler
Receiving Region	MT JULIET	External Client	VISTRA - DUCK CREEK
State of Sample Origin	IL	QC Deliverable	STD Report

All questions should be addressed to sending project manager.

Requested Reportable Units _____ Report Wet or Dry Weight? _____ Cert Needed: IL

WORK REQUESTED						
Method Description	Container Type	Quantity of	Preservative	Quantity of	Unit Price	Amount
Radium 226		9		9	\$121.05	\$1,089.45
Radium 228		9		9	\$121.05	\$1,089.45
		1		1		\$0.00
TOTAL						\$2,178.90

Special Requirements: Report as 226, 228 & combined 226/228. Include QC summary & edd

Receiving Region Department	Acctg. Code	Totals from above	Revenue Allocation	
			Receiving Region (80%)	Client Services Dept.
radiological	38	\$2,178.90	\$1,743.12	\$435.78
* Custom Revenue Allocation		TOTAL	\$1,743.12	\$435.78

FOR ANALYTICAL WORK COMPLETED THIS SECTION ALSO

Return Samples to Sending Region: ☐ Yes ☒ No

CONFIRMATION OF WORK COMPLETED

Date Completed: _____ Receiving Project Manager: _____

Original sent to the receiving lab - Copy kept at the sending lab.

When work completed: Original sent to the ABM at the receiving laboratory. Copies are made to corporate as needed.

SUBCONTRACT ORDER
Transfer Chain of Custody
Pace Analytical Services, LLC
GE02234

11617720

SENDING LABORATORY

PDC Laboratories, Inc.
2231 W Altorfer Dr
Peoria, IL 61615
(800) 752-6651

RECEIVING LABORATORY

Pace Analytical - Mt Juliet, Tn
12065 Lebanon Rd
Mt Juliet, TN 37122
(615) 758-5858

Sample: GE02234-06
Name: OM17

Sampled: 05/10/23 12:14
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/25/23 16:00	11/06/23 12:14	

Sample: GE02234-07
Name: OR13D

Sampled: 05/10/23 15:20
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/25/23 16:00	11/06/23 15:20	

Sample: GE02234-09
Name: EB - 2

Sampled: 05/10/23 15:45
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/25/23 16:00	11/06/23 15:45	

Please email results to Gail Schindler at gail.schindler@pacelabs.com

Date Shipped: 5/17/23 Total # of Containers: 8 Sample Origin (State): IL PO #: _____

Turn-Around Time Requested ☐ NORMAL ☐ RUSH Date Results Needed: _____

Relinquished By	Date/Time	Received By	Date/Time	Sample Temperature Upon Receipt	_____ °C
				Sample(s) Received on Ice	Y or N
				Proper Bottles Received in Good Condition	Y or N
				Bottles Filled with Adequate Volume	Y or N
				Samples Received Within Hold Time	Y or N
				Date/Time Taken From Sample Bottle	Y or N

SUBCONTRACT ORDER
Transfer Chain of Custody
Pace Analytical Services, LLC
GE02234

L1617720

SENDING LABORATORY

PDC Laboratories, Inc.
2231 W Altorfer Dr
Peoria, IL 61615
(800) 752-6651

RECEIVING LABORATORY

Pace Analytical - Mt Juliet, Tn
12065 Lebanon Rd
Mt Juliet, TN 37122
(615) 758-5858

Sample: GE02234-01
Name: BA02L

Sampled: 05/10/23 14:15
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/25/23 16:00	11/06/23 14:15	

Sample: GE02234-02
Name: BA03

Sampled: 05/10/23 13:00
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/25/23 16:00	11/06/23 13:00	

Sample: GE02234-03
Name: BA03 DUP

Sampled: 05/10/23 13:00
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/25/23 16:00	11/06/23 13:00	

Sample: GE02234-04
Name: BA03L

Sampled: 05/10/23 14:15
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/25/23 16:00	11/06/23 14:15	

Sample: GE02234-05
Name: OM16

Sampled: 05/10/23 13:50
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/25/23 16:00	11/06/23 13:50	

41617720

<u>Tracking Numbers</u>	<u>NS A7 Temperature</u>
6319 5998 8690	$19.3 \pm 0 = 19.3$
6319 5998 8715	$17.3 \pm 0 = 17.3$
6319 5998 8726	$19.4 \pm 0 = 19.4$
6319 5998 8704	$13.1 \pm 0 = 13.1$
6319 5998 8689	$17.6 \pm 0 = 17.6$

5/18-NCF-L1617720 PACEPIL

R5

Time estimate: oh

Time spent: oh

Members



Hailey Melson (responsible)



Haley Torrence

Due on 22 May 2023 8:00 AM for target Done

- ☒ Login Clarification needed
- ☐ Chain of custody is incomplete
- ☐ Please specify Metals requested
- ☐ Please specify TCLP requested
- ☐ Received additional samples not listed on COC
- ☐ Sample IDs on containers do not match IDs on COC
- ☐ Client did not "X" analysis
- ☐ Chain of Custody is missing
- ☐ If no COC: Received by: _____
- ☐ If no COC: Date/Time: _____
- ☐ If no COC: Temp./Cont.Rec./pH: _____
- ☐ If no COC: Carrier: _____
- ☐ If no COC: Tracking #: _____
- ☐ Client informed by call
- ☐ Client informed by Email
- ☐ Client informed by Voicemail
- ☐ Date/Time: _____
- ☐ PM initials: _____
- ☐ Client Contact: _____

Comments

Hailey Melson

18 May 2023 2:52 PM

Missing ID: X301

Haley Torrence

19 May 2023 8:49 AM

PACEPIL notified 5/18

Haley Torrence

19 May 2023 1:23 PM

They said to disregard the missing sample. Thanks!

Hailey Melson

19 May 2023 1:35 PM

Done

ANALYTICAL REPORT

June 19, 2023

Pace IR - Peoria, IL

Sample Delivery Group: L1617726
Samples Received: 05/18/2023
Project Number: GE02539
Description: Vistra-Duck Creek
Site: 001
Report To: Gail Schindler
2231 W. Altorfer Drive
Peoria, IL 61615

Entire Report Reviewed By:




Haley Torrence
Project Manager

Results relate only to the items tested or calibrated and are reported as rounded values. This test report shall not be reproduced, except in full, without written approval of the laboratory. Where applicable, sampling conducted by Pace Analytical National is performed per guidance provided in laboratory standard operating procedures ENV-SOP-MTJL-0067 and ENV-SOP-MTJL-0068. Where sampling conducted by the customer, results relate to the accuracy of the information provided, and as the samples are received.

Pace Analytical National

12065 Lebanon Rd Mount Juliet, TN 37122 615-758-5858 800-767-5859 www.pacenational.com



Cp: Cover Page	1	¹ Cp
Tc: Table of Contents	2	
Ss: Sample Summary	3	² Tc
Cn: Case Narrative	4	
Sr: Sample Results	5	³ Ss
X301 L1617726-01	5	
Qc: Quality Control Summary	6	⁴ Cn
Radiochemistry by Method 904/9320	6	⁵ Sr
Radiochemistry by Method SM7500Ra B M	7	
Gl: Glossary of Terms	8	⁶ Qc
Al: Accreditations & Locations	9	⁷ Gl
Sc: Sample Chain of Custody	10	⁸ Al
		⁹ Sc

SAMPLE SUMMARY

Collected by
Collected date/time
Received date/time

05/10/23 15:4305/18/23 09:15

X301 L1617726-01 Non-Potable Water

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2072260	1	06/06/23 11:11	06/10/23 08:55	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al


9Sc

CASE NARRATIVE

All sample aliquots were received at the correct temperature, in the proper containers, with the appropriate preservatives, and within method specified holding times, unless qualified or notated within the report. Where applicable, all MDL (LOD) and RDL (LOQ) values reported for environmental samples have been corrected for the dilution factor used in the analysis. All radiochemical sample results for solids are reported on a dry weight basis with the exception of tritium, carbon-14 and radon, unless wet weight was requested by the client. All Method and Batch Quality Control are within established criteria except where addressed in this case narrative, a non-conformance form or properly qualified within the sample results. By my digital signature below, I affirm to the best of my knowledge, all problems/anomalies observed by the laboratory as having the potential to affect the quality of the data have been identified by the laboratory, and no information or data have been knowingly withheld that would affect the quality of the data.



Haley Torrence
Project Manager



DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.0209	<u>U</u>	0.230	0.413	06/10/2023 08:55	WG2072260
(T) Barium	114			30.0-143	06/10/2023 08:55	WG2072260
(T) Yttrium	105			30.0-136	06/10/2023 08:55	WG2072260

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.0299	<u>U</u>	0.287	0.542	06/14/2023 16:23	WG2072628

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.00897	<u>U</u>	0.171	0.351	06/14/2023 16:23	WG2072628
(T) Barium-133	70.7			30.0-143	06/14/2023 16:23	WG2072628

1 Cp

2 Tc

3 Ss

4 Cn

5 Sr

6 Qc

7 Gl

8 Al

9 Sc

Method Blank (MB)

(MB) R3935700-1 06/10/23 08:55

Analyte	MB Result pCi/l	MB Qualifier	MB Uncertainty + / -	MB MDA pCi/l
Radium-228	-0.0977	<u>U</u>	0.152	0.279
(T) Barium	114		114	
(T) Yttrium	93.4		93.4	

L1617729-01 Original Sample (OS) • Duplicate (DUP)

(OS) L1617729-01 06/10/23 08:55 • (DUP) R3935700-5 06/10/23 08:55

Analyte	Original Result pCi/l	Original Uncertainty + / -	Original MDA pCi/l	DUP Result pCi/l	DUP Uncertainty + / -	DUP MDA pCi/l	Dilution	DUP RPD %	DUP RER	DUP Qualifier	DUP RPD Limits %	DUP RER Limit
Radium-228	1.74	0.333	0.547	0.290	0.402	0.547	1	143	2.78	<u>U</u>	20	3
(T) Barium	81.8			86.3	86.3							
(T) Yttrium	139			132	132							

Laboratory Control Sample (LCS)

(LCS) R3935700-2 06/10/23 08:55

Analyte	Spike Amount pCi/l	LCS Result pCi/l	LCS Rec. %	Rec. Limits %	LCS Qualifier
Radium-228	5.00	4.57	91.5	80.0-120	
(T) Barium			110		
(T) Yttrium			95.4		

L1617726-01 Original Sample (OS) • Matrix Spike (MS) • Matrix Spike Duplicate (MSD)

(OS) L1617726-01 06/10/23 08:55 • (MS) R3935700-3 06/10/23 08:55 • (MSD) R3935700-4 06/10/23 08:55

Analyte	Spike Amount pCi/l	Original Result pCi/l	MS Result pCi/l	MSD Result pCi/l	MS Rec. %	MSD Rec. %	Dilution	Rec. Limits %	MS Qualifier	MSD Qualifier	RPD %	MS RER	RPD Limits %
Radium-228	16.7	0.0209	15.4	14.2	91.8	84.9	1	70.0-130			7.78		20
(T) Barium		114			120	116							
(T) Yttrium		105			101	109							

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Method Blank (MB)

(MB) R3937863-1 06/14/23 16:23

Analyte	MB Result pCi/l	MB Qualifier	MB Uncertainty + / -	MB MDA pCi/l
Radium-226	0.0613	⬇	0.0908	0.136
(T) Barium-133	47.6		47.6	

L1617727-01 Original Sample (OS) • Duplicate (DUP)

(OS) L1617727-01 06/14/23 16:23 • (DUP) R3937863-5 06/14/23 16:23

Analyte	Original Result pCi/l	Original Uncertainty + / -	Original MDA pCi/l	DUP Result pCi/l	DUP Uncertainty + / -	DUP MDA pCi/l	Dilution	DUP RPD %	DUP RER	DUP Qualifier	DUP RPD Limits %	DUP RER Limit
Radium-226	0.742	0.400	0.359	0.496	0.326	0.359	1	39.8	0.477		20	3
(T) Barium-133	76.2			83.9	83.9							

Laboratory Control Sample (LCS)

(LCS) R3937863-2 06/14/23 16:23

Analyte	Spike Amount pCi/l	LCS Result pCi/l	LCS Rec. %	Rec. Limits %	LCS Qualifier
Radium-226	5.01	5.91	118	80.0-120	
(T) Barium-133			61.3		

L1617729-03 Original Sample (OS) • Matrix Spike (MS) • Matrix Spike Duplicate (MSD)

(OS) L1617729-03 06/14/23 16:23 • (MS) R3937863-3 06/14/23 16:23 • (MSD) R3937863-4 06/14/23 16:23

Analyte	Spike Amount pCi/l	Original Result pCi/l	MS Result pCi/l	MSD Result pCi/l	MS Rec. %	MSD Rec. %	Dilution	Rec. Limits %	MS Qualifier	MSD Qualifier	RPD %	MS RER	RPD Limits %
Radium-226	20.0	0.0663	22.3	22.1	111	110	1	75.0-125			0.946		20
(T) Barium-133		90.1			79.0	69.9							

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Guide to Reading and Understanding Your Laboratory Report

The information below is designed to better explain the various terms used in your report of analytical results from the Laboratory. This is not intended as a comprehensive explanation, and if you have additional questions please contact your project representative.


Results Disclaimer - Information that may be provided by the customer, and contained within this report, include Permit Limits, Project Name, Sample ID, Sample Matrix, Sample Preservation, Field Blanks, Field Spikes, Field Duplicates, On-Site Data, Sampling Collection Dates/Times, and Sampling Location. Results relate to the accuracy of this information provided, and as the samples are received.

Abbreviations and Definitions

MDA	Minimum Detectable Activity.
Rec.	Recovery.
RER	Replicate Error Ratio.
RPD	Relative Percent Difference.
SDG	Sample Delivery Group.
(T)	Tracer - A radioisotope of known concentration added to a solution of chemically equivalent radioisotopes at a known concentration to assist in monitoring the yield of the chemical separation.
Analyte	The name of the particular compound or analysis performed. Some Analyses and Methods will have multiple analytes reported.
Dilution	If the sample matrix contains an interfering material, the sample preparation volume or weight values differ from the standard, or if concentrations of analytes in the sample are higher than the highest limit of concentration that the laboratory can accurately report, the sample may be diluted for analysis. If a value different than 1 is used in this field, the result reported has already been corrected for this factor.
Limits	These are the target % recovery ranges or % difference value that the laboratory has historically determined as normal for the method and analyte being reported. Successful QC Sample analysis will target all analytes recovered or duplicated within these ranges.
Original Sample	The non-spiked sample in the prep batch used to determine the Relative Percent Difference (RPD) from a quality control sample. The Original Sample may not be included within the reported SDG.
Qualifier	This column provides a letter and/or number designation that corresponds to additional information concerning the result reported. If a Qualifier is present, a definition per Qualifier is provided within the Glossary and Definitions page and potentially a discussion of possible implications of the Qualifier in the Case Narrative if applicable.
Result	The actual analytical final result (corrected for any sample specific characteristics) reported for your sample. If there was no measurable result returned for a specific analyte, the result in this column may state "ND" (Not Detected) or "BDL" (Below Detectable Levels). The information in the results column should always be accompanied by either an MDL (Method Detection Limit) or RDL (Reporting Detection Limit) that defines the lowest value that the laboratory could detect or report for this analyte.
Uncertainty (Radiochemistry)	Confidence level of 2 sigma.
Case Narrative (Cn)	A brief discussion about the included sample results, including a discussion of any non-conformances to protocol observed either at sample receipt by the laboratory from the field or during the analytical process. If present, there will be a section in the Case Narrative to discuss the meaning of any data qualifiers used in the report.
Quality Control Summary (Qc)	This section of the report includes the results of the laboratory quality control analyses required by procedure or analytical methods to assist in evaluating the validity of the results reported for your samples. These analyses are not being performed on your samples typically, but on laboratory generated material.
Sample Chain of Custody (Sc)	This is the document created in the field when your samples were initially collected. This is used to verify the time and date of collection, the person collecting the samples, and the analyses that the laboratory is requested to perform. This chain of custody also documents all persons (excluding commercial shippers) that have had control or possession of the samples from the time of collection until delivery to the laboratory for analysis.
Sample Results (Sr)	This section of your report will provide the results of all testing performed on your samples. These results are provided by sample ID and are separated by the analyses performed on each sample. The header line of each analysis section for each sample will provide the name and method number for the analysis reported.
Sample Summary (Ss)	This section of the Analytical Report defines the specific analyses performed for each sample ID, including the dates and times of preparation and/or analysis.

Qualifier Description

J	The identification of the analyte is acceptable; the reported value is an estimate.
U	Below Detectable Limits: Indicates that the analyte was not detected.



ACCREDITATIONS & LOCATIONS


Pace Analytical National 12065 Lebanon Rd Mount Juliet, TN 37122

Alabama	40660	Nebraska	NE-OS-15-05
Alaska	17-026	Nevada	TN000032021-1
Arizona	AZ0612	New Hampshire	2975
Arkansas	88-0469	New Jersey--NELAP	TN002
California	2932	New Mexico ¹	TN00003
Colorado	TN00003	New York	11742
Connecticut	PH-0197	North Carolina	Env375
Florida	E87487	North Carolina ¹	DW21704
Georgia	NELAP	North Carolina ³	41
Georgia ¹	923	North Dakota	R-140
Idaho	TN00003	Ohio--VAP	CL0069
Illinois	200008	Oklahoma	9915
Indiana	C-TN-01	Oregon	TN200002
Iowa	364	Pennsylvania	68-02979
Kansas	E-10277	Rhode Island	LA000356
Kentucky ^{1,6}	KY90010	South Carolina	84004002
Kentucky ²	16	South Dakota	n/a
Louisiana	AI30792	Tennessee ^{1,4}	2006
Louisiana	LA018	Texas	T104704245-20-18
Maine	TN00003	Texas ⁵	LAB0152
Maryland	324	Utah	TN000032021-11
Massachusetts	M-TN003	Vermont	VT2006
Michigan	9958	Virginia	110033
Minnesota	047-999-395	Washington	C847
Mississippi	TN00003	West Virginia	233
Missouri	340	Wisconsin	998093910
Montana	CERT0086	Wyoming	A2LA
A2LA -- ISO 17025	1461.01	AIHA-LAP,LLC EMLAP	100789
A2LA -- ISO 17025 ⁵	1461.02	DOD	1461.01
Canada	1461.01	USDA	P330-15-00234
EPA--Crypto	TN00003		

¹ Drinking Water ² Underground Storage Tanks ³ Aquatic Toxicity ⁴ Chemical/Microbiological ⁵ Mold ⁶ Wastewater n/a Accreditation not applicable

* Not all certifications held by the laboratory are applicable to the results reported in the attached report.

* Accreditation is only applicable to the test methods specified on each scope of accreditation held by Pace Analytical.



A112

Internal Transfer Chain of Custody

State of Origin: IL
Cert. Needed: ☒ YES ☐ NO

Pace Analytical
www.pacelabs.com

GE02539

Workorder Name: VISTRA - DUCK CREEK

Owner Received

Date: 5/10/2023

Results Required

By: 5/28/2023

Report To: Subcontract To: Requested Analysis

Gail Schindler
Pace Analytical - IL/MO
2231 W. Altorfer Drive
Peoria, IL 61615
800-752-6651

Pace Analytical - Mt Juliet
12065 Lebanon Rd
Mt Juliet TN 37122

Item	Sample ID	Sample Type	Collect Date/Time	Lab ID	Matrix	Preserved Containers				Radium 226	Radium 228	Requested Analysis										LAB USE ONLY
						HNO3																
1	X301	GRAB	5/10/2023 15:43	GE02539-01	LCHT	X				X	X											-01
2																						
3																						
4																						
5																						
6																						
7																						
8																						
9																						

Transfers	Date/Time	Received By	Date/Time	Comments
1	5/11/23 1415			Needs 226, 228 and combined Include QC summary and add 10 day TAT
2				
3		Handy Roberts	5/18/23 0915	

Cooler Temperature on Receipt _____ °C Custody Seal Y or N Received on Ice Y or N Sample Intact Y or N

***In order to maintain client confidentiality, location/name of the sampling site, sampler's name and signature may not be provided on this COC document.

This chain of custody is considered complete as is since this information is available in the owner laboratory.

FMT-ALL-C-002rev.00 24March2009

Page 1 of 1

Sample Receipt Checklist

COC Seal Present/Intact:	<u>Y</u> N	If Applicable
COC Signed/Accurate:	<u>Y</u> N	VOA Zero Headspace: <u>Y</u> N
Bottles arrive intact:	<u>Y</u> N	Pres. Correct/Check: <u>Y</u> N
Correct bottles used:	<u>Y</u> N	
Sufficient volume sent:	<u>Y</u> N	
RAD Screen <0.5 mR/hr:	<u>Y</u> N	



Ship to :
Pace Analytical Services, LLC
12065 Lebanon Rd
Mt Juliet TN 37122

(615)758-5858

INTER_LABORATORY WORK ORDER # GE02539

(To be complete by sending lab)

Sending Project No:	GE02539
Receiving Project No:	
Check Box for Consolidated Invoice:	☐
Date Prepared:	5/17/2023
REQUESTED COMPLETION DATE:	5/28/2023

Sending Region	IR72-IL/MO	Sending Project Mgr.	Gail Schindler
Receiving Region	MT JULIET	External Client	VISTRA - DUCK CREEK
State of Sample Origin	IL	QC Deliverable	STD Report

All questions should be addressed to sending project manager.

Requested Reportable Units _____ Report Wet or Dry Weight? _____ Cert Needed: IL

WORK REQUESTED						
Method Description	Container Type	Quantity of	Preservative	Quantity of	Unit Price	Amount
Radium 226		1		1	\$121.05	\$121.05
Radium 228		1		1	\$121.05	\$121.05
		1		1		\$0.00
TOTAL						\$242.10

Special Requirements: Report as 226, 228 & combined 226/228. Include QC summary & edd

Receiving Region Department	Acctg. Code	Totals from above	Revenue Allocation	
			Receiving Region (80%)	Client Services Dept.
radiological	38	\$242.10	\$193.68	\$48.42
* Custom Revenue Allocation		TOTAL	\$193.68	\$48.42

FOR ANALYTICAL WORK COMPLETED THIS SECTION ALSO

Return Samples to Sending Region: ☐ Yes ☒ No

CONFIRMATION OF WORK COMPLETED

Date Completed: _____ Receiving Project Manager: _____

Original sent to the receiving lab - Copy kept at the sending lab.

When work completed: Original sent to the ABM at the receiving laboratory. Copies are made to corporate as needed.

SUBCONTRACT ORDER
Transfer Chain of Custody

Pace Analytical Services, LLC
GE02539

L1617726

SENDING LABORATORY

PDC Laboratories, Inc.
2231 W Altorfer Dr
Peoria, IL 61615
(800) 752-6651

RECEIVING LABORATORY

Pace Analytical - Mt Juliet, Tn
12065 Lebanon Rd
Mt Juliet, TN 37122
(615) 758-5858

Sample: GE02539-01
Name: X301

Sampled: 05/10/23 15:43
Matrix: Ground Water
Preservative: HNO3, pH <2


Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/26/23 16:00	11/06/23 15:43	

Please email results to Gail Schindler at gail.schindler@pacelabs.com

Date Shipped: 5/17/23 Total # of Containers: 1 Sample Origin (State): IL PO #:

Turn-Around Time Requested ☒ NORMAL ☐ RUSH

Date Results Needed:

	<u>5/17/23 1415</u>			Sample Temperature Upon Receipt	____ °C
Relinquished By	Date/Time	Received By	Date/Time	Sample(s) Received on Ice	Y or N
				Proper Bottles Received in Good Condition	Y or N
				Bottles Filled with Adequate Volume	Y or N
				Samples Received Within Hold Time	Y or N
				Date/Time Taken From Sample Bottle	Y or N
Relinquished By	Date/Time	Received By	Date/Time		

LI617726

<u>Tracking Numbers</u>	<u>NS A7 Temperature</u>
6319 5998 8690	$19.3 \pm 0 = 19.3$
6319 5998 8715	$17.3 \pm 0 = 17.3$
6319 5998 8726	$19.4 \pm 0 = 19.4$
6319 5998 8704	$13.1 \pm 0 = 13.1$
6319 5998 8689	$17.6 \pm 0 = 17.6$




ANALYTICAL REPORT

June 19, 2023

Pace IR - Peoria, IL

Sample Delivery Group: L1617727
Samples Received: 05/18/2023
Project Number: GE02656
Description: Vistra-Duck Creek
Site: 001
Report To: Gail Schindler
2231 W. Altorfer Drive
Peoria, IL 61615




Entire Report Reviewed By:

A handwritten signature in blue ink that reads "Haley Torrence".

Haley Torrence
Project Manager

Results relate only to the items tested or calibrated and are reported as rounded values. This test report shall not be reproduced, except in full, without written approval of the laboratory. Where applicable, sampling conducted by Pace Analytical National is performed per guidance provided in laboratory standard operating procedures ENV-SOP-MTJL-0067 and ENV-SOP-MTJL-0068. Where sampling conducted by the customer, results relate to the accuracy of the information provided, and as the samples are received.



Pace Analytical National

12065 Lebanon Rd Mount Juliet, TN 37122 615-758-5858 800-767-5859 www.pacenational.com

Cp: Cover Page	1	¹Cp
Tc: Table of Contents	2	
Ss: Sample Summary	3	²Tc
Cn: Case Narrative	4	
Sr: Sample Results	5	³Ss
BA01 L1617727-01	5	
BA04 L1617727-02	6	⁴Cn
G57S L1617727-03	7	⁵Sr
G64S L1617727-04	8	
EB-4 L1617727-05	9	⁶Qc
Qc: Quality Control Summary	10	
Radiochemistry by Method 904/9320	10	⁷Gl
Radiochemistry by Method SM7500Ra B M	11	⁸Al
Gl: Glossary of Terms	12	
Al: Accreditations & Locations	13	⁹Sc
Sc: Sample Chain of Custody	14	

BA01 L1617727-01 Non-Potable Water

Collected by

Collected date/time

Received date/time

05/11/23 13:33

05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2072260	1	06/06/23 11:11	06/10/23 08:55	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN

¹Cp

²Tc

³Ss

⁴Cn

⁵Sr

⁶Qc

⁷Gl

⁸Al

⁹Sc

BA04 L1617727-02 Non-Potable Water

Collected by

Collected date/time

Received date/time

05/11/23 11:40

05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2072260	1	06/06/23 11:11	06/10/23 08:55	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN

G57S L1617727-03 Non-Potable Water

Collected by

Collected date/time

Received date/time

05/11/23 15:22

05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2072260	1	06/06/23 11:11	06/10/23 08:55	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN

G64S L1617727-04 Non-Potable Water

Collected by

Collected date/time

Received date/time

05/11/23 15:11

05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2072260	1	06/06/23 11:11	06/10/23 08:55	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN

EB-4 L1617727-05 Non-Potable Water

Collected by

Collected date/time

Received date/time

05/11/23 16:00


05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2072260	1	06/06/23 11:11	06/10/23 08:55	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN

All sample aliquots were received at the correct temperature, in the proper containers, with the appropriate preservatives, and within method specified holding times, unless qualified or notated within the report. Where applicable, all MDL (LOD) and RDL (LOQ) values reported for environmental samples have been corrected for the dilution factor used in the analysis. All radiochemical sample results for solids are reported on a dry weight basis with the exception of tritium, carbon-14 and radon, unless wet weight was requested by the client. All Method and Batch Quality Control are within established criteria except where addressed in this case narrative, a non-conformance form or properly qualified within the sample results. By my digital signature below, I affirm to the best of my knowledge, all problems/anomalies observed by the laboratory as having the potential to affect the quality of the data have been identified by the laboratory, and no information or data have been knowingly withheld that would affect the quality of the data.



Haley Torrence
Project Manager



Collected date/time: 05/11/23 13:33

DUCK CREEK POWER PLANT, BOTTOM ASH BASIN

L1617727

DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.0869	U	0.200	0.359	06/10/2023 08:55	WG2072260
(T) Barium	113			30.0-143	06/10/2023 08:55	WG2072260
(T) Yttrium	135			30.0-136	06/10/2023 08:55	WG2072260

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.829		0.447	0.508	06/14/2023 16:23	WG2072628

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.742		0.400	0.359	06/14/2023 16:23	WG2072628
(T) Barium-133	76.2			30.0-143	06/14/2023 16:23	WG2072628

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	-0.0966	U	0.286	0.513	06/10/2023 08:55	WG2072260
(T) Barium	99.1			30.0-143	06/10/2023 08:55	WG2072260
(T) Yttrium	119			30.0-136	06/10/2023 08:55	WG2072260

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.152	U	0.335	0.559	06/14/2023 16:23	WG2072628

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.152	J	0.174	0.223	06/14/2023 16:23	WG2072628
(T) Barium-133	73.5			30.0-143	06/14/2023 16:23	WG2072628

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

DUCK CREEK POWER PLANT, BOTTOM ASH BASIN
DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.290	J	0.220	0.387	06/10/2023 08:55	WG2072260
(T) Barium	104			30.0-143	06/10/2023 08:55	WG2072260
(T) Yttrium	118			30.0-136	06/10/2023 08:55	WG2072260

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.432	J	0.287	0.467	06/14/2023 16:23	WG2072628

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.143	J	0.184	0.261	06/14/2023 16:23	WG2072628
(T) Barium-133	93.3			30.0-143	06/14/2023 16:23	WG2072628

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	-0.231	U	0.242	0.441	06/10/2023 08:55	WG2072260
(T) Barium	120			30.0-143	06/10/2023 08:55	WG2072260
(T) Yttrium	107			30.0-136	06/10/2023 08:55	WG2072260

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.232	J	0.306	0.484	06/14/2023 16:23	WG2072628

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.232		0.187	0.200	06/14/2023 16:23	WG2072628
(T) Barium-133	88.7			30.0-143	06/14/2023 16:23	WG2072628

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Collected date/time: 05/11/23 16:00

DUCK CREEK POWER PLANT, BOTTOM ASH BASIN

L1617727

DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	-0.399	<u>U</u>	0.263	0.485	06/10/2023 08:55	WG2072260
(T) Barium	115			30.0-143	06/10/2023 08:55	WG2072260
(T) Yttrium	102			30.0-136	06/10/2023 08:55	WG2072260

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.000	<u>U</u>	0.298	0.590	06/14/2023 16:23	WG2072628

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	-0.0343	<u>U</u>	0.141	0.336	06/14/2023 16:23	WG2072628
(T) Barium-133	75.0			30.0-143	06/14/2023 16:23	WG2072628

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Method Blank (MB)

(MB) R3935700-1 06/10/23 08:55

Analyte	MB Result pCi/l	MB Qualifier	MB Uncertainty + / -	MB MDA pCi/l
Radium-228	-0.0977	<u>U</u>	0.152	0.279
(T) Barium	114		114	
(T) Yttrium	93.4		93.4	

L1617729-01 Original Sample (OS) • Duplicate (DUP)

(OS) L1617729-01 06/10/23 08:55 • (DUP) R3935700-5 06/10/23 08:55

Analyte	Original Result pCi/l	Original Uncertainty + / -	Original MDA pCi/l	DUP Result pCi/l	DUP Uncertainty + / -	DUP MDA pCi/l	Dilution	DUP RPD %	DUP RER	DUP Qualifier	DUP RPD Limits %	DUP RER Limit
Radium-228	1.74	0.333	0.547	0.290	0.402	0.547	1	143	2.78	<u>U</u>	20	3
(T) Barium	81.8			86.3	86.3							
(T) Yttrium	139			132	132							

Laboratory Control Sample (LCS)

(LCS) R3935700-2 06/10/23 08:55

Analyte	Spike Amount pCi/l	LCS Result pCi/l	LCS Rec. %	Rec. Limits %	LCS Qualifier
Radium-228	5.00	4.57	91.5	80.0-120	
(T) Barium			110		
(T) Yttrium			95.4		

L1617726-01 Original Sample (OS) • Matrix Spike (MS) • Matrix Spike Duplicate (MSD)

(OS) L1617726-01 06/10/23 08:55 • (MS) R3935700-3 06/10/23 08:55 • (MSD) R3935700-4 06/10/23 08:55

Analyte	Spike Amount pCi/l	Original Result pCi/l	MS Result pCi/l	MSD Result pCi/l	MS Rec. %	MSD Rec. %	Dilution	Rec. Limits %	MS Qualifier	MSD Qualifier	RPD %	MS RER	RPD Limits %
Radium-228	16.7	0.0209	15.4	14.2	91.8	84.9	1	70.0-130			7.78		20
(T) Barium		114			120	116							
(T) Yttrium		105			101	109							

¹Cp

²Tc

³Ss

⁴Cn

⁵Sr

⁶Qc

⁷Gl

⁸Al

⁹Sc

Method Blank (MB)

(MB) R3937863-1 06/14/23 16:23

Analyte	MB Result pCi/l	MB Qualifier	MB Uncertainty + / -	MB MDA pCi/l
Radium-226	0.0613	⌵	0.0908	0.136
(T) Barium-133	47.6		47.6	

L1617727-01 Original Sample (OS) • Duplicate (DUP)

(OS) L1617727-01 06/14/23 16:23 • (DUP) R3937863-5 06/14/23 16:23

Analyte	Original Result pCi/l	Original Uncertainty + / -	Original MDA pCi/l	DUP Result pCi/l	DUP Uncertainty + / -	DUP MDA pCi/l	Dilution	DUP RPD %	DUP RER	DUP Qualifier	DUP RPD Limits %	DUP RER Limit
Radium-226	0.742	0.400	0.359	0.496	0.326	0.359	1	39.8	0.477		20	3
(T) Barium-133	76.2			83.9	83.9							

Laboratory Control Sample (LCS)

(LCS) R3937863-2 06/14/23 16:23

Analyte	Spike Amount pCi/l	LCS Result pCi/l	LCS Rec. %	Rec. Limits %	LCS Qualifier
Radium-226	5.01	5.91	118	80.0-120	
(T) Barium-133			61.3		

L1617729-03 Original Sample (OS) • Matrix Spike (MS) • Matrix Spike Duplicate (MSD)

(OS) L1617729-03 06/14/23 16:23 • (MS) R3937863-3 06/14/23 16:23 • (MSD) R3937863-4 06/14/23 16:23

Analyte	Spike Amount pCi/l	Original Result pCi/l	MS Result pCi/l	MSD Result pCi/l	MS Rec. %	MSD Rec. %	Dilution	Rec. Limits %	MS Qualifier	MSD Qualifier	RPD %	MS RER	RPD Limits %
Radium-226	20.0	0.0663	22.3	22.1	111	110	1	75.0-125			0.946		20
(T) Barium-133		90.1			79.0	69.9							

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Guide to Reading and Understanding Your Laboratory Report


The information below is designed to better explain the various terms used in your report of analytical results from the Laboratory. This is not intended as a comprehensive explanation, and if you have additional questions please contact your project representative.

Results Disclaimer - Information that may be provided by the customer, and contained within this report, include Permit Limits, Project Name, Sample ID, Sample Matrix, Sample Preservation, Field Blanks, Field Spikes, Field Duplicates, On-Site Data, Sampling Collection Dates/Times, and Sampling Location. Results relate to the accuracy of this information provided, and as the samples are received.

Abbreviations and Definitions

MDA	Minimum Detectable Activity.
Rec.	Recovery.
RER	Replicate Error Ratio.
RPD	Relative Percent Difference.
SDG	Sample Delivery Group.
(T)	Tracer - A radioisotope of known concentration added to a solution of chemically equivalent radioisotopes at a known concentration to assist in monitoring the yield of the chemical separation.
Analyte	The name of the particular compound or analysis performed. Some Analyses and Methods will have multiple analytes reported.
Dilution	If the sample matrix contains an interfering material, the sample preparation volume or weight values differ from the standard, or if concentrations of analytes in the sample are higher than the highest limit of concentration that the laboratory can accurately report, the sample may be diluted for analysis. If a value different than 1 is used in this field, the result reported has already been corrected for this factor.
Limits	These are the target % recovery ranges or % difference value that the laboratory has historically determined as normal for the method and analyte being reported. Successful QC Sample analysis will target all analytes recovered or duplicated within these ranges.
Original Sample	The non-spiked sample in the prep batch used to determine the Relative Percent Difference (RPD) from a quality control sample. The Original Sample may not be included within the reported SDG.
Qualifier	This column provides a letter and/or number designation that corresponds to additional information concerning the result reported. If a Qualifier is present, a definition per Qualifier is provided within the Glossary and Definitions page and potentially a discussion of possible implications of the Qualifier in the Case Narrative if applicable.
Result	The actual analytical final result (corrected for any sample specific characteristics) reported for your sample. If there was no measurable result returned for a specific analyte, the result in this column may state "ND" (Not Detected) or "BDL" (Below Detectable Levels). The information in the results column should always be accompanied by either an MDL (Method Detection Limit) or RDL (Reporting Detection Limit) that defines the lowest value that the laboratory could detect or report for this analyte.
Uncertainty (Radiochemistry)	Confidence level of 2 sigma.
Case Narrative (Cn)	A brief discussion about the included sample results, including a discussion of any non-conformances to protocol observed either at sample receipt by the laboratory from the field or during the analytical process. If present, there will be a section in the Case Narrative to discuss the meaning of any data qualifiers used in the report.
Quality Control Summary (Qc)	This section of the report includes the results of the laboratory quality control analyses required by procedure or analytical methods to assist in evaluating the validity of the results reported for your samples. These analyses are not being performed on your samples typically, but on laboratory generated material.
Sample Chain of Custody (Sc)	This is the document created in the field when your samples were initially collected. This is used to verify the time and date of collection, the person collecting the samples, and the analyses that the laboratory is requested to perform. This chain of custody also documents all persons (excluding commercial shippers) that have had control or possession of the samples from the time of collection until delivery to the laboratory for analysis.
Sample Results (Sr)	This section of your report will provide the results of all testing performed on your samples. These results are provided by sample ID and are separated by the analyses performed on each sample. The header line of each analysis section for each sample will provide the name and method number for the analysis reported.
Sample Summary (Ss)	This section of the Analytical Report defines the specific analyses performed for each sample ID, including the dates and times of preparation and/or analysis.

Qualifier	Description
J	The identification of the analyte is acceptable; the reported value is an estimate.
U	Below Detectable Limits: Indicates that the analyte was not detected.



ACCREDITATIONS & LOCATIONS


Pace Analytical National 12065 Lebanon Rd Mount Juliet, TN 37122

Alabama	40660	Nebraska	NE-OS-15-05
Alaska	17-026	Nevada	TN000032021-1
Arizona	AZ0612	New Hampshire	2975
Arkansas	88-0469	New Jersey--NELAP	TN002
California	2932	New Mexico ¹	TN00003
Colorado	TN00003	New York	11742
Connecticut	PH-0197	North Carolina	Env375
Florida	E87487	North Carolina ¹	DW21704
Georgia	NELAP	North Carolina ³	41
Georgia ¹	923	North Dakota	R-140
Idaho	TN00003	Ohio--VAP	CL0069
Illinois	200008	Oklahoma	9915
Indiana	C-TN-01	Oregon	TN200002
Iowa	364	Pennsylvania	68-02979
Kansas	E-10277	Rhode Island	LA000356
Kentucky ^{1,6}	KY90010	South Carolina	84004002
Kentucky ²	16	South Dakota	n/a
Louisiana	AI30792	Tennessee ^{1,4}	2006
Louisiana	LA018	Texas	T104704245-20-18
Maine	TN00003	Texas ⁵	LAB0152
Maryland	324	Utah	TN000032021-11
Massachusetts	M-TN003	Vermont	VT2006
Michigan	9958	Virginia	110033
Minnesota	047-999-395	Washington	C847
Mississippi	TN00003	West Virginia	233
Missouri	340	Wisconsin	998093910
Montana	CERT0086	Wyoming	A2LA
A2LA -- ISO 17025	1461.01	AIHA-LAP,LLC EMLAP	100789
A2LA -- ISO 17025 ⁵	1461.02	DOD	1461.01
Canada	1461.01	USDA	P330-15-00234
EPA--Crypto	TN00003		

¹ Drinking Water ² Underground Storage Tanks ³ Aquatic Toxicity ⁴ Chemical/Microbiological ⁵ Mold ⁶ Wastewater n/a Accreditation not applicable

* Not all certifications held by the laboratory are applicable to the results reported in the attached report.

* Accreditation is only applicable to the test methods specified on each scope of accreditation held by Pace Analytical.



State of Origin: IL
 Cert. Needed: ☒ YES ☐ NO

Pace Analytica
www.pacelabs.com

By: 5/28/2023

Requested Analysis

Pace Analytical - Mt Juliet
12065 Lebanon Rd
Mt Juliet TN 37122

11617727

Sample Intact Y or N

This chain of custody is considered complete as is since this information is available in the owner laboratory.

Page 1 of 1

COC Seal Present/Intact:	Y N	If Applicable	
COC Signed/Accurate:	Y N	VOA Zero Headspace:	Y N
Bottles arrive intact:	Y N	Pres. Correct/Check:	Y N
Correct bottles used:	Y N		
Sufficient volume sent:	Y N		
RAD Screen <0.5 mR/hr:	Y N		



Ship to :

Pace Analytical Services, LLC

12065 Lebanon Rd

Mt Juliet TN 37122

(615)758-5858

INTER_LABORATORY WORK ORDER # GEO2656

(To be complete by sending lab)

Sending Project No.:	GEO2656
Receiving Project No.:	
Check Box for Consolidated Invoice:	☐
Date Prepared:	5/17/2023
REQUESTED COMPLETION DATE:	5/28/2023

Sending Region	IR72-IL/MO	Sending Project Mgr.	Gail Schindler
Receiving Region	MT JULIET	External Client	VISTRA - DUCK CREEK
State of Sample Origin	IL	QC Deliverable	STD Report

All questions should be addressed to sending project manager.

Requested Reportable Units

Report Wet or Dry Weight?

Cert Needed:

IL

WORK REQUESTED						
Method Description	Container Type	Quantity of	Preservative	Quantity of	Unit Price	Amount
Radium 226		5		5	\$121.05	\$605.25
Radium 228		5		5	\$121.05	\$605.25
		1		1		\$0.00
TOTAL						\$1,210.50

Special Requirements:

Report as 226, 228 & combined 226/228. Include QC summary & edd

Receiving Region Department	Actg. Code	Totals from above	Revenue Allocation	
radiological	38	\$1,210.50	Receiving Region (80%)	Client Services Dept.
			\$968.40	\$242.10
* Custom Revenue Allocation		TOTAL	\$968.40	\$242.10

FOR ANALYTICAL WORK COMPLETED THIS SECTION ALSO

Return Samples to Sending Region:

☐

Yes

X

No

CONFIRMATION OF WORK COMPLETED

Date Completed:

Receiving Project Manager:

Original sent to the receiving lab - Copy kept at the sending lab.
When work completed. Original sent to the ABM at the receiving laboratory. Copies are made to corporate as needed.

SUBCONTRACT ORDER
Transfer Chain of Custody

Pace Analytical Services, LLC

GE02656

4617727

SENDING LABORATORY

PDC Laboratories, Inc.
2231 W Altorfer Dr
Peoria, IL 61615
(800) 752-6651

RECEIVING LABORATORY

Pace Analytical - Mt Juliet, TN
12065 Lebanon Rd
Mt Juliet, TN 37122
(615) 758-5858

Sample: GE02656-01

Name: BA01

Sampled: 05/11/23 13:33

Matrix: Ground Water

Preservative: HNO3, pH <2

Analysis

Due

Expires

Comments

01-Radium 226/228 combined

05/26/23 16:00

11/07/23 13:33

Sample: GE02656-02

Name: BA04

Sampled: 05/11/23 11:40

Matrix: Ground Water

Preservative: HNO3, pH <2

Analysis

Due

Expires

Comments

01-Radium 226/228 combined

05/26/23 16:00

11/07/23 11:40

Sample: GE02656-03

Name: G57S

Sampled: 05/11/23 15:22

Matrix: Ground Water

Preservative: HNO3, pH <2

Analysis

Due

Expires

Comments

01-Radium 226/228 combined

05/26/23 16:00

11/07/23 15:22

Sample: GE02656-04

Name: G64S

Sampled: 05/11/23 15:11

Matrix: Ground Water

Preservative: HNO3, pH <2

Analysis

Due

Expires

Comments

01-Radium 226/228 combined

05/26/23 16:00

11/07/23 15:11

Sample: GE02656-05

Name: EB-4

Sampled: 05/11/23 16:00

Matrix: Ground Water

Preservative: HNO3, pH <2

Analysis

Due

Expires

Comments

01-Radium 226/228 combined

05/26/23 16:00

11/07/23 16:00

SUBCONTRACT ORDER
Transfer Chain of Custody

Pace Analytical Services, LLC

GE02656

LI617727

Please email results to Gail Schindler at gail.schindler@pacelabs.com

Date Shipped: 5/17/23 Total # of Containers: 5 Sample Origin (State): IL PO #:

Turn-Around Time Requested ☐ NORMAL ☐ RUSH Date Results Needed:

Relinquished By <u>[Signature]</u>	Date/Time <u>5/17/23 1415</u>	Received By	Date/Time	Sample Temperature Upon Receipt	<u> </u> °C
				Sample(s) Received on Ice	Y or N
				Proper Bottles Received in Good Condition	Y or N
				Bottles Filled with Adequate Volume	Y or N
				Samples Received Within Hold Time	Y or N

Relinquished By	Date/Time	Received By	Date/Time	Date/Time Taken From Sample Bottle	Y or N
-----------------	-----------	-------------	-----------	------------------------------------	--------

ATTACHMENT B.
845 QUARTERLY REPORT - QUARTER 2, 2023
DUCK CREEK POWER PLANT, BOTTOM ASH BASIN
DC-845-205

Tracking Numbers		N5 A7 Temperature
6319 5998 8690		19.3±0.19.3
6319 5998 8715		17.3±0.17.3
6319 5998 8726		19.4±0.19.4
6319 5998 8704		13.1±0.13.1
6319 5998 8689		17.6±0.17.6

11617727




ANALYTICAL REPORT

June 19, 2023

Pace IR - Peoria, IL

Sample Delivery Group: L1617729
Samples Received: 05/18/2023
Project Number: GE02775
Description: Vistra-Duck Creek
Site: 001
Report To: Gail Schindler
2231 W. Altorfer Drive
Peoria, IL 61615




Entire Report Reviewed By:

A handwritten signature in blue ink that reads "Haley Torrence".

Haley Torrence
Project Manager

Results relate only to the items tested or calibrated and are reported as rounded values. This test report shall not be reproduced, except in full, without written approval of the laboratory. Where applicable, sampling conducted by Pace Analytical National is performed per guidance provided in laboratory standard operating procedures ENV-SOP-MTJL-0067 and ENV-SOP-MTJL-0068. Where sampling conducted by the customer, results relate to the accuracy of the information provided, and as the samples are received.



Pace Analytical National

12065 Lebanon Rd Mount Juliet, TN 37122 615-758-5858 800-767-5859 www.pacenational.com

TABLE OF CONTENTS

Cp: Cover Page	1
Tc: Table of Contents	2
Ss: Sample Summary	3
Cn: Case Narrative	5
Sr: Sample Results	6
BA05 L1617729-01	6
BA06 L1617729-02	7
G54L L1617729-03	8
G54S L1617729-04	9
G54S DUP L1617729-05	10
G60L L1617729-06	11
G60S L1617729-07	12
EB-7 L1617729-08	13
Qc: Quality Control Summary	14
Radiochemistry by Method 904/9320	14
Radiochemistry by Method SM7500Ra B M	15
Gl: Glossary of Terms	16
Al: Accreditations & Locations	17
Sc: Sample Chain of Custody	18

¹ Cp
² Tc
³ Ss
⁴ Cn
⁵ Sr
⁶ Qc
⁷ Gl
⁸ Al
⁹ Sc


SAMPLE SUMMARY

BA05 L1617729-01 Non-Potable Water

Collected by
Collected date/time
Received date/time

05/12/23 10:50 05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2072260	1	06/06/23 11:11	06/10/23 08:55	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN



BA06 L1617729-02 Non-Potable Water

Collected by
Collected date/time
Received date/time

05/12/23 12:19 05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2072260	1	06/06/23 11:11	06/10/23 08:55	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN

G54L L1617729-03 Non-Potable Water

Collected by
Collected date/time
Received date/time

05/12/23 12:20 05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2072260	1	06/06/23 11:11	06/10/23 08:55	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN

G54S L1617729-04 Non-Potable Water

Collected by
Collected date/time
Received date/time

05/12/23 13:04 05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2072260	1	06/06/23 11:11	06/10/23 08:55	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN

G54S DUP L1617729-05 Non-Potable Water

Collected by
Collected date/time
Received date/time

05/12/23 13:04 05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2072260	1	06/06/23 11:11	06/10/23 08:55	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN

G60L L1617729-06 Non-Potable Water

Collected by
Collected date/time
Received date/time

05/12/23 10:48 05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2072260	1	06/06/23 11:11	06/10/23 08:55	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN

SAMPLE SUMMARY

Collected by
Collected date/time
Received date/time


G60S L1617729-07 Non-Potable Water

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2072260	1	06/06/23 11:11	06/10/23 08:55	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN

Collected by
Collected date/time
Received date/time

EB-7 L1617729-08 Non-Potable Water

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2072260	1	06/06/23 11:11	06/10/23 08:55	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN




CASE NARRATIVE

All sample aliquots were received at the correct temperature, in the proper containers, with the appropriate preservatives, and within method specified holding times, unless qualified or notated within the report. Where applicable, all MDL (LOD) and RDL (LOQ) values reported for environmental samples have been corrected for the dilution factor used in the analysis. All radiochemical sample results for solids are reported on a dry weight basis with the exception of tritium, carbon-14 and radon, unless wet weight was requested by the client. All Method and Batch Quality Control are within established criteria except where addressed in this case narrative, a non-conformance form or properly qualified within the sample results. By my digital signature below, I affirm to the best of my knowledge, all problems/anomalies observed by the laboratory as having the potential to affect the quality of the data have been identified by the laboratory, and no information or data have been knowingly withheld that would affect the quality of the data.



Haley Torrence
Project Manager



Collected date/time: 06/12/23 10:55

DUCK CREEK POWER PLANT, BOTTOM ASH BASIN

L1617729

DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	1.74		0.333	0.547	06/10/2023 08:55	WG2072260
(T) Barium	81.8			30.0-143	06/10/2023 08:55	WG2072260
(T) Yttrium	139	C1		30.0-136	06/10/2023 08:55	WG2072260

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	2.07		0.425	0.628	06/14/2023 16:23	WG2072628

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.326		0.264	0.309	06/14/2023 16:23	WG2072628
(T) Barium-133	90.3			30.0-143	06/14/2023 16:23	WG2072628

1

Cp

2

Tc

3

Ss

4

Cn

5

Sr

6

Qc

7

Gl

8

Al

9

Sc

DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.683		0.233	0.398	06/10/2023 08:55	WG2072260
(T) Barium	101			30.0-143	06/10/2023 08:55	WG2072260
(T) Yttrium	134			30.0-136	06/10/2023 08:55	WG2072260

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	1.11		0.420	0.577	06/14/2023 16:23	WG2072628

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.426		0.349	0.418	06/14/2023 16:23	WG2072628
(T) Barium-133	81.8			30.0-143	06/14/2023 16:23	WG2072628

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.429		0.241	0.420	06/10/2023 08:55	WG2072260
(T) Barium	121			30.0-143	06/10/2023 08:55	WG2072260
(T) Yttrium	115			30.0-136	06/10/2023 08:55	WG2072260

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.495	J	0.295	0.517	06/14/2023 16:23	WG2072628

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.0663	U	0.170	0.301	06/14/2023 16:23	WG2072628
(T) Barium-133	90.1			30.0-143	06/14/2023 16:23	WG2072628

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.749		0.274	0.469	06/10/2023 08:55	WG2072260
(T) Barium	114			30.0-143	06/10/2023 08:55	WG2072260
(T) Yttrium	138	C1		30.0-136	06/10/2023 08:55	WG2072260

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.881		0.335	0.551	06/14/2023 16:23	WG2072628

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.131	J	0.192	0.289	06/14/2023 16:23	WG2072628
(T) Barium-133	86.3			30.0-143	06/14/2023 16:23	WG2072628

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

DUCK CREEK POWER PLANT, BOTTOM ASH BASIN
DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	-0.396	U	0.285	0.529	06/10/2023 08:55	WG2072260
(T) Barium	114			30.0-143	06/10/2023 08:55	WG2072260
(T) Yttrium	94.8			30.0-136	06/10/2023 08:55	WG2072260

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.229	U	0.426	0.700	06/14/2023 16:23	WG2072628

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.229	J	0.317	0.459	06/14/2023 16:23	WG2072628
(T) Barium-133	65.7			30.0-143	06/14/2023 16:23	WG2072628

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	-0.394	U	0.220	0.414	06/10/2023 08:55	WG2072260
(T) Barium	113			30.0-143	06/10/2023 08:55	WG2072260
(T) Yttrium	119			30.0-136	06/10/2023 08:55	WG2072260

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.209	J	0.309	0.498	06/14/2023 16:23	WG2072628

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.209	J	0.217	0.276	06/14/2023 16:23	WG2072628
(T) Barium-133	88.5			30.0-143	06/14/2023 16:23	WG2072628

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.528		0.297	0.517	06/10/2023 08:55	WG2072260
(T) Barium	108			30.0-143	06/10/2023 08:55	WG2072260
(T) Yttrium	150	C1		30.0-136	06/10/2023 08:55	WG2072260

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.911		0.467	0.689	06/14/2023 16:23	WG2072628

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.383	J	0.360	0.456	06/14/2023 16:23	WG2072628
(T) Barium-133	62.1			30.0-143	06/14/2023 16:23	WG2072628

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.0250	U	0.235	0.425	06/10/2023 08:55	WG2072260
(T) Barium	108			30.0-143	06/10/2023 08:55	WG2072260
(T) Yttrium	127			30.0-136	06/10/2023 08:55	WG2072260

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.0799	U	0.279	0.512	06/14/2023 16:23	WG2072628

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.0550	U	0.150	0.285	06/14/2023 16:23	WG2072628
(T) Barium-133	63.2			30.0-143	06/14/2023 16:23	WG2072628

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Method Blank (MB)

(MB) R3935700-1 06/10/23 08:55

Analyte	MB Result pCi/l	MB Qualifier	MB Uncertainty + / -	MB MDA pCi/l
Radium-228	-0.0977	<u>U</u>	0.152	0.279
(T) Barium	114		114	
(T) Yttrium	93.4		93.4	

L1617729-01 Original Sample (OS) • Duplicate (DUP)

(OS) L1617729-01 06/10/23 08:55 • (DUP) R3935700-5 06/10/23 08:55

Analyte	Original Result pCi/l	Original Uncertainty + / -	Original MDA pCi/l	DUP Result pCi/l	DUP Uncertainty + / -	DUP MDA pCi/l	Dilution	DUP RPD %	DUP RER	DUP Qualifier	DUP RPD Limits %	DUP RER Limit
Radium-228	1.74	0.333	0.547	0.290	0.402	0.547	1	143	2.78	<u>U</u>	20	3
(T) Barium	81.8			86.3	86.3							
(T) Yttrium	139			132	132							

Laboratory Control Sample (LCS)

(LCS) R3935700-2 06/10/23 08:55

Analyte	Spike Amount pCi/l	LCS Result pCi/l	LCS Rec. %	Rec. Limits %	LCS Qualifier
Radium-228	5.00	4.57	91.5	80.0-120	
(T) Barium			110		
(T) Yttrium			95.4		

L1617726-01 Original Sample (OS) • Matrix Spike (MS) • Matrix Spike Duplicate (MSD)

(OS) L1617726-01 06/10/23 08:55 • (MS) R3935700-3 06/10/23 08:55 • (MSD) R3935700-4 06/10/23 08:55

Analyte	Spike Amount pCi/l	Original Result pCi/l	MS Result pCi/l	MSD Result pCi/l	MS Rec. %	MSD Rec. %	Dilution	Rec. Limits %	MS Qualifier	MSD Qualifier	RPD %	MS RER	RPD Limits %
Radium-228	16.7	0.0209	15.4	14.2	91.8	84.9	1	70.0-130			7.78		20
(T) Barium		114			120	116							
(T) Yttrium		105			101	109							

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Method Blank (MB)

(MB) R3937863-1 06/14/23 16:23				
Analyte	MB Result pCi/l	MB Qualifier	MB Uncertainty + / -	MB MDA pCi/l
Radium-226	0.0613	⬇	0.0908	0.136
(T) Barium-133	47.6		47.6	

L1617727-01 Original Sample (OS) • Duplicate (DUP)

(OS) L1617727-01 06/14/23 16:23 • (DUP) R3937863-5 06/14/23 16:23

	Original Result	Original Uncertainty	Original MDA	DUP Result	DUP Uncertainty	DUP MDA	Dilution	DUP RPD	DUP RER	DUP Qualifier	DUP RPD Limits	DUP RER Limit
Analyte	pCi/l	+ / -	pCi/l	pCi/l	+ / -	pCi/l		%			%	
Radium-226	0.742	0.400	0.359	0.496	0.326	0.359	1	39.8	0.477		20	3
(T) Barium-133	76.2			83.9	83.9							

Laboratory Control Sample (LCS)

(LCS) R3937863-2 06/14/23 16:23					
Analyte	Spike Amount pCi/l	LCS Result pCi/l	LCS Rec. %	Rec. Limits %	LCS Qualifier
Radium-226	5.01	5.91	118	80.0-120	
(T) Barium-133			61.3		

L1617729-03 Original Sample (OS) • Matrix Spike (MS) • Matrix Spike Duplicate (MSD)

(OS) L1617729-03 06/14/23 16:23 • (MS) R3937863-3 06/14/23 16:23 • (MSD) R3937863-4 06/14/23 16:23													
Analyte	Spike Amount pCi/l	Original Result pCi/l	MS Result pCi/l	MSD Result pCi/l	MS Rec. %	MSD Rec. %	Dilution	Rec. Limits %	MS Qualifier	MSD Qualifier	RPD %	MS RER	RPD Limits %
Radium-226	20.0	0.0663	22.3	22.1	111	110	1	75.0-125			0.946		20
(T) Barium-133		90.1			79.0	69.9							

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Guide to Reading and Understanding Your Laboratory Report


The information below is designed to better explain the various terms used in your report of analytical results from the Laboratory. This is not intended as a comprehensive explanation, and if you have additional questions please contact your project representative.

Results Disclaimer - Information that may be provided by the customer, and contained within this report, include Permit Limits, Project Name, Sample ID, Sample Matrix, Sample Preservation, Field Blanks, Field Spikes, Field Duplicates, On-Site Data, Sampling Collection Dates/Times, and Sampling Location. Results relate to the accuracy of this information provided, and as the samples are received.

Abbreviations and Definitions

MDA	Minimum Detectable Activity.
Rec.	Recovery.
RER	Replicate Error Ratio.
RPD	Relative Percent Difference.
SDG	Sample Delivery Group.
(T)	Tracer - A radioisotope of known concentration added to a solution of chemically equivalent radioisotopes at a known concentration to assist in monitoring the yield of the chemical separation.
Analyte	The name of the particular compound or analysis performed. Some Analyses and Methods will have multiple analytes reported.
Dilution	If the sample matrix contains an interfering material, the sample preparation volume or weight values differ from the standard, or if concentrations of analytes in the sample are higher than the highest limit of concentration that the laboratory can accurately report, the sample may be diluted for analysis. If a value different than 1 is used in this field, the result reported has already been corrected for this factor.
Limits	These are the target % recovery ranges or % difference value that the laboratory has historically determined as normal for the method and analyte being reported. Successful QC Sample analysis will target all analytes recovered or duplicated within these ranges.
Original Sample	The non-spiked sample in the prep batch used to determine the Relative Percent Difference (RPD) from a quality control sample. The Original Sample may not be included within the reported SDG.
Qualifier	This column provides a letter and/or number designation that corresponds to additional information concerning the result reported. If a Qualifier is present, a definition per Qualifier is provided within the Glossary and Definitions page and potentially a discussion of possible implications of the Qualifier in the Case Narrative if applicable.
Result	The actual analytical final result (corrected for any sample specific characteristics) reported for your sample. If there was no measurable result returned for a specific analyte, the result in this column may state "ND" (Not Detected) or "BDL" (Below Detectable Levels). The information in the results column should always be accompanied by either an MDL (Method Detection Limit) or RDL (Reporting Detection Limit) that defines the lowest value that the laboratory could detect or report for this analyte.
Uncertainty (Radiochemistry)	Confidence level of 2 sigma.
Case Narrative (Cn)	A brief discussion about the included sample results, including a discussion of any non-conformances to protocol observed either at sample receipt by the laboratory from the field or during the analytical process. If present, there will be a section in the Case Narrative to discuss the meaning of any data qualifiers used in the report.
Quality Control Summary (Qc)	This section of the report includes the results of the laboratory quality control analyses required by procedure or analytical methods to assist in evaluating the validity of the results reported for your samples. These analyses are not being performed on your samples typically, but on laboratory generated material.
Sample Chain of Custody (Sc)	This is the document created in the field when your samples were initially collected. This is used to verify the time and date of collection, the person collecting the samples, and the analyses that the laboratory is requested to perform. This chain of custody also documents all persons (excluding commercial shippers) that have had control or possession of the samples from the time of collection until delivery to the laboratory for analysis.
Sample Results (Sr)	This section of your report will provide the results of all testing performed on your samples. These results are provided by sample ID and are separated by the analyses performed on each sample. The header line of each analysis section for each sample will provide the name and method number for the analysis reported.
Sample Summary (Ss)	This section of the Analytical Report defines the specific analyses performed for each sample ID, including the dates and times of preparation and/or analysis.

Qualifier	Description
C1	Tracer recovery limits have been exceeded; values are outside upper control limits.
J	The identification of the analyte is acceptable; the reported value is an estimate.
U	Below Detectable Limits: Indicates that the analyte was not detected.



ACCREDITATIONS & LOCATIONS


Pace Analytical National 12065 Lebanon Rd Mount Juliet, TN 37122

Alabama	40660	Nebraska	NE-OS-15-05
Alaska	17-026	Nevada	TN000032021-1
Arizona	AZ0612	New Hampshire	2975
Arkansas	88-0469	New Jersey--NELAP	TN002
California	2932	New Mexico ¹	TN00003
Colorado	TN00003	New York	11742
Connecticut	PH-0197	North Carolina	Env375
Florida	E87487	North Carolina ¹	DW21704
Georgia	NELAP	North Carolina ³	41
Georgia ¹	923	North Dakota	R-140
Idaho	TN00003	Ohio--VAP	CL0069
Illinois	200008	Oklahoma	9915
Indiana	C-TN-01	Oregon	TN200002
Iowa	364	Pennsylvania	68-02979
Kansas	E-10277	Rhode Island	LA000356
Kentucky ^{1,6}	KY90010	South Carolina	84004002
Kentucky ²	16	South Dakota	n/a
Louisiana	AI30792	Tennessee ^{1,4}	2006
Louisiana	LA018	Texas	T104704245-20-18
Maine	TN00003	Texas ⁵	LAB0152
Maryland	324	Utah	TN000032021-11
Massachusetts	M-TN003	Vermont	VT2006
Michigan	9958	Virginia	110033
Minnesota	047-999-395	Washington	C847
Mississippi	TN00003	West Virginia	233
Missouri	340	Wisconsin	998093910
Montana	CERT0086	Wyoming	A2LA
A2LA -- ISO 17025	1461.01	AIHA-LAP, LLC EMLAP	100789
A2LA -- ISO 17025 ⁵	1461.02	DOD	1461.01
Canada	1461.01	USDA	P330-15-00234
EPA--Crypto	TN00003		

¹ Drinking Water ² Underground Storage Tanks ³ Aquatic Toxicity ⁴ Chemical/Microbiological ⁵ Mold ⁶ Wastewater n/a Accreditation not applicable

* Not all certifications held by the laboratory are applicable to the results reported in the attached report.

* Accreditation is only applicable to the test methods specified on each scope of accreditation held by Pace Analytical.



A110

Internal Transfer Chain of Custody

State of Origin: IL
Cert. Needed: ☒ YES ☐ NO



Owner Received Date: 5/12/2023 Results Required By: 5/28/2023

GE02775

Workorder Name: VISTRA - DUCK CREEK

Report To:

Subcontract To:

Requested Analysis

Gail Schindler
Pace Analytical - IL/MO
2231 W. Altorfer Drive
Peoria, IL 61615
800-752-6651

Pace Analytical - Mt Juliet
12065 Lebanon Rd
Mt Juliet TN 37122

800-752-6651

						Preserved Containers				Radium 226	Radium 228													LAB USE ONLY																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
Item	Sample ID	Sample Type	Collect Date/Time	Lab ID	Matrix	HNO3																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														

U617729

Transfers	Date/Time	Received By	Date/Time	Comments
1	5/17/23 1440			Needs 226, 228 and combined Include QC summary and add 10 day TAT
2				
3				

Cooler Temperature on Receipt	°C	Custody Seal	Y or N	Received on Ice	Y or N	Sample Intact	Y or N
-------------------------------	----	--------------	--------	-----------------	--------	---------------	--------

***In order to maintain client confidentiality, location/name of the sampling site, sampler's name and signature may not be provided on this COC document.

This chain of custody is considered complete as is since this information is available in the owner laboratory.

Sample Receipt Checklist

COC Seal Present/Intact: ☒ Y ☐ N If Applicable
COC Signed/Accurate: ☒ Y ☐ N VOA Zero Headspace: ☒ Y ☐ N
Bottles arrive intact: ☒ Y ☐ N Pres. Correct/Check: ☒ Y ☐ N
Correct bottles used: ☒ Y ☐ N
Sufficient volume sent: ☒ Y ☐ N
RAD Screen <0.5 mR/hr: ☒ Y ☐ N



Ship to :

Pace Analytical Services, LLC

12065 Lebanon Rd

Mt Juliet TN 37122

(615)758-5858

INTER LABORATORY WORK ORDER # **4607729**
GE02775

(To be complete by sending lab)

Sending Project No:	GE02775
Receiving Project No:	
Check Box for Consolidated Invoice:	☐
Date Prepared:	5/17/2023
REQUESTED COMPLETION DATE:	5/28/2023

Sending Region	IR72-IL/MO	Sending Project Mgr.	Gail Schindler
Receiving Region	MT JULIET	External Client	VISTRA - DUCK CREEK
State of Sample Origin	IL	QC Deliverable	STD Report

All questions should be addressed to sending project manager.

Requested Reportable Units

Report Wet or Dry Weight?

Cert Needed:

IL

WORK REQUESTED						
Method Description	Container Type	Quantity of	Preservative	Quantity of	Unit Price	Amount
Radium 226		8		8	\$121.05	\$968.40
Radium 228		8		8	\$121.05	\$968.40
		1		1		\$0.00
TOTAL						\$1,936.80

Special Requirements: Report as 226, 228 & combined 226/228. Include QC summary & add

Receiving Region Department	Actg. Code	Totals from above	Revenue Allocation	
radiological	38	\$1,936.80	Receiving Region (80%)	Client Services Dept.
			\$1,549.44	\$387.36
* Custom Revenue Allocation		TOTAL	\$1,549.44	\$387.36

FOR ANALYTICAL WORK COMPLETED THIS SECTION ALSO

Return Samples to Sending Region:

☐

Yes

☒

No

CONFIRMATION OF WORK COMPLETED

Date Completed:

Receiving Project Manager:

Original sent to the receiving lab - Copy kept at the sending lab.

When work completed: Original sent to the ABM at the receiving laboratory. Copies are made to corporate as needed.

SUBCONTRACT ORDER
Transfer Chain of Custody

Pace Analytical Services, LLC

GEO2775

4617729

SENDING LABORATORY

PDC Laboratories, Inc.
2231 W Alkoffer Dr
Peoria, IL 61615
(800) 752-6651

RECEIVING LABORATORY

Pace Analytical - Mt Juliet, Tn
12065 Lebanon Rd
Mt Juliet, TN 37122
(615) 758-5858

Sample: GEO2775-06
Name: G60L

Sampled: 05/12/23 10:48
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis

Due

Expires

Comments

01-Radium 226/228 combined

05/29/23 16:00

11/08/23 10:48

Sample: GEO2775-07
Name: G60S

Sampled: 05/12/23 11:00
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis

Due

Expires

Comments

01-Radium 226/228 combined

05/29/23 16:00

11/08/23 11:00

Sample: GEO2775-08
Name: EB - 7

Sampled: 05/12/23 12:45
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis

Due

Expires

Comments

01-Radium 226/228 combined

05/29/23 16:00

11/08/23 12:45

Please email results to Gail Schindler at gail.schindler@pacelabs.com

Date Shipped: *5/17/23*

Total # of Containers: *8*

Sample Origin (State): *IL*

PO #: _____

Turn-Around Time Requested ☐ NORMAL ☐ RUSH

Date Results Needed: _____

Sample Temperature Upon Receipt _____ °C

Sample(s) Received on Ice _____

Proper Bottles Received in Good Condition _____

Bottles Filled with Adequate Volume _____

Samples Received Within Hold Time _____

Date/Time Taken From Sample Bottle _____

Date/Time

Received By

Date/Time

Sample Temperature Upon Receipt _____ °C

Sample(s) Received on Ice _____

Proper Bottles Received in Good Condition _____

Date/Time Taken From Sample Bottle _____

Relinquished By

Date/Time

Received By

Date/Time

SUBCONTRACT ORDER
Transfer Chain of Custody

Pace Analytical Services, LLC

GE02775

11617729

SENDING LABORATORY

PDC Laboratories, Inc.
2231 W Altonfer Dr
Peoria, IL 61615
(800) 752-6651

RECEIVING LABORATORY

Pace Analytical - Mt Juliet, Tn
12065 Lebanon Rd
Mt Juliet, TN 37122
(615) 758-5858

Sample: GE02775-01

Name: BA05

Sampled: 05/12/23 10:50

Matrix: Ground Water

Preservative: HNO3, pH <2

Analysis

Due

Expires

Comments

01-Radium 226/228 combined

05/29/23 16:00

11/08/23 10:50

Sample: GE02775-02

Name: BA06

Sampled: 05/12/23 12:19

Matrix: Ground Water

Preservative: HNO3, pH <2

Analysis

Due

Expires

Comments

01-Radium 226/228 combined

05/29/23 16:00

11/08/23 12:19

Sample: GE02775-03

Name: G54L

Sampled: 05/12/23 12:20

Matrix: Ground Water

Preservative: HNO3, pH <2

Analysis

Due

Expires

Comments

01-Radium 226/228 combined

05/29/23 16:00

11/08/23 12:20

Sample: GE02775-04

Name: G54S

Sampled: 05/12/23 13:04

Matrix: Ground Water

Preservative: HNO3, pH <2

Analysis

Due

Expires

Comments

01-Radium 226/228 combined

05/29/23 16:00

11/08/23 13:04

Sample: GE02775-05

Name: G54S DUP

Sampled: 05/12/23 13:04

Matrix: Ground Water

Preservative: HNO3, pH <2

Analysis

Due

Expires

Comments

01-Radium 226/228 combined

05/29/23 16:00

11/08/23 13:04

11/17/23

Tracking Numbers		N5 A7 Temperature
6319 5998 8690		19.3 ± 0.19.3
6319 5998 8715		17.3 ± 0.17.3
6319 5998 8726		19.4 ± 0.19.4
6319 5998 8704		13.1 ± 0.13.1
6319 5998 8689		17.6 ± 0.17.6

ANALYTICAL REPORT

June 23, 2023

Pace IR - Peoria, IL

Sample Delivery Group: L1617724
Samples Received: 05/18/2023
Project Number: GE03000
Description: Vistra-Duck Creek
Site: 001
Report To: Gail Schindler
2231 W. Altorfer Drive
Peoria, IL 61615

Entire Report Reviewed By:



Haley Torrence
Project Manager

Results relate only to the items tested or calibrated and are reported as rounded values. This test report shall not be reproduced, except in full, without written approval of the laboratory. Where applicable, sampling conducted by Pace Analytical National is performed per guidance provided in laboratory standard operating procedures ENV-SOP-MTJL-0067 and ENV-SOP-MTJL-0068. Where sampling conducted by the customer, results relate to the accuracy of the information provided, and as the samples are received.

Pace Analytical National

12065 Lebanon Rd Mount Juliet, TN 37122 615-758-5858 800-767-5859 www.pacenational.com




TABLE OF CONTENTS

Cp: Cover Page	1
Tc: Table of Contents	2
Ss: Sample Summary	3
Cn: Case Narrative	6
Sr: Sample Results	7
BA02 L1617724-01	7
G02S L1617724-02	8
G50S L1617724-03	9
G51S L1617724-04	10
EB #8 L1617724-05	11
EB #9 L1617724-06	12
BA02G64L L1617724-07	13
BA02OM25S L1617724-08	14
OM12 L1617724-09	15
OM21 L1617724-10	16
OM23D L1617724-11	17
OM11 L1617724-12	18
OM14D L1617724-13	19
OM19 L1617724-14	20
OM20 L1617724-15	21
Qc: Quality Control Summary	22
Radiochemistry by Method 904/9320	22
Radiochemistry by Method SM7500Ra B M	24
Gl: Glossary of Terms	26
Al: Accreditations & Locations	27
Sc: Sample Chain of Custody	28



SAMPLE SUMMARY

BA02 L1617724-01 Non-Potable Water

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071924	1	06/05/23 19:10	06/09/23 20:54	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN

Collected by
Collected date/time
Received date/time

05/15/23 11:23 05/18/23 09:15

¹Cp

²Tc

³Ss

⁴Cn

⁵Sr

⁶Qc

⁷Gl

⁸Al

⁹Sc

G02S L1617724-02 Non-Potable Water

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071924	1	06/05/23 19:10	06/09/23 20:54	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN

Collected by
Collected date/time
Received date/time

05/15/23 15:18 05/18/23 09:15

G50S L1617724-03 Non-Potable Water

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071924	1	06/05/23 19:10	06/09/23 20:54	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN

Collected by
Collected date/time
Received date/time

05/15/23 12:56 05/18/23 09:15

G51S L1617724-04 Non-Potable Water

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071924	1	06/05/23 19:10	06/09/23 20:54	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN

Collected by
Collected date/time
Received date/time

05/15/23 11:26 05/18/23 09:15

EB #8 L1617724-05 Non-Potable Water

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071924	1	06/05/23 19:10	06/09/23 20:54	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN

Collected by
Collected date/time
Received date/time

05/15/23 17:50 05/18/23 09:15

EB #9 L1617724-06 Non-Potable Water

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071924	1	06/05/23 19:10	06/09/23 20:54	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN

Collected by
Collected date/time
Received date/time

05/15/23 17:50 05/18/23 09:15

SAMPLE SUMMARY

BA02G64L L1617724-07 Non-Potable Water

Collected by
Collected date/time
05/15/23 15:00
Received date/time
05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071924	1	06/05/23 19:10	06/09/23 20:54	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN

BA02OM25S L1617724-08 Non-Potable Water

Collected by
Collected date/time
05/15/23 13:14
Received date/time
05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071924	1	06/05/23 19:10	06/09/23 20:54	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN

OM12 L1617724-09 Non-Potable Water

Collected by
Collected date/time
05/15/23 14:05
Received date/time
05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071924	1	06/05/23 19:10	06/09/23 20:54	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN

OM21 L1617724-10 Non-Potable Water

Collected by
Collected date/time
05/15/23 13:24
Received date/time
05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071924	1	06/05/23 19:10	06/09/23 20:54	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN

OM23D L1617724-11 Non-Potable Water


Collected by
Collected date/time
05/15/23 16:00
Received date/time
05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071924	1	06/05/23 19:10	06/09/23 20:54	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN

OM11 L1617724-12 Non-Potable Water

Collected by
Collected date/time
05/15/23 12:33
Received date/time
05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071924	1	06/05/23 19:10	06/09/23 20:54	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN



SAMPLE SUMMARY

OM14D L1617724-13 Non-Potable Water

Collected by

Collected date/time

Received date/time

05/15/23 11:35

05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071924	1	06/05/23 19:10	06/09/23 20:54	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN

¹Cp

²Tc

³Ss

⁴Cn

⁵Sr

⁶Qc

⁷Gl

⁸Al

⁹Sc

OM19 L1617724-14 Non-Potable Water

Collected by

Collected date/time

Received date/time

05/15/23 15:28

05/18/23 09:15

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2071924	1	06/05/23 19:10	06/09/23 20:54	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072626	1	06/14/23 08:51	06/16/23 00:06	RGT	Mt. Juliet, TN

OM20 L1617724-15 Non-Potable Water

Collected by

Collected date/time

Received date/time

05/15/23 11:10

05/18/23 09:15


Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2072260	1	06/06/23 11:11	06/10/23 08:55	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN

CASE NARRATIVE

All sample aliquots were received at the correct temperature, in the proper containers, with the appropriate preservatives, and within method specified holding times, unless qualified or notated within the report. Where applicable, all MDL (LOD) and RDL (LOQ) values reported for environmental samples have been corrected for the dilution factor used in the analysis. All radiochemical sample results for solids are reported on a dry weight basis with the exception of tritium, carbon-14 and radon, unless wet weight was requested by the client. All Method and Batch Quality Control are within established criteria except where addressed in this case narrative, a non-conformance form or properly qualified within the sample results. By my digital signature below, I affirm to the best of my knowledge, all problems/anomalies observed by the laboratory as having the potential to affect the quality of the data have been identified by the laboratory, and no information or data have been knowingly withheld that would affect the quality of the data.



Haley Torrence
Project Manager



Collected date/time: 05/15/23 11:23

DUCK CREEK POWER PLANT, BOTTOM ASH BASIN

L1617724

DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.368	J	0.237	0.423	06/09/2023 20:54	WG2071924
(T) Barium	97.4			30.0-143	06/09/2023 20:54	WG2071924
(T) Yttrium	106			30.0-136	06/09/2023 20:54	WG2071924

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.478	J	0.332	0.563	06/16/2023 00:06	WG2072626

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.110	U	0.233	0.371	06/16/2023 00:06	WG2072626
(T) Barium-133	83.7			30.0-143	06/16/2023 00:06	WG2072626

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.824		0.222	0.381	06/09/2023 20:54	WG2071924
(T) Barium	94.2			30.0-143	06/09/2023 20:54	WG2071924
(T) Yttrium	109			30.0-136	06/09/2023 20:54	WG2071924

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	1.42		0.394	0.472	06/16/2023 00:06	WG2072626

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.592		0.325	0.278	06/16/2023 00:06	WG2072626
(T) Barium-133	91.1			30.0-143	06/16/2023 00:06	WG2072626

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	-0.256	U	0.399	0.734	06/09/2023 20:54	WG2071924
(T) Barium	106			30.0-143	06/09/2023 20:54	WG2071924
(T) Yttrium	96.8			30.0-136	06/09/2023 20:54	WG2071924

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.146	U	0.469	0.823	06/16/2023 00:06	WG2072626

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.146	J	0.247	0.372	06/16/2023 00:06	WG2072626
(T) Barium-133	81.6			30.0-143	06/16/2023 00:06	WG2072626

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.687		0.223	0.387	06/09/2023 20:54	WG2071924
(T) Barium	117			30.0-143	06/09/2023 20:54	WG2071924
(T) Yttrium	120			30.0-136	06/09/2023 20:54	WG2071924

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	1.07		0.380	0.531	06/16/2023 00:06	WG2072626

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.387		0.308	0.363	06/16/2023 00:06	WG2072626
(T) Barium-133	80.7			30.0-143	06/16/2023 00:06	WG2072626

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.156	U	0.246	0.447	06/09/2023 20:54	WG2071924
(T) Barium	107			30.0-143	06/09/2023 20:54	WG2071924
(T) Yttrium	98.7			30.0-136	06/09/2023 20:54	WG2071924

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.234	U	0.325	0.575	06/16/2023 00:06	WG2072626

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.0781	U	0.212	0.362	06/16/2023 00:06	WG2072626
(T) Barium-133	77.9			30.0-143	06/16/2023 00:06	WG2072626

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	-0.0948	U	0.263	0.484	06/09/2023 20:54	WG2071924
(T) Barium	102			30.0-143	06/09/2023 20:54	WG2071924
(T) Yttrium	104			30.0-136	06/09/2023 20:54	WG2071924

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.0946	U	0.337	0.606	06/16/2023 00:06	WG2072626

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.0946	U	0.211	0.365	06/16/2023 00:06	WG2072626
(T) Barium-133	73.9			30.0-143	06/16/2023 00:06	WG2072626

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.627		0.257	0.451	06/09/2023 20:54	WG2071924
(T) Barium	102			30.0-143	06/09/2023 20:54	WG2071924
(T) Yttrium	112			30.0-136	06/09/2023 20:54	WG2071924

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.938		0.373	0.561	06/16/2023 00:06	WG2072626

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.311	J	0.270	0.334	06/16/2023 00:06	WG2072626
(T) Barium-133	94.4			30.0-143	06/16/2023 00:06	WG2072626

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	27.8		6.30	10.6	06/09/2023 20:54	WG2071924
(T) Barium	8.76	C2		30.0-143	06/09/2023 20:54	WG2071924
(T) Yttrium	115			30.0-136	06/09/2023 20:54	WG2071924

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	27.8		6.30	10.6	06/16/2023 00:06	WG2072626

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	-0.0337	U	0.104	0.444	06/16/2023 00:06	WG2072626
(T) Barium-133	41.6			30.0-143	06/16/2023 00:06	WG2072626

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	1.05		0.297	0.511	06/09/2023 20:54	WG2071924
(T) Barium	82.2			30.0-143	06/09/2023 20:54	WG2071924
(T) Yttrium	109			30.0-136	06/09/2023 20:54	WG2071924

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	1.69		0.424	0.568	06/16/2023 00:06	WG2072626

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.640		0.303	0.248	06/16/2023 00:06	WG2072626
(T) Barium-133	138			30.0-143	06/16/2023 00:06	WG2072626

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	1.42		0.310	0.523	06/09/2023 20:54	WG2071924
(T) Barium	92.6			30.0-143	06/09/2023 20:54	WG2071924
(T) Yttrium	97.7			30.0-136	06/09/2023 20:54	WG2071924

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	1.53		0.358	0.590	06/16/2023 00:06	WG2072626

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.112	J	0.179	0.274	06/16/2023 00:06	WG2072626
(T) Barium-133	132			30.0-143	06/16/2023 00:06	WG2072626

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	-0.103	U	0.293	0.542	06/09/2023 20:54	WG2071924
(T) Barium	92.1			30.0-143	06/09/2023 20:54	WG2071924
(T) Yttrium	120			30.0-136	06/09/2023 20:54	WG2071924

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.174	U	0.331	0.566	06/16/2023 00:06	WG2072626

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.174		0.154	0.164	06/16/2023 00:06	WG2072626
(T) Barium-133	123			30.0-143	06/16/2023 00:06	WG2072626

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.290	J	0.237	0.427	06/09/2023 20:54	WG2071924
(T) Barium	96.8			30.0-143	06/09/2023 20:54	WG2071924
(T) Yttrium	110			30.0-136	06/09/2023 20:54	WG2071924

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.494		0.308	0.492	06/16/2023 00:06	WG2072626

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.204	J	0.197	0.244	06/16/2023 00:06	WG2072626
(T) Barium-133	121			30.0-143	06/16/2023 00:06	WG2072626

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	-0.0375	U	0.314	0.573	06/09/2023 20:54	WG2071924
(T) Barium	91.1			30.0-143	06/09/2023 20:54	WG2071924
(T) Yttrium	108			30.0-136	06/09/2023 20:54	WG2071924

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.199	U	0.371	0.626	06/16/2023 00:06	WG2072626

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.199	J	0.197	0.252	06/16/2023 00:06	WG2072626
(T) Barium-133	114			30.0-143	06/16/2023 00:06	WG2072626

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.588		0.275	0.486	06/09/2023 20:54	WG2071924
(T) Barium	87.6			30.0-143	06/09/2023 20:54	WG2071924
(T) Yttrium	113			30.0-136	06/09/2023 20:54	WG2071924

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.849		0.358	0.560	06/16/2023 00:06	WG2072626

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.261	J	0.229	0.279	06/16/2023 00:06	WG2072626
(T) Barium-133	114			30.0-143	06/16/2023 00:06	WG2072626

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.0114	U	0.270	0.484	06/10/2023 08:55	WG2072260
(T) Barium	93.6			30.0-143	06/10/2023 08:55	WG2072260
(T) Yttrium	132			30.0-136	06/10/2023 08:55	WG2072260

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.127	U	0.314	0.538	06/14/2023 16:23	WG2072628

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.115	J	0.160	0.234	06/14/2023 16:23	WG2072628
(T) Barium-133	79.1			30.0-143	06/14/2023 16:23	WG2072628

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Method Blank (MB)

(MB) R3937268-1 06/09/23 20:54

Analyte	MB Result pCi/l	MB Qualifier	MB Uncertainty + / -	MB MDA pCi/l
Radium-228	0.324		0.147	0.260
(T) Barium	106		106	
(T) Yttrium	107		107	

L1617724-03 Original Sample (OS) • Duplicate (DUP)

(OS) L1617724-03 06/09/23 20:54 • (DUP) R3937268-5 06/09/23 20:54

Analyte	Original Result pCi/l	Original Uncertainty + / -	Original MDA pCi/l	DUP Result pCi/l	DUP Uncertainty + / -	DUP MDA pCi/l	Dilution	DUP RPD %	DUP RER	DUP Qualifier	DUP RPD Limits %	DUP RER Limit
Radium-228	-0.256	0.399	0.734	0.705	0.376	0.734	1	200	1.75		20	3
(T) Barium	106			94.2	94.2							
(T) Yttrium	96.8			115	115							

Laboratory Control Sample (LCS)

(LCS) R3937268-2 06/09/23 20:54

Analyte	Spike Amount pCi/l	LCS Result pCi/l	LCS Rec. %	Rec. Limits %	LCS Qualifier
Radium-228	5.00	4.07	81.4	80.0-120	
(T) Barium			97.6		
(T) Yttrium			120		

L1617720-08 Original Sample (OS) • Matrix Spike (MS) • Matrix Spike Duplicate (MSD)

(OS) L1617720-08 06/09/23 20:54 • (MS) R3937268-3 06/09/23 20:54 • (MSD) R3937268-4 06/09/23 20:54

Analyte	Spike Amount pCi/l	Original Result pCi/l	MS Result pCi/l	MSD Result pCi/l	MS Rec. %	MSD Rec. %	Dilution	Rec. Limits %	MS Qualifier	MSD Qualifier	RPD %	MS RER	RPD Limits %
Radium-228	10.0	0.410	8.66	9.60	82.5	91.9	1	70.0-130			10.2		20
(T) Barium		89.6			105	98.0							
(T) Yttrium		101			118	106							

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Method Blank (MB)

(MB) R3935700-1 06/10/23 08:55

Analyte	MB Result pCi/l	MB Qualifier	MB Uncertainty + / -	MB MDA pCi/l
Radium-228	-0.0977	<u>U</u>	0.152	0.279
(T) Barium	114		114	
(T) Yttrium	93.4		93.4	

L1617729-01 Original Sample (OS) • Duplicate (DUP)

(OS) L1617729-01 06/10/23 08:55 • (DUP) R3935700-5 06/10/23 08:55

Analyte	Original Result pCi/l	Original Uncertainty + / -	Original MDA pCi/l	DUP Result pCi/l	DUP Uncertainty + / -	DUP MDA pCi/l	Dilution	DUP RPD %	DUP RER	DUP Qualifier	DUP RPD Limits %	DUP RER Limit
Radium-228	1.74	0.333	0.547	0.290	0.402	0.547	1	143	2.78	<u>U</u>	20	3
(T) Barium	81.8			86.3	86.3							
(T) Yttrium	139			132	132							

Laboratory Control Sample (LCS)

(LCS) R3935700-2 06/10/23 08:55

Analyte	Spike Amount pCi/l	LCS Result pCi/l	LCS Rec. %	Rec. Limits %	LCS Qualifier
Radium-228	5.00	4.57	91.5	80.0-120	
(T) Barium			110		
(T) Yttrium			95.4		

L1617726-01 Original Sample (OS) • Matrix Spike (MS) • Matrix Spike Duplicate (MSD)

(OS) L1617726-01 06/10/23 08:55 • (MS) R3935700-3 06/10/23 08:55 • (MSD) R3935700-4 06/10/23 08:55

Analyte	Spike Amount pCi/l	Original Result pCi/l	MS Result pCi/l	MSD Result pCi/l	MS Rec. %	MSD Rec. %	Dilution	Rec. Limits %	MS Qualifier	MSD Qualifier	RPD %	MS RER	RPD Limits %
Radium-228	16.7	0.0209	15.4	14.2	91.8	84.9	1	70.0-130			7.78		20
(T) Barium		114			120	116							
(T) Yttrium		105			101	109							

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Method Blank (MB)

(MB) R3940721-1 06/15/23 18:26

Analyte	MB Result pCi/l	MB Qualifier	MB Uncertainty + / -	MB MDA pCi/l
Radium-226	-0.0163	<u>U</u>	0.0422	0.100
(T) Barium-133	82.0		82.0	

L1617724-01 Original Sample (OS) • Duplicate (DUP)

(OS) L1617724-01 06/16/23 00:06 • (DUP) R3940721-5 06/15/23 18:26

Analyte	Original Result pCi/l	Original Uncertainty + / -	Original MDA pCi/l	DUP Result pCi/l	DUP Uncertainty + / -	DUP MDA pCi/l	Dilution	DUP RPD %	DUP RER	DUP Qualifier	DUP RPD Limits %	DUP RER Limit
Radium-226	0.110	0.233	0.371	0.121	0.248	0.371	1	9.44	0.0320	<u>U</u>	20	3
(T) Barium-133	83.7			82.7	82.7							

Laboratory Control Sample (LCS)

(LCS) R3940721-2 06/15/23 18:26

Analyte	Spike Amount pCi/l	LCS Result pCi/l	LCS Rec. %	Rec. Limits %	LCS Qualifier
Radium-226	5.01	5.69	114	80.0-120	
(T) Barium-133			80.8		

L1617720-03 Original Sample (OS) • Matrix Spike (MS) • Matrix Spike Duplicate (MSD)

(OS) L1617720-03 06/15/23 18:26 • (MS) R3940721-3 06/15/23 18:26 • (MSD) R3940721-4 06/15/23 18:26

Analyte	Spike Amount pCi/l	Original Result pCi/l	MS Result pCi/l	MSD Result pCi/l	MS Rec. %	MSD Rec. %	Dilution	Rec. Limits %	MS Qualifier	MSD Qualifier	RPD %	MS RER	RPD Limits %
Radium-226	20.0	0.117	21.7	23.9	108	119	1	75.0-125			9.58		20
(T) Barium-133		85.5			80.8	86.0							

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Method Blank (MB)

(MB) R3937863-1 06/14/23 16:23

Analyte	MB Result pCi/l	MB Qualifier	MB Uncertainty + / -	MB MDA pCi/l
Radium-226	0.0613	⬇	0.0908	0.136
(T) Barium-133	47.6		47.6	

L1617727-01 Original Sample (OS) • Duplicate (DUP)

(OS) L1617727-01 06/14/23 16:23 • (DUP) R3937863-5 06/14/23 16:23

Analyte	Original Result pCi/l	Original Uncertainty + / -	Original MDA pCi/l	DUP Result pCi/l	DUP Uncertainty + / -	DUP MDA pCi/l	Dilution	DUP RPD %	DUP RER	DUP Qualifier	DUP RPD Limits %	DUP RER Limit
Radium-226	0.742	0.400	0.359	0.496	0.326	0.359	1	39.8	0.477		20	3
(T) Barium-133	76.2			83.9	83.9							

Laboratory Control Sample (LCS)

(LCS) R3937863-2 06/14/23 16:23

Analyte	Spike Amount pCi/l	LCS Result pCi/l	LCS Rec. %	Rec. Limits %	LCS Qualifier
Radium-226	5.01	5.91	118	80.0-120	
(T) Barium-133			61.3		

L1617729-03 Original Sample (OS) • Matrix Spike (MS) • Matrix Spike Duplicate (MSD)

(OS) L1617729-03 06/14/23 16:23 • (MS) R3937863-3 06/14/23 16:23 • (MSD) R3937863-4 06/14/23 16:23

Analyte	Spike Amount pCi/l	Original Result pCi/l	MS Result pCi/l	MSD Result pCi/l	MS Rec. %	MSD Rec. %	Dilution	Rec. Limits %	MS Qualifier	MSD Qualifier	RPD %	MS RER	RPD Limits %
Radium-226	20.0	0.0663	22.3	22.1	111	110	1	75.0-125			0.946		20
(T) Barium-133		90.1			79.0	69.9							

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Guide to Reading and Understanding Your Laboratory Report


The information below is designed to better explain the various terms used in your report of analytical results from the Laboratory. This is not intended as a comprehensive explanation, and if you have additional questions please contact your project representative.

Results Disclaimer - Information that may be provided by the customer, and contained within this report, include Permit Limits, Project Name, Sample ID, Sample Matrix, Sample Preservation, Field Blanks, Field Spikes, Field Duplicates, On-Site Data, Sampling Collection Dates/Times, and Sampling Location. Results relate to the accuracy of this information provided, and as the samples are received.

Abbreviations and Definitions

MDA	Minimum Detectable Activity.
Rec.	Recovery.
RER	Replicate Error Ratio.
RPD	Relative Percent Difference.
SDG	Sample Delivery Group.
(T)	Tracer - A radioisotope of known concentration added to a solution of chemically equivalent radioisotopes at a known concentration to assist in monitoring the yield of the chemical separation.
Analyte	The name of the particular compound or analysis performed. Some Analyses and Methods will have multiple analytes reported.
Dilution	If the sample matrix contains an interfering material, the sample preparation volume or weight values differ from the standard, or if concentrations of analytes in the sample are higher than the highest limit of concentration that the laboratory can accurately report, the sample may be diluted for analysis. If a value different than 1 is used in this field, the result reported has already been corrected for this factor.
Limits	These are the target % recovery ranges or % difference value that the laboratory has historically determined as normal for the method and analyte being reported. Successful QC Sample analysis will target all analytes recovered or duplicated within these ranges.
Original Sample	The non-spiked sample in the prep batch used to determine the Relative Percent Difference (RPD) from a quality control sample. The Original Sample may not be included within the reported SDG.
Qualifier	This column provides a letter and/or number designation that corresponds to additional information concerning the result reported. If a Qualifier is present, a definition per Qualifier is provided within the Glossary and Definitions page and potentially a discussion of possible implications of the Qualifier in the Case Narrative if applicable.
Result	The actual analytical final result (corrected for any sample specific characteristics) reported for your sample. If there was no measurable result returned for a specific analyte, the result in this column may state "ND" (Not Detected) or "BDL" (Below Detectable Levels). The information in the results column should always be accompanied by either an MDL (Method Detection Limit) or RDL (Reporting Detection Limit) that defines the lowest value that the laboratory could detect or report for this analyte.
Uncertainty (Radiochemistry)	Confidence level of 2 sigma.
Case Narrative (Cn)	A brief discussion about the included sample results, including a discussion of any non-conformances to protocol observed either at sample receipt by the laboratory from the field or during the analytical process. If present, there will be a section in the Case Narrative to discuss the meaning of any data qualifiers used in the report.
Quality Control Summary (Qc)	This section of the report includes the results of the laboratory quality control analyses required by procedure or analytical methods to assist in evaluating the validity of the results reported for your samples. These analyses are not being performed on your samples typically, but on laboratory generated material.
Sample Chain of Custody (Sc)	This is the document created in the field when your samples were initially collected. This is used to verify the time and date of collection, the person collecting the samples, and the analyses that the laboratory is requested to perform. This chain of custody also documents all persons (excluding commercial shippers) that have had control or possession of the samples from the time of collection until delivery to the laboratory for analysis.
Sample Results (Sr)	This section of your report will provide the results of all testing performed on your samples. These results are provided by sample ID and are separated by the analyses performed on each sample. The header line of each analysis section for each sample will provide the name and method number for the analysis reported.
Sample Summary (Ss)	This section of the Analytical Report defines the specific analyses performed for each sample ID, including the dates and times of preparation and/or analysis.

Qualifier	Description
C2	Tracer recovery limits have been exceeded; values are outside lower control limits.
J	The identification of the analyte is acceptable; the reported value is an estimate.
U	Below Detectable Limits: Indicates that the analyte was not detected.



ACCREDITATIONS & LOCATIONS


Pace Analytical National 12065 Lebanon Rd Mount Juliet, TN 37122

Alabama	40660	Nebraska	NE-OS-15-05
Alaska	17-026	Nevada	TN000032021-1
Arizona	AZ0612	New Hampshire	2975
Arkansas	88-0469	New Jersey--NELAP	TN002
California	2932	New Mexico ¹	TN00003
Colorado	TN00003	New York	11742
Connecticut	PH-0197	North Carolina	Env375
Florida	E87487	North Carolina ¹	DW21704
Georgia	NELAP	North Carolina ³	41
Georgia ¹	923	North Dakota	R-140
Idaho	TN00003	Ohio--VAP	CL0069
Illinois	200008	Oklahoma	9915
Indiana	C-TN-01	Oregon	TN200002
Iowa	364	Pennsylvania	68-02979
Kansas	E-10277	Rhode Island	LA000356
Kentucky ^{1,6}	KY90010	South Carolina	84004002
Kentucky ²	16	South Dakota	n/a
Louisiana	AI30792	Tennessee ^{1,4}	2006
Louisiana	LA018	Texas	T104704245-20-18
Maine	TN00003	Texas ⁵	LAB0152
Maryland	324	Utah	TN000032021-11
Massachusetts	M-TN003	Vermont	VT2006
Michigan	9958	Virginia	110033
Minnesota	047-999-395	Washington	C847
Mississippi	TN00003	West Virginia	233
Missouri	340	Wisconsin	998093910
Montana	CERT0086	Wyoming	A2LA
A2LA -- ISO 17025	1461.01	AIHA-LAP,LLC EMLAP	100789
A2LA -- ISO 17025 ⁵	1461.02	DOD	1461.01
Canada	1461.01	USDA	P330-15-00234
EPA--Crypto	TN00003		

¹ Drinking Water ² Underground Storage Tanks ³ Aquatic Toxicity ⁴ Chemical/Microbiological ⁵ Mold ⁶ Wastewater n/a Accreditation not applicable

* Not all certifications held by the laboratory are applicable to the results reported in the attached report.

* Accreditation is only applicable to the test methods specified on each scope of accreditation held by Pace Analytical.



State of Origin: IL
 Cert. Needed: ☒ YES ☐ NO



Owner Received _____ Results Required _____
Date: 5/16/2023 By: 5/28/2023

Workorder Name: VISTRA - DUCK CREEK

Date: 5/16/2023

Results Required

5/28/2023

Subcontract To:

Requested Analysis

Pace Analytical - Mt Juliet
12065 Lebanon Rd
Mt Juliet TN 37122

Preserved Containers

4461724

LAB USE ONLY

Date/Time

Received By

Date/Time

Comments

3	17	23	1500
---	----	----	------

Haily Roberts	5/18/23	0916
---------------	---------	------

Needs 226, 228 and combined
Include QC summary and edd
10 day TAT

°C

Custody Seal Y or N

Received on Ice Y or N

Sample Intact Y or N

***In order to maintain client confidentiality, location/name of the sampling site, sampler's name and signature may not be provided on this COC document.

This chain of custody is considered complete as is since this information is available in the owner laboratory.

Page 1 of 2

Sample Receipt Checklist

Sample Repeat Checklist			
COC Seal Present/Intact:	<u>Y</u>	<u>N</u>	If Applicable
COC Signed/Accurate:	<u>Y</u>	<u>N</u>	VOA Zero Headspace: <u>Y</u> <u>N</u>
Bottles arrive intact:	<u>Y</u>	<u>N</u>	Pres. Correct/Check: <u>Y</u> <u>N</u>
Correct bottles used:	<u>Y</u>	<u>N</u>	
Sufficient volume sent:	<u>Y</u>	<u>N</u>	
RAD Screen <0.5 mR/hr:	<u>Y</u>	<u>N</u>	

Internal Transfer Chain of Custody

State of Origin: IL
Cert. Needed: ☒ YES ☐ NO



GE 3000

~~GE02775~~

Workorder Name: VISTRA - DUCK CREEK

Owner Received

Date: 5/16/2023

Results Required

By: 5/28/2023

Report To:	Subcontract To:	Requested Analysis
------------	-----------------	--------------------

Gail Schindler
Pace Analytical - IL/MO
2231 W. Altorfer Drive
Peoria, IL 61615
800-752-6651

Pace Analytical - Mt Juliet
12065 Lebanon Rd
Mt Juliet TN 37122

Item	Sample ID	Sample Type	Collect Date/Time	Lab ID	Matrix	Preserved Containers					Radium 226	Radium 228											LAB USE ONLY																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
						HNO3																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
11	OM23D	GRAB	5/15/2023 16:00	GE03000-11	GW	X					X	X																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											</

ULd7724

Transfers	Date/Time	Received By	Date/Time	Comments
1	3/14/2023 14:31	<i>Handy 7</i>	5/18/2023	Needs 226, 228 and combined Include QC summary and add 10 day TAT
2				
3				

Cooler Temperature on Receipt _____ °C	Custody Seal <u>Y</u> or N	Received on Ice <u>Y</u> or N	Sample Intact <u>Y</u> or N
--	----------------------------	-------------------------------	-----------------------------

***In order to maintain client confidentiality, location/name of the sampling site, sampler's name and signature may not be provided on this COC document.
This chain of custody is considered complete as is since this information is available in the owner laboratory.

SUBCONTRACT ORDER
Transfer Chain of Custody

Pace Analytical Services, LLC
GE03000

4617724

ATTACHMENT B.
845 QUARTERLY REPORT - QUARTER 2, 2023
DUCK CREEK POWER PLANT, BOTTOM ASH BASIN
DC-845-205

SENDING LABORATORY

PDC Laboratories, Inc.
2231 W Alton Dr
Peoria, IL 61615
(800) 752-6651

RECEIVING LABORATORY

Pace Analytical - Mt Juliet, Tn
12065 Lebanon Rd
Mt Juliet, TN 37122
(615) 758-5858

Sample: GE03000-01
Name: BA02

Sampled: 05/15/23 11:23
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/30/23 16:00	11/11/23 11:23	

Sample: GE03000-02
Name: G02S

Sampled: 05/15/23 15:18
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/30/23 16:00	11/11/23 15:18	

Sample: GE03000-03
Name: G50S

Sampled: 05/15/23 12:56
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/30/23 16:00	11/11/23 12:56	

Sample: GE03000-04
Name: G51S

Sampled: 05/15/23 11:26
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/30/23 16:00	11/11/23 11:26	

Sample: GE03000-05
Name: EB #8

Sampled: 05/15/23 17:50
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
1-Radium 226/228 combined	05/30/23 16:00	11/11/23 17:50	

SUBCONTRACT ORDER
Transfer Chain of Custody

Pace Analytical Services, LLC

GE03000

UL617724

ATTACHMENT B.
845 QUARTERLY REPORT - QUARTER 2, 2023
DUCK CREEK POWER PLANT, BOTTOM ASH BASIN
DC-845-205

SENDING LABORATORY

PDC Laboratories, Inc.
2231 W Altorfer Dr
Peoria, IL 61615
(800) 752-6651

RECEIVING LABORATORY

Pace Analytical - Mt Juliet, Tn
12065 Lebanon Rd
Mt Juliet, TN 37122
(615) 758-5858

Sample: GE03000-06
Name: EB #9

Sampled: 05/15/23 17:50
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis

Expires

Due

05/30/23 16:00

01-Radium 226/228 combined

11/11/23 17:50

Sample: GE03000-07
Name: G64L

Sampled: 05/15/23 15:00
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis

Expires

Due

05/30/23 16:00

01-Radium 226/228 combined

11/11/23 15:00

Sample: GE03000-08
Name: OM25S

Sampled: 05/15/23 13:14
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis

Expires

Due

05/30/23 16:00

01-Radium 226/228 combined

11/11/23 13:14

Sample: GE03000-09
Name: OM12

Sampled: 05/15/23 14:05
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis

Expires

Due

05/30/23 16:00

01-Radium 226/228 combined

11/11/23 14:05

Sample: GE03000-10
Name: OM21

Sampled: 05/15/23 13:24
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis

Expires

Due

05/30/23 16:00

01-Radium 226/228 combined

11/11/23 13:24

SUBCONTRACT ORDER
Transfer Chain of Custody

Pace Analytical Services, LLC
GE03000

ATTACHMENT B.
845 QUARTERLY REPORT - QUARTER 2, 2023
DUCK CREEK POWER PLANT, BOTTOM ASH BASIN
DC-845-205

11617724

SENDING LABORATORY

PDC Laboratories, Inc.
2231 W Altorfer Dr
Peoria, IL 61615
(800) 752-6651

RECEIVING LABORATORY

Pace Analytical - Mt Juliet, Tn
12065 Lebanon Rd
Mt Juliet, TN 37122
(615) 758-5858

Sample: GE03000-11
Name: OM23D

Sampled: 05/15/23 16:00
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/30/23 16:00	11/11/23 16:00	

Sample: GE03000-12
Name: OR11

Sampled: 05/15/23 12:33
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/30/23 16:00	11/11/23 12:33	

Sample: GE03000-13
Name: OR14D

Sampled: 05/15/23 11:35
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/30/23 16:00	11/11/23 11:35	

Sample: GE03000-14
Name: OR19

Sampled: 05/15/23 15:28
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/30/23 16:00	11/11/23 15:28	

Sample: GE03000-15
Name: OR20

Sampled: 05/15/23 11:10
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/30/23 16:00	11/11/23 11:10	

SUBCONTRACT ORDER
Transfer Chain of Custody

Pace Analytical Services, LLC
GE03000


ATTACHMENT B.
845 QUARTERLY REPORT - QUARTER 2, 2023
DUCK CREEK POWER PLANT, BOTTOM ASH BASIN
DC-845-205

4617724

Please email results to Gail Schindler at gail.schindler@pacelabs.com

Date Shipped: 5/17/23 Total # of Containers: 15 Sample Origin (State): IL PO #:

Turn-Around Time Requested ☐ NORMAL ☐ RUSH Date Results Needed:

Relinquished By		Date/Time	Received By	Date/Time	Sample Temperature Upon Receipt	°C
		5/17/23 1500			Sample(s) Received on Ice	Y or N
					Proper Bottles Received in Good Condition	Y or N
					Bottles Filled with Adequate Volume	Y or N
					Samples Received Within Hold Time	Y or N
					Date/Time Taken From Sample Bottle	Y or N

41617724

Tracking Numbers	NS A7 Temperature
6319 5998 8690	19.3 ± 0.17.3
6319 5998 8715	17.3 ± 0.17.3
6319 5998 8726	19.4 ± 0.19.4
6319 5998 8704	13.1 ± 0.13.1
6319 5998 8689	17.6 ± 0.17.6



Ship to :

Pace Analytical Services, LLC
12065 Lebanon Rd
Mt Juliet TN 37122

(615)758-5858

ATTACHMENT B.
845 QUARTERLY REPORT - QUARTER 2, 2023
DUCK CREEK POWER PLANT, BOTTOM ASH BASIN
DC-845-205

INTER_LABORATORY WORK ORDER# GE02775

(To be complete by sending lab)

Sending Project No:	GE02775
Receiving Project No:	
Check Box for Consolidated Invoice:	
Date Prepared:	5/17/2023
REQUESTED COMPLETION DATE:	5/28/2023

Sending Region	IR72-IL/MO	Sending Project Mgr.	Gail Schindler
Receiving Region	MT JULIET	External Client	VISTRA - DUCK CREEK
State of Sample Origin	IL	QC Deliverable	STD Report

All questions should be addressed to sending project manager.

Requested Reportable Units _____ Report Wet or Dry Weight? _____ Cert Needed: IL

WORK REQUESTED						
Method Description	Container Type	Quantity of	Preservative	Quantity of	Unit Price	Amount
Radium 226		8		8	\$121.05	\$968.40
Radium 228		8		8	\$121.05	\$968.40
		1		1		\$0.00
TOTAL						\$1,936.80

Special Requirements: Report as 226, 228 & combined 226/228. Include QC summary & edd

Receiving Region Department	Acctg. Code	Totals from above	Revenue Allocation	
			Receiving Region (80%)	Client Services Dept.
radiological	38	\$1,936.80	\$1,549.44	\$387.36
* Custom Revenue Allocation		TOTAL	\$1,549.44	\$387.36

FOR ANALYTICAL WORK COMPLETED THIS SECTION ALSO

Return Samples to Sending Region: ☐ Yes ☒ No

Date Completed: _____ Receiving Project Manager: _____

Original sent to the receiving lab - Copy kept at the sending lab.

When work completed: Original sent to the ABM at the receiving laboratory. Copies are made to corporate as needed.

ANALYTICAL REPORT

June 21, 2023

Pace IR - Peoria, IL

Sample Delivery Group: L1619139
Samples Received: 05/23/2023
Project Number: GEO3280
Description: Vistra-Duck Creek
Site: 01
Report To: Gail Schindler
2231 W. Altorfer Drive
Peoria, IL 61615

Entire Report Reviewed By:



Haley Torrence
Project Manager

Results relate only to the items tested or calibrated and are reported as rounded values. This test report shall not be reproduced, except in full, without written approval of the laboratory. Where applicable, sampling conducted by Pace Analytical National is performed per guidance provided in laboratory standard operating procedures ENV-SOP-MTJL-0067 and ENV-SOP-MTJL-0068. Where sampling conducted by the customer, results relate to the accuracy of the information provided, and as the samples are received.

Pace Analytical National

12065 Lebanon Rd Mount Juliet, TN 37122 615-758-5858 800-767-5859 www.pacenational.com





TABLE OF CONTENTS

Cp: Cover Page	1
Tc: Table of Contents	2
Ss: Sample Summary	3
Cn: Case Narrative	5
Sr: Sample Results	6
OM01 L1619139-01	6
OM04S L1619139-02	7
OM24D L1619139-03	8
OM24D DUP L1619139-04	9
OR02 L1619139-05	10
OR03D L1619139-06	11
OR04D L1619139-07	12
EQUIPMENT BLANK 10 L1619139-08	13
EQUIPMENT BLANK 11 L1619139-09	14
Qc: Quality Control Summary	15
Radiochemistry by Method 904/9320	15
Radiochemistry by Method SM7500Ra B M	16
Gl: Glossary of Terms	17
Al: Accreditations & Locations	18
Sc: Sample Chain of Custody	19



SAMPLE SUMMARY

OM01 L1619139-01 Non-Potable Water

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2073396	1	06/08/23 08:06	06/14/23 17:51	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2074499	1	06/14/23 16:02	06/16/23 17:46	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2074499	1	06/14/23 16:02	06/16/23 17:46	RGT	Mt. Juliet, TN

Collected by
Collected date/time
05/16/23 10:48
Received date/time
05/23/23 09:00



OM04S L1619139-02 Non-Potable Water

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2073396	1	06/08/23 08:06	06/14/23 17:51	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2074499	1	06/14/23 16:02	06/16/23 17:47	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2074499	1	06/14/23 16:02	06/16/23 17:47	RGT	Mt. Juliet, TN

Collected by
Collected date/time
05/16/23 12:15
Received date/time
05/23/23 09:00

OM24D L1619139-03 Non-Potable Water

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2073396	1	06/08/23 08:06	06/14/23 17:51	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2074499	1	06/14/23 16:02	06/16/23 17:47	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2074499	1	06/14/23 16:02	06/16/23 17:47	RGT	Mt. Juliet, TN

Collected by
Collected date/time
05/16/23 14:58
Received date/time
05/23/23 09:00

OM24D DUP L1619139-04 Non-Potable Water

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2073396	1	06/08/23 08:06	06/14/23 17:51	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2074499	1	06/14/23 16:02	06/16/23 17:47	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2074499	1	06/14/23 16:02	06/16/23 17:47	RGT	Mt. Juliet, TN

Collected by
Collected date/time
05/16/23 14:58
Received date/time
05/23/23 09:00

OR02 L1619139-05 Non-Potable Water

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2073396	1	06/08/23 08:06	06/14/23 17:51	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2074499	1	06/14/23 16:02	06/16/23 17:47	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2074499	1	06/14/23 16:02	06/16/23 17:47	RGT	Mt. Juliet, TN

Collected by
Collected date/time
05/16/23 12:14
Received date/time
05/23/23 09:00

OR03D L1619139-06 Non-Potable Water

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2073396	1	06/08/23 08:06	06/14/23 17:51	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2074499	1	06/14/23 16:02	06/16/23 17:47	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2074499	1	06/14/23 16:02	06/16/23 17:47	RGT	Mt. Juliet, TN

Collected by
Collected date/time
05/16/23 13:36
Received date/time
05/23/23 09:00

SAMPLE SUMMARY

OR04D L1619139-07 Non-Potable Water

Collected by

Collected date/time

Received date/time

05/16/23 10:55

05/23/23 09:00

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2073396	1	06/08/23 08:06	06/14/23 17:51	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2074499	1	06/14/23 16:02	06/16/23 17:47	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2074499	1	06/14/23 16:02	06/16/23 17:47	RGT	Mt. Juliet, TN

¹Cp

²Tc

³Ss

⁴Cn

EQUIPMENT BLANK 10 L1619139-08 Non-Potable Water

Collected by

Collected date/time

Received date/time

05/16/23 17:41

05/23/23 09:00

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2073396	1	06/08/23 08:06	06/14/23 17:51	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2074499	1	06/14/23 16:02	06/16/23 17:47	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2074499	1	06/14/23 16:02	06/16/23 17:47	RGT	Mt. Juliet, TN

⁵Sr

⁶Qc

⁷Gl

EQUIPMENT BLANK 11 L1619139-09 Non-Potable Water

Collected by

Collected date/time

Received date/time

05/16/23 17:26

05/23/23 09:00

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2073396	1	06/08/23 08:06	06/14/23 17:51	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2074499	1	06/14/23 16:02	06/16/23 17:47	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2074499	1	06/14/23 16:02	06/16/23 17:47	RGT	Mt. Juliet, TN

⁸Al


⁹Sc

CASE NARRATIVE

All sample aliquots were received at the correct temperature, in the proper containers, with the appropriate preservatives, and within method specified holding times, unless qualified or notated within the report. Where applicable, all MDL (LOD) and RDL (LOQ) values reported for environmental samples have been corrected for the dilution factor used in the analysis. All radiochemical sample results for solids are reported on a dry weight basis with the exception of tritium, carbon-14 and radon, unless wet weight was requested by the client. All Method and Batch Quality Control are within established criteria except where addressed in this case narrative, a non-conformance form or properly qualified within the sample results. By my digital signature below, I affirm to the best of my knowledge, all problems/anomalies observed by the laboratory as having the potential to affect the quality of the data have been identified by the laboratory, and no information or data have been knowingly withheld that would affect the quality of the data.



Haley Torrence
Project Manager



DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.799		0.312	0.549	06/14/2023 17:51	WG2073396
(T) Barium	87.3			30.0-143	06/14/2023 17:51	WG2073396
(T) Yttrium	104			30.0-136	06/14/2023 17:51	WG2073396

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.799		0.346	0.630	06/16/2023 17:46	WG2074499

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	-0.00744	U	0.149	0.310	06/16/2023 17:46	WG2074499
(T) Barium-133	90.0			30.0-143	06/16/2023 17:46	WG2074499

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	1.23		0.345	0.596	06/14/2023 17:51	WG2073396
(T) Barium	74.9			30.0-143	06/14/2023 17:51	WG2073396
(T) Yttrium	97.8			30.0-136	06/14/2023 17:51	WG2073396

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	1.28		0.407	0.708	06/16/2023 17:47	WG2074499

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.0507	U	0.216	0.382	06/16/2023 17:47	WG2074499
(T) Barium-133	89.6			30.0-143	06/16/2023 17:47	WG2074499

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.224	U	0.330	0.601	06/14/2023 17:51	WG2073396
(T) Barium	72.0			30.0-143	06/14/2023 17:51	WG2073396
(T) Yttrium	103			30.0-136	06/14/2023 17:51	WG2073396

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.290	U	0.370	0.670	06/16/2023 17:47	WG2074499

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.0651	U	0.167	0.296	06/16/2023 17:47	WG2074499
(T) Barium-133	91.8			30.0-143	06/16/2023 17:47	WG2074499

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	-0.0449	<u>U</u>	0.288	0.535	06/14/2023 17:51	WG2073396
(T) Barium	73.6			30.0-143	06/14/2023 17:51	WG2073396
(T) Yttrium	106			30.0-136	06/14/2023 17:51	WG2073396

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.0414	<u>U</u>	0.320	0.601	06/16/2023 17:47	WG2074499

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.0414	<u>U</u>	0.140	0.273	06/16/2023 17:47	WG2074499
(T) Barium-133	91.3			30.0-143	06/16/2023 17:47	WG2074499

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.715		0.344	0.611	06/14/2023 17:51	WG2073396
(T) Barium	86.9			30.0-143	06/14/2023 17:51	WG2073396
(T) Yttrium	113			30.0-136	06/14/2023 17:51	WG2073396

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	1.68		0.544	0.703	06/16/2023 17:47	WG2074499

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.964		0.421	0.348	06/16/2023 17:47	WG2074499
(T) Barium-133	86.7			30.0-143	06/16/2023 17:47	WG2074499

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	1.05		0.376	0.658	06/14/2023 17:51	WG2073396
(T) Barium	75.6			30.0-143	06/14/2023 17:51	WG2073396
(T) Yttrium	92.4			30.0-136	06/14/2023 17:51	WG2073396

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	1.21		0.422	0.709	06/16/2023 17:47	WG2074499

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.160	J	0.192	0.264	06/16/2023 17:47	WG2074499
(T) Barium-133	92.3			30.0-143	06/16/2023 17:47	WG2074499

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	1.89		0.313	0.508	06/14/2023 17:51	WG2073396
(T) Barium	72.8			30.0-143	06/14/2023 17:51	WG2073396
(T) Yttrium	106			30.0-136	06/14/2023 17:51	WG2073396

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	2.39		0.434	0.593	06/16/2023 17:47	WG2074499

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.500		0.301	0.306	06/16/2023 17:47	WG2074499
(T) Barium-133	92.6			30.0-143	06/16/2023 17:47	WG2074499

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

EQUIPMENT BLANK 10 SAMPLE RESULTS - 08

Collected date/time: 06/16/2023 17:47

845 QUARTERLY REPORT - QUARTER 2, 2023

L1619139

DUCK CREEK POWER PLANT, BOTTOM ASH BASIN

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.329	J	0.303	0.546	06/14/2023 17:51	WG2073396
(T) Barium	89.7			30.0-143	06/14/2023 17:51	WG2073396
(T) Yttrium	96.2			30.0-136	06/14/2023 17:51	WG2073396

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.329	J	0.308	0.577	06/16/2023 17:47	WG2074499

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	-0.0242	U	0.0531	0.188	06/16/2023 17:47	WG2074499
(T) Barium-133	95.5			30.0-143	06/16/2023 17:47	WG2074499

1 Cp

2 Tc

3 Ss

4 Cn

5 Sr

6 Qc

7 Gl

8 Al

9 Sc

EQUIPMENT BLANK 11 SAMPLE RESULTS - 09

Collected date/time: 05/16/23 17:26
845 QUARTERLY REPORT - QUARTER 2, 2023
DUCK CREEK POWER PLANT, BOTTOM ASH BASIN L1619139

DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.206	<u>U</u>	0.361	0.661	06/14/2023 17:51	WG2073396
(T) Barium	91.1			30.0-143	06/14/2023 17:51	WG2073396
(T) Yttrium	103			30.0-136	06/14/2023 17:51	WG2073396

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.213	<u>U</u>	0.372	0.695	06/16/2023 17:47	WG2074499

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.00692	<u>U</u>	0.0910	0.215	06/16/2023 17:47	WG2074499
(T) Barium-133	92.1			30.0-143	06/16/2023 17:47	WG2074499

¹ Cp² Tc³ Ss⁴ Cn⁵ Sr⁶ Qc⁷ Gl⁸ Al⁹ Sc

Method Blank (MB)

(MB) R3938842-1 06/14/23 17:51

Analyte	MB Result pCi/l	MB Qualifier	MB Uncertainty + / -	MB MDA pCi/l
Radium-228	0.488		0.154	0.268
(T) Barium	88.7		88.7	
(T) Yttrium	104		104	

L1619139-09 Original Sample (OS) • Duplicate (DUP)

(OS) L1619139-09 06/14/23 17:51 • (DUP) R3938842-5 06/14/23 17:51

Analyte	Original Result pCi/l	Original Uncertainty + / -	Original MDA pCi/l	DUP Result pCi/l	DUP Uncertainty + / -	DUP MDA pCi/l	Dilution	DUP RPD %	DUP RER	DUP Qualifier	DUP RPD Limits %	DUP RER Limit
Radium-228	0.206	0.361	0.661	0.734	0.414	0.661	1	112	0.960	⌋	20	3
(T) Barium	91.1			80.7	80.7							
(T) Yttrium	103			97.4	97.4							

Laboratory Control Sample (LCS)

(LCS) R3938842-2 06/14/23 17:51

Analyte	Spike Amount pCi/l	LCS Result pCi/l	LCS Rec. %	Rec. Limits %	LCS Qualifier
Radium-228	5.00	4.68	93.5	80.0-120	
(T) Barium			99.0		
(T) Yttrium			90.4		

L1619136-03 Original Sample (OS) • Matrix Spike (MS) • Matrix Spike Duplicate (MSD)

(OS) L1619136-03 06/14/23 17:51 • (MS) R3938842-3 06/14/23 17:51 • (MSD) R3938842-4 06/14/23 17:51

Analyte	Spike Amount pCi/l	Original Result pCi/l	MS Result pCi/l	MSD Result pCi/l	MS Rec. %	MSD Rec. %	Dilution	Rec. Limits %	MS Qualifier	MSD Qualifier	RPD %	MS RER	RPD Limits %
Radium-228	16.7	0.939	15.8	18.5	89.1	105	1	70.0-130			15.3		20
(T) Barium		79.0			81.7	85.2							
(T) Yttrium		105			108	95.2							

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Method Blank (MB)

(MB) R3938909-1 06/16/23 17:46

Analyte	MB Result pCi/l	MB Qualifier	MB Uncertainty + / -	MB MDA pCi/l
Radium-226	0.00379	<u>U</u>	0.0352	0.0716
(T) Barium-133	90.6		90.6	

L1619139-04 Original Sample (OS) • Duplicate (DUP)

(OS) L1619139-04 06/16/23 17:47 • (DUP) R3938909-5 06/16/23 17:46

Analyte	Original Result pCi/l	Original Uncertainty + / -	Original MDA pCi/l	DUP Result pCi/l	DUP Uncertainty + / -	DUP MDA pCi/l	Dilution	DUP RPD %	DUP RER	DUP Qualifier	DUP RPD Limits %	DUP RER Limit
Radium-226	0.0414	0.140	0.273	0.175	0.247	0.273	1	124	0.471	<u>U</u>	20	3
(T) Barium-133	91.3			84.9	84.9							

Laboratory Control Sample (LCS)

(LCS) R3938909-2 06/16/23 17:46

Analyte	Spike Amount pCi/l	LCS Result pCi/l	LCS Rec. %	Rec. Limits %	LCS Qualifier
Radium-226	5.01	5.35	107	80.0-120	
(T) Barium-133			87.7		

L1614550-02 Original Sample (OS) • Matrix Spike (MS) • Matrix Spike Duplicate (MSD)

(OS) L1614550-02 06/16/23 17:46 • (MS) R3938909-3 06/16/23 17:46 • (MSD) R3938909-4 06/16/23 17:46

Analyte	Spike Amount pCi/l	Original Result pCi/l	MS Result pCi/l	MSD Result pCi/l	MS Rec. %	MSD Rec. %	Dilution	Rec. Limits %	MS Qualifier	MSD Qualifier	RPD %	MS RER	RPD Limits %
Radium-226	20.0	0.475	21.6	22.2	105	109	1	75.0-125			3.11		20
(T) Barium-133		91.2			88.6	87.5							

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Guide to Reading and Understanding Your Laboratory Report

The information below is designed to better explain the various terms used in your report of analytical results from the Laboratory. This is not intended as a comprehensive explanation, and if you have additional questions please contact your project representative.


Results Disclaimer - Information that may be provided by the customer, and contained within this report, include Permit Limits, Project Name, Sample ID, Sample Matrix, Sample Preservation, Field Blanks, Field Spikes, Field Duplicates, On-Site Data, Sampling Collection Dates/Times, and Sampling Location. Results relate to the accuracy of this information provided, and as the samples are received.

Abbreviations and Definitions

MDA	Minimum Detectable Activity.
Rec.	Recovery.
RER	Replicate Error Ratio.
RPD	Relative Percent Difference.
SDG	Sample Delivery Group.
(T)	Tracer - A radioisotope of known concentration added to a solution of chemically equivalent radioisotopes at a known concentration to assist in monitoring the yield of the chemical separation.
Analyte	The name of the particular compound or analysis performed. Some Analyses and Methods will have multiple analytes reported.
Dilution	If the sample matrix contains an interfering material, the sample preparation volume or weight values differ from the standard, or if concentrations of analytes in the sample are higher than the highest limit of concentration that the laboratory can accurately report, the sample may be diluted for analysis. If a value different than 1 is used in this field, the result reported has already been corrected for this factor.
Limits	These are the target % recovery ranges or % difference value that the laboratory has historically determined as normal for the method and analyte being reported. Successful QC Sample analysis will target all analytes recovered or duplicated within these ranges.
Original Sample	The non-spiked sample in the prep batch used to determine the Relative Percent Difference (RPD) from a quality control sample. The Original Sample may not be included within the reported SDG.
Qualifier	This column provides a letter and/or number designation that corresponds to additional information concerning the result reported. If a Qualifier is present, a definition per Qualifier is provided within the Glossary and Definitions page and potentially a discussion of possible implications of the Qualifier in the Case Narrative if applicable.
Result	The actual analytical final result (corrected for any sample specific characteristics) reported for your sample. If there was no measurable result returned for a specific analyte, the result in this column may state "ND" (Not Detected) or "BDL" (Below Detectable Levels). The information in the results column should always be accompanied by either an MDL (Method Detection Limit) or RDL (Reporting Detection Limit) that defines the lowest value that the laboratory could detect or report for this analyte.
Uncertainty (Radiochemistry)	Confidence level of 2 sigma.
Case Narrative (Cn)	A brief discussion about the included sample results, including a discussion of any non-conformances to protocol observed either at sample receipt by the laboratory from the field or during the analytical process. If present, there will be a section in the Case Narrative to discuss the meaning of any data qualifiers used in the report.
Quality Control Summary (Qc)	This section of the report includes the results of the laboratory quality control analyses required by procedure or analytical methods to assist in evaluating the validity of the results reported for your samples. These analyses are not being performed on your samples typically, but on laboratory generated material.
Sample Chain of Custody (Sc)	This is the document created in the field when your samples were initially collected. This is used to verify the time and date of collection, the person collecting the samples, and the analyses that the laboratory is requested to perform. This chain of custody also documents all persons (excluding commercial shippers) that have had control or possession of the samples from the time of collection until delivery to the laboratory for analysis.
Sample Results (Sr)	This section of your report will provide the results of all testing performed on your samples. These results are provided by sample ID and are separated by the analyses performed on each sample. The header line of each analysis section for each sample will provide the name and method number for the analysis reported.
Sample Summary (Ss)	This section of the Analytical Report defines the specific analyses performed for each sample ID, including the dates and times of preparation and/or analysis.

Qualifier Description

J	The identification of the analyte is acceptable; the reported value is an estimate.
U	Below Detectable Limits: Indicates that the analyte was not detected.



ACCREDITATIONS & LOCATIONS


Pace Analytical National 12065 Lebanon Rd Mount Juliet, TN 37122

Alabama	40660	Nebraska	NE-OS-15-05
Alaska	17-026	Nevada	TN000032021-1
Arizona	AZ0612	New Hampshire	2975
Arkansas	88-0469	New Jersey--NELAP	TN002
California	2932	New Mexico ¹	TN00003
Colorado	TN00003	New York	11742
Connecticut	PH-0197	North Carolina	Env375
Florida	E87487	North Carolina ¹	DW21704
Georgia	NELAP	North Carolina ³	41
Georgia ¹	923	North Dakota	R-140
Idaho	TN00003	Ohio--VAP	CL0069
Illinois	200008	Oklahoma	9915
Indiana	C-TN-01	Oregon	TN200002
Iowa	364	Pennsylvania	68-02979
Kansas	E-10277	Rhode Island	LA000356
Kentucky ^{1,6}	KY90010	South Carolina	84004002
Kentucky ²	16	South Dakota	n/a
Louisiana	AI30792	Tennessee ^{1,4}	2006
Louisiana	LA018	Texas	T104704245-20-18
Maine	TN00003	Texas ⁵	LAB0152
Maryland	324	Utah	TN000032021-11
Massachusetts	M-TN003	Vermont	VT2006
Michigan	9958	Virginia	110033
Minnesota	047-999-395	Washington	C847
Mississippi	TN00003	West Virginia	233
Missouri	340	Wisconsin	998093910
Montana	CERT0086	Wyoming	A2LA
A2LA -- ISO 17025	1461.01	AIHA-LAP,LLC EMLAP	100789
A2LA -- ISO 17025 ⁵	1461.02	DOD	1461.01
Canada	1461.01	USDA	P330-15-00234
EPA--Crypto	TN00003		

¹ Drinking Water ² Underground Storage Tanks ³ Aquatic Toxicity ⁴ Chemical/Microbiological ⁵ Mold ⁶ Wastewater n/a Accreditation not applicable

* Not all certifications held by the laboratory are applicable to the results reported in the attached report.

* Accreditation is only applicable to the test methods specified on each scope of accreditation held by Pace Analytical.



Internal Transfer Chain of Custody

State of Origin: IL
Cert. Needed: ☒ YES ☐ NO

Pace Analytical®
www.pacelabs.com

GE03280

Workorder Name: VISTRA - DUCK CREEK

Owner Received

Results Required

Date: 5/16/2023

By: 6/1/2023

Report To:	Subcontract To:	Requested Analysis
Gail Schindler Pace Analytical - IL/MO 2231 W. Altorfer Drive Peoria, IL 61615 800-752-6651	Pace Analytical - Mt Juliet 12065 Lebanon Rd Mt Juliet TN 37122	

Item	Sample ID	Sample Type	Collect Date/Time	Lab ID	Matrix	Preserved Containers				Radium 226	Radium 228											LAB USE ONLY
						HNO3																
1	OM01	GRAB	5/16/2023 10:48	GE03280-01	GW	X				X	X											01
2	OM04S	GRAB	5/16/2023 12:15	GE03280-02	GW	X				X	X											02
3	OM24D	GRAB	5/16/2023 14:58	GE03280-03	GW	X				X	X											03
4	OM24D DUP	GRAB	5/16/2023 14:58	GE03280-04	GW	X				X	X											04
5	OR02	GRAB	5/16/2023 12:14	GE03280-05	GW	X				X	X											05
6	OR03D	GRAB	5/16/2023 13:36	GE03280-06	GW	X				X	X											06
7	OR04D	GRAB	5/16/2023 10:55	GE03280-07	GW	X				X	X											07
8	EQUIPMENT BLANK 10	GRAB	5/16/2023 17:41	GE03280-08	DI	X				X	X											08
9	EQUIPMENT BLANK 11	GRAB	5/16/2023 17:26	GE03280-09	DI																	09

Transfers	Date/Time	Received By	Date/Time	Comments
1	3/14/2023 14:31		5/22/23 0550	
2				
3			5/23/23 0900	Needs 226, 228 and combined Include QC summary and add 10 day TAT

Cooler Temperature on Receipt _____ °C	Custody Seal Y or N	Received on Ice Y or N	Sample Intact Y or N
--	---------------------	------------------------	----------------------

***In order to maintain client confidentiality, location/name of the sampling site, sampler's name and signature may not be provided on this COC document.
This chain of custody is considered complete as is since this information is available in the owner laboratory.

6319 5999 0575 - 20.2 to ~ 20.2 NSA7

0564 - 18.9 to ~ 18.9 NSA7

Low
9 char



Ship to :
Pace Analytical Services, LLC
12065 Lebanon Rd
Mt Juliet TN 37122

(615)758-5858

INTER_LABORATORY WORK ORDER # GE03280

(To be complete by sending lab)

Sending Project No:	GE03280
Receiving Project No:	
Check Box for Consolidated Invoice:	☐
Date Prepared:	5/17/2023
REQUESTED COMPLETION DATE:	5/28/2023

Sending Region	IR72-IL/MO	Sending Project Mgr.	Gail Schindler
Receiving Region	MT JULIET	External Client	VISTRA - DUCK CREEK
State of Sample Origin	IL	QC Deliverable	STD Report

All questions should be addressed to sending project manager.

Requested Reportable Units _____ Report Wet or Dry Weight? _____ Cert Needed: IL

WORK REQUESTED						
Method Description	Container Type	Quantity of	Preservative	Quantity of	Unit Price	Amount
Radium 226		9		9	\$121.05	\$1,089.45
Radium 228		9		9	\$121.05	\$1,089.45
		1		1		\$0.00
TOTAL						\$2,178.90

Special Requirements: Report as 226, 228 & combined 226/228. Include QC summary & edd

Receiving Region Department	Acctg. Code	Totals from above	Revenue Allocation	
			Receiving Region (80%)	Client Services Dept.
radiological	38	\$2,178.90	\$1,743.12	\$435.78
* Custom Revenue Allocation		TOTAL	\$1,743.12	\$435.78

FOR ANALYTICAL WORK COMPLETED THIS SECTION ALSO

Return Samples to Sending Region: ☐ Yes ☒ No

CONFIRMATION OF WORK COMPLETED

Date Completed: _____ Receiving Project Manager: _____

Original sent to the receiving lab - Copy kept at the sending lab.

When work completed: Original sent to the ABM at the receiving laboratory. Copies are made to corporate as needed.

SUBCONTRACT ORDER
Transfer Chain of Custody

Pace Analytical Services, LLC

GE03280

SENDING LABORATORY

PDC Laboratories, Inc.
2231 W Altorfer Dr
Peoria, IL 61615
(800) 752-6651

RECEIVING LABORATORY

Pace Analytical - Mt Juliet, Tn
12065 Lebanon Rd
Mt Juliet, TN 37122
(615) 758-5858

Sample: GE03280-01
Name: OM01

Sampled: 05/16/23 10:48
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/31/23 16:00	11/12/23 10:48	

Sample: GE03280-02
Name: OM04S

Sampled: 05/16/23 12:15
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/31/23 16:00	11/12/23 12:15	

Sample: GE03280-03
Name: OM24D

Sampled: 05/16/23 14:58
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/31/23 16:00	11/12/23 14:58	

Sample: GE03280-04
Name: OM24D DUP

Sampled: 05/16/23 14:58
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/31/23 16:00	11/12/23 14:58	

Sample: GE03280-05
Name: OR02

Sampled: 05/16/23 12:14
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/31/23 16:00	11/12/23 12:14	

SUBCONTRACT ORDER
Transfer Chain of Custody

Pace Analytical Services, LLC

GE03280

SENDING LABORATORY

PDC Laboratories, Inc.
2231 W Altorfer Dr
Peoria, IL 61615
(800) 752-6651

RECEIVING LABORATORY

Pace Analytical - Mt Juliet, Tn
12065 Lebanon Rd
Mt Juliet, TN 37122
(615) 758-5858

Sample: GE03280-06
Name: OR03D

Sampled: 05/16/23 13:36
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/31/23 16:00	11/12/23 13:36	

Sample: GE03280-07
Name: OR04D

Sampled: 05/16/23 10:55
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/31/23 16:00	11/12/23 10:55	

Sample: GE03280-08
Name: EB-10

Sampled: 05/16/23 17:41
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/31/23 16:00	11/12/23 17:41	

Sample: GE03280-09
Name: EB-11


Sampled: 05/16/23 17:26
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
01-Radium 226/228 combined	05/31/23 16:00	11/12/23 17:26	

SUBCONTRACT ORDER
Transfer Chain of Custody
Pace Analytical Services, LLC
GE03280

Please email results to Gail Schindler at gail.schindler@pacelabs.com

Date Shipped: 5/22/23 Total # of Containers: 9 Sample Origin (State): IL PO #: _____
Turn-Around Time Requested ☐ NORMAL ☐ RUSH Date Results Needed: _____

	<u>5/22/23 0550</u>			Sample Temperature Upon Receipt	_____ °C
Relinquished By	Date/Time	Received By	Date/Time	Sample(s) Received on Ice	Y or N
				Proper Bottles Received in Good Condition	Y or N
				Bottles Filled with Adequate Volume	Y or N
				Samples Received Within Hold Time	Y or N
Relinquished By	Date/Time	Received By	Date/Time	Date/Time Taken From Sample Bottle	Y or N




ANALYTICAL REPORT

June 23, 2023

Pace IR - Peoria, IL

Sample Delivery Group: L1619136
Samples Received: 05/23/2023
Project Number: GEO3619
Description: Vistra-Duck Creek
Site: 01
Report To: Gail Schindler
2231 W. Altorfer Drive
Peoria, IL 61615




Entire Report Reviewed By:

A handwritten signature in blue ink that reads "Haley Torrence".

Haley Torrence
Project Manager

Results relate only to the items tested or calibrated and are reported as rounded values. This test report shall not be reproduced, except in full, without written approval of the laboratory. Where applicable, sampling conducted by Pace Analytical National is performed per guidance provided in laboratory standard operating procedures ENV-SOP-MTJL-0067 and ENV-SOP-MTJL-0068. Where sampling conducted by the customer, results relate to the accuracy of the information provided, and as the samples are received.



Pace Analytical National

12065 Lebanon Rd Mount Juliet, TN 37122 615-758-5858 800-767-5859 www.pacenational.com

Cp: Cover Page	1	¹Cp
Tc: Table of Contents	2	
Ss: Sample Summary	3	²Tc
Cn: Case Narrative	4	
Sr: Sample Results	5	³Ss
OM07 L1619136-01	5	
OM22D L1619136-02	6	⁴Cn
OR06A L1619136-03	7	⁵Sr
OR13S L1619136-04	8	
EQUIPMENT BLANK 12 L1619136-05	9	⁶Qc
Qc: Quality Control Summary	10	⁷Gl
Radiochemistry by Method 904/9320	10	
Radiochemistry by Method SM7500Ra B M	11	⁸Al
Gl: Glossary of Terms	13	
Al: Accreditations & Locations	14	⁹Sc
Sc: Sample Chain of Custody	15	

OM07 L1619136-01 Non-Potable Water

Collected by

Collected date/time

Received date/time

05/17/23 12:13

05/23/23 09:00

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2073396	1	06/08/23 08:06	06/14/23 17:51	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2072628	1	06/12/23 13:37	06/14/23 17:51	SNR	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2072628	1	06/12/23 13:37	06/14/23 16:23	RGT	Mt. Juliet, TN

¹Cp

²Tc

³Ss

⁴Cn

⁵Sr

⁶Qc

⁷Gl

⁸Al

⁹Sc

OM22D L1619136-02 Non-Potable Water

Collected by

Collected date/time

Received date/time

05/17/23 16:55

05/23/23 09:00

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2073396	1	06/08/23 08:06	06/14/23 17:51	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2074499	1	06/14/23 16:02	06/16/23 17:46	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2074499	1	06/14/23 16:02	06/16/23 17:46	RGT	Mt. Juliet, TN

OR06A L1619136-03 Non-Potable Water

Collected by

Collected date/time

Received date/time

05/17/23 13:45

05/23/23 09:00

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2073396	1	06/08/23 08:06	06/14/23 17:51	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2074499	1	06/14/23 16:02	06/16/23 17:46	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2074499	1	06/14/23 16:02	06/16/23 17:46	RGT	Mt. Juliet, TN

OR13S L1619136-04 Non-Potable Water

Collected by

Collected date/time

Received date/time

05/17/23 15:20

05/23/23 09:00

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2073396	1	06/08/23 08:06	06/14/23 17:51	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2074499	1	06/14/23 16:02	06/16/23 17:46	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2074499	1	06/14/23 16:02	06/16/23 17:46	RGT	Mt. Juliet, TN

EQUIPMENT BLANK 12 L1619136-05 Non-Potable Water

Collected by

Collected date/time

Received date/time

05/17/23 17:08


05/23/23 09:00

Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	Location
Radiochemistry by Method 904/9320	WG2073396	1	06/08/23 08:06	06/14/23 17:51	SNR	Mt. Juliet, TN
Radiochemistry by Method Calculation	WG2074499	1	06/14/23 16:02	06/16/23 17:46	RGT	Mt. Juliet, TN
Radiochemistry by Method SM7500Ra B M	WG2074499	1	06/14/23 16:02	06/16/23 17:46	RGT	Mt. Juliet, TN

All sample aliquots were received at the correct temperature, in the proper containers, with the appropriate preservatives, and within method specified holding times, unless qualified or notated within the report. Where applicable, all MDL (LOD) and RDL (LOQ) values reported for environmental samples have been corrected for the dilution factor used in the analysis. All radiochemical sample results for solids are reported on a dry weight basis with the exception of tritium, carbon-14 and radon, unless wet weight was requested by the client. All Method and Batch Quality Control are within established criteria except where addressed in this case narrative, a non-conformance form or properly qualified within the sample results. By my digital signature below, I affirm to the best of my knowledge, all problems/anomalies observed by the laboratory as having the potential to affect the quality of the data have been identified by the laboratory, and no information or data have been knowingly withheld that would affect the quality of the data.



Haley Torrence
Project Manager



Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.270	U	0.357	0.649	06/14/2023 17:51	WG2073396
(T) Barium	64.3			30.0-143	06/14/2023 17:51	WG2073396
(T) Yttrium	104			30.0-136	06/14/2023 17:51	WG2073396

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.643	J	0.426	0.681	06/14/2023 17:51	WG2072628

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.373		0.233	0.207	06/14/2023 16:23	WG2072628
(T) Barium-133	95.9			30.0-143	06/14/2023 16:23	WG2072628

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.984		0.265	0.455	06/14/2023 17:51	WG2073396
(T) Barium	81.9			30.0-143	06/14/2023 17:51	WG2073396
(T) Yttrium	102			30.0-136	06/14/2023 17:51	WG2073396

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	1.54		0.394	0.497	06/16/2023 17:46	WG2074499

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.554		0.292	0.200	06/16/2023 17:46	WG2074499
(T) Barium-133	81.9			30.0-143	06/16/2023 17:46	WG2074499

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.939		0.476	0.846	06/14/2023 17:51	WG2073396
(T) Barium	79.0			30.0-143	06/14/2023 17:51	WG2073396
(T) Yttrium	105			30.0-136	06/14/2023 17:51	WG2073396

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	1.34		0.545	0.884	06/16/2023 17:46	WG2074499

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.402		0.265	0.258	06/16/2023 17:46	WG2074499
(T) Barium-133	94.4			30.0-143	06/16/2023 17:46	WG2074499

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	0.282	J	0.315	0.572	06/14/2023 17:51	WG2073396
(T) Barium	69.5			30.0-143	06/14/2023 17:51	WG2073396
(T) Yttrium	110			30.0-136	06/14/2023 17:51	WG2073396

1
Cp

2
Tc

3
Ss

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.320	J	0.332	0.606	06/16/2023 17:46	WG2074499

4
Cn

5
Sr

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.0388	U	0.106	0.201	06/16/2023 17:46	WG2074499
(T) Barium-133	88.4			30.0-143	06/16/2023 17:46	WG2074499

6
Qc

7
Gl

8
Al

9
Sc

EQUIPMENT BLANK 12 SAMPLE RESULTS - 05

845 QUARTERLY REPORT - QUARTER 2, 2023

Collected date/time: 05/17/23 17:09

DUCK CREEK POWER PLANT, BOTTOM ASH BASIN

L1619136

DC-845-205

Radiochemistry by Method 904/9320

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-228	-0.367	<u>U</u>	0.271	0.509	06/14/2023 17:51	WG2073396
(T) Barium	86.6			30.0-143	06/14/2023 17:51	WG2073396
(T) Yttrium	104			30.0-136	06/14/2023 17:51	WG2073396

Radiochemistry by Method Calculation

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
Combined Radium	0.114	<u>U</u>	0.326	0.580	06/16/2023 17:46	WG2074499

Radiochemistry by Method SM7500Ra B M

Analyte	Result	Qualifier	Uncertainty	MDA	Analysis Date	Batch
	pCi/l		+ / -	pCi/l	date / time	
RADIUM-226	0.114	<u>J</u>	0.182	0.278	06/16/2023 17:46	WG2074499
(T) Barium-133	90.5			30.0-143	06/16/2023 17:46	WG2074499

¹ Cp² Tc³ Ss⁴ Cn⁵ Sr⁶ Qc⁷ Gl⁸ Al⁹ Sc

Method Blank (MB)

(MB) R3938842-1 06/14/23 17:51

Analyte	MB Result pCi/l	MB Qualifier	MB Uncertainty + / -	MB MDA pCi/l
Radium-228	0.488		0.154	0.268
(T) Barium	88.7		88.7	
(T) Yttrium	104		104	

L1619139-09 Original Sample (OS) • Duplicate (DUP)

(OS) L1619139-09 06/14/23 17:51 • (DUP) R3938842-5 06/14/23 17:51

Analyte	Original Result pCi/l	Original Uncertainty + / -	Original MDA pCi/l	DUP Result pCi/l	DUP Uncertainty + / -	DUP MDA pCi/l	Dilution	DUP RPD %	DUP RER	DUP Qualifier	DUP RPD Limits %	DUP RER Limit
Radium-228	0.206	0.361	0.661	0.734	0.414	0.661	1	112	0.960		20	3
(T) Barium	91.1			80.7	80.7							
(T) Yttrium	103			97.4	97.4							

Laboratory Control Sample (LCS)

(LCS) R3938842-2 06/14/23 17:51

Analyte	Spike Amount pCi/l	LCS Result pCi/l	LCS Rec. %	Rec. Limits %	LCS Qualifier
Radium-228	5.00	4.68	93.5	80.0-120	
(T) Barium			99.0		
(T) Yttrium			90.4		

L1619136-03 Original Sample (OS) • Matrix Spike (MS) • Matrix Spike Duplicate (MSD)

(OS) L1619136-03 06/14/23 17:51 • (MS) R3938842-3 06/14/23 17:51 • (MSD) R3938842-4 06/14/23 17:51

Analyte	Spike Amount pCi/l	Original Result pCi/l	MS Result pCi/l	MSD Result pCi/l	MS Rec. %	MSD Rec. %	Dilution	Rec. Limits %	MS Qualifier	MSD Qualifier	RPD %	MS RER	RPD Limits %
Radium-228	16.7	0.939	15.8	18.5	89.1	105	1	70.0-130			15.3		20
(T) Barium		79.0			81.7	85.2							
(T) Yttrium		105			108	95.2							

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Method Blank (MB)

(MB) R3937863-1 06/14/23 16:23

Analyte	MB Result pCi/l	MB Qualifier	MB Uncertainty + / -	MB MDA pCi/l
Radium-226	0.0613	⬇	0.0908	0.136
(T) Barium-133	47.6		47.6	

L1617727-01 Original Sample (OS) • Duplicate (DUP)

(OS) L1617727-01 06/14/23 16:23 • (DUP) R3937863-5 06/14/23 16:23

Analyte	Original Result pCi/l	Original Uncertainty + / -	Original MDA pCi/l	DUP Result pCi/l	DUP Uncertainty + / -	DUP MDA pCi/l	Dilution	DUP RPD %	DUP RER	DUP Qualifier	DUP RPD Limits %	DUP RER Limit
Radium-226	0.742	0.400	0.359	0.496	0.326	0.359	1	39.8	0.477		20	3
(T) Barium-133	76.2			83.9	83.9							

Laboratory Control Sample (LCS)

(LCS) R3937863-2 06/14/23 16:23

Analyte	Spike Amount pCi/l	LCS Result pCi/l	LCS Rec. %	Rec. Limits %	LCS Qualifier
Radium-226	5.01	5.91	118	80.0-120	
(T) Barium-133			61.3		

L1617729-03 Original Sample (OS) • Matrix Spike (MS) • Matrix Spike Duplicate (MSD)

(OS) L1617729-03 06/14/23 16:23 • (MS) R3937863-3 06/14/23 16:23 • (MSD) R3937863-4 06/14/23 16:23

Analyte	Spike Amount pCi/l	Original Result pCi/l	MS Result pCi/l	MSD Result pCi/l	MS Rec. %	MSD Rec. %	Dilution	Rec. Limits %	MS Qualifier	MSD Qualifier	RPD %	MS RER	RPD Limits %
Radium-226	20.0	0.0663	22.3	22.1	111	110	1	75.0-125			0.946		20
(T) Barium-133		90.1			79.0	69.9							

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Method Blank (MB)

(MB) R3938909-1 06/16/23 17:46

Analyte	MB Result pCi/l	MB Qualifier	MB Uncertainty + / -	MB MDA pCi/l
Radium-226	0.00379	<u>U</u>	0.0352	0.0716
(T) Barium-133	90.6		90.6	

L1619139-04 Original Sample (OS) • Duplicate (DUP)

(OS) L1619139-04 06/16/23 17:47 • (DUP) R3938909-5 06/16/23 17:46

Analyte	Original Result pCi/l	Original Uncertainty + / -	Original MDA pCi/l	DUP Result pCi/l	DUP Uncertainty + / -	DUP MDA pCi/l	Dilution	DUP RPD %	DUP RER	DUP Qualifier	DUP RPD Limits %	DUP RER Limit
Radium-226	0.0414	0.140	0.273	0.175	0.247	0.273	1	124	0.471	<u>J</u>	20	3
(T) Barium-133	91.3			84.9	84.9							

Laboratory Control Sample (LCS)

(LCS) R3938909-2 06/16/23 17:46

Analyte	Spike Amount pCi/l	LCS Result pCi/l	LCS Rec. %	Rec. Limits %	LCS Qualifier
Radium-226	5.01	5.35	107	80.0-120	
(T) Barium-133			87.7		

L1614550-02 Original Sample (OS) • Matrix Spike (MS) • Matrix Spike Duplicate (MSD)

(OS) L1614550-02 06/16/23 17:46 • (MS) R3938909-3 06/16/23 17:46 • (MSD) R3938909-4 06/16/23 17:46

Analyte	Spike Amount pCi/l	Original Result pCi/l	MS Result pCi/l	MSD Result pCi/l	MS Rec. %	MSD Rec. %	Dilution	Rec. Limits %	MS Qualifier	MSD Qualifier	RPD %	MS RER	RPD Limits %
Radium-226	20.0	0.475	21.6	22.2	105	109	1	75.0-125			3.11		20
(T) Barium-133		91.2			88.6	87.5							

1Cp

2Tc

3Ss

4Cn

5Sr

6Qc

7Gl

8Al

9Sc

Guide to Reading and Understanding Your Laboratory Report

The information below is designed to better explain the various terms used in your report of analytical results from the Laboratory. This is not intended as a comprehensive explanation, and if you have additional questions please contact your project representative.


Results Disclaimer - Information that may be provided by the customer, and contained within this report, include Permit Limits, Project Name, Sample ID, Sample Matrix, Sample Preservation, Field Blanks, Field Spikes, Field Duplicates, On-Site Data, Sampling Collection Dates/Times, and Sampling Location. Results relate to the accuracy of this information provided, and as the samples are received.

Abbreviations and Definitions

MDA	Minimum Detectable Activity.
Rec.	Recovery.
RER	Replicate Error Ratio.
RPD	Relative Percent Difference.
SDG	Sample Delivery Group.
(T)	Tracer - A radioisotope of known concentration added to a solution of chemically equivalent radioisotopes at a known concentration to assist in monitoring the yield of the chemical separation.
Analyte	The name of the particular compound or analysis performed. Some Analyses and Methods will have multiple analytes reported.
Dilution	If the sample matrix contains an interfering material, the sample preparation volume or weight values differ from the standard, or if concentrations of analytes in the sample are higher than the highest limit of concentration that the laboratory can accurately report, the sample may be diluted for analysis. If a value different than 1 is used in this field, the result reported has already been corrected for this factor.
Limits	These are the target % recovery ranges or % difference value that the laboratory has historically determined as normal for the method and analyte being reported. Successful QC Sample analysis will target all analytes recovered or duplicated within these ranges.
Original Sample	The non-spiked sample in the prep batch used to determine the Relative Percent Difference (RPD) from a quality control sample. The Original Sample may not be included within the reported SDG.
Qualifier	This column provides a letter and/or number designation that corresponds to additional information concerning the result reported. If a Qualifier is present, a definition per Qualifier is provided within the Glossary and Definitions page and potentially a discussion of possible implications of the Qualifier in the Case Narrative if applicable.
Result	The actual analytical final result (corrected for any sample specific characteristics) reported for your sample. If there was no measurable result returned for a specific analyte, the result in this column may state "ND" (Not Detected) or "BDL" (Below Detectable Levels). The information in the results column should always be accompanied by either an MDL (Method Detection Limit) or RDL (Reporting Detection Limit) that defines the lowest value that the laboratory could detect or report for this analyte.
Uncertainty (Radiochemistry)	Confidence level of 2 sigma.
Case Narrative (Cn)	A brief discussion about the included sample results, including a discussion of any non-conformances to protocol observed either at sample receipt by the laboratory from the field or during the analytical process. If present, there will be a section in the Case Narrative to discuss the meaning of any data qualifiers used in the report.
Quality Control Summary (Qc)	This section of the report includes the results of the laboratory quality control analyses required by procedure or analytical methods to assist in evaluating the validity of the results reported for your samples. These analyses are not being performed on your samples typically, but on laboratory generated material.
Sample Chain of Custody (Sc)	This is the document created in the field when your samples were initially collected. This is used to verify the time and date of collection, the person collecting the samples, and the analyses that the laboratory is requested to perform. This chain of custody also documents all persons (excluding commercial shippers) that have had control or possession of the samples from the time of collection until delivery to the laboratory for analysis.
Sample Results (Sr)	This section of your report will provide the results of all testing performed on your samples. These results are provided by sample ID and are separated by the analyses performed on each sample. The header line of each analysis section for each sample will provide the name and method number for the analysis reported.
Sample Summary (Ss)	This section of the Analytical Report defines the specific analyses performed for each sample ID, including the dates and times of preparation and/or analysis.

Qualifier Description

J	The identification of the analyte is acceptable; the reported value is an estimate.
U	Below Detectable Limits: Indicates that the analyte was not detected.



ACCREDITATIONS & LOCATIONS


Pace Analytical National 12065 Lebanon Rd Mount Juliet, TN 37122

Alabama	40660	Nebraska	NE-OS-15-05
Alaska	17-026	Nevada	TN000032021-1
Arizona	AZ0612	New Hampshire	2975
Arkansas	88-0469	New Jersey--NELAP	TN002
California	2932	New Mexico ¹	TN00003
Colorado	TN00003	New York	11742
Connecticut	PH-0197	North Carolina	Env375
Florida	E87487	North Carolina ¹	DW21704
Georgia	NELAP	North Carolina ³	41
Georgia ¹	923	North Dakota	R-140
Idaho	TN00003	Ohio--VAP	CL0069
Illinois	200008	Oklahoma	9915
Indiana	C-TN-01	Oregon	TN200002
Iowa	364	Pennsylvania	68-02979
Kansas	E-10277	Rhode Island	LA000356
Kentucky ^{1,6}	KY90010	South Carolina	84004002
Kentucky ²	16	South Dakota	n/a
Louisiana	AI30792	Tennessee ^{1,4}	2006
Louisiana	LA018	Texas	T104704245-20-18
Maine	TN00003	Texas ⁵	LAB0152
Maryland	324	Utah	TN000032021-11
Massachusetts	M-TN003	Vermont	VT2006
Michigan	9958	Virginia	110033
Minnesota	047-999-395	Washington	C847
Mississippi	TN00003	West Virginia	233
Missouri	340	Wisconsin	998093910
Montana	CERT0086	Wyoming	A2LA
A2LA -- ISO 17025	1461.01	AIHA-LAP,LLC EMLAP	100789
A2LA -- ISO 17025 ⁵	1461.02	DOD	1461.01
Canada	1461.01	USDA	P330-15-00234
EPA--Crypto	TN00003		

¹ Drinking Water ² Underground Storage Tanks ³ Aquatic Toxicity ⁴ Chemical/Microbiological ⁵ Mold ⁶ Wastewater n/a Accreditation not applicable

* Not all certifications held by the laboratory are applicable to the results reported in the attached report.

* Accreditation is only applicable to the test methods specified on each scope of accreditation held by Pace Analytical.



Internal Transfer Chain of Custody

State of Origin: IL
Cert. Needed: ☒ YES ☐ NO



GE03619

Workorder Name: VISTRA - DUCK CREEK

Owner Received

Results Required

Date: 5/17/2023

By: 6/1/2023

Report To:	Subcontract To:	Requested Analysis
Gail Schindler Pace Analytical - IL/MO 2231 W. Altorfer Drive Peoria, IL 61615 800-752-6651	Pace Analytical - Mt Juliet 12065 Lebanon Rd Mt Juliet TN 37122	LAB USE ONLY 01 02 03 04 05

Item	Sample ID	Sample Type	Collect Date/Time	Lab ID	Matrix	Preserved Containers				Radium 226	Radium 228										
						HNO3															
1	OM07	GRAB	5/17/2023 12:13	GE03619-01	GW	X				X	X										
2	OM22D	GRAB	5/17/2023 16:55	GE03619-02	GW	X				X	X										
3	OR06A	GRAB	5/17/2023 13:45	GE03619-03	GW	X				X	X										
4	OR13S	GRAB	5/17/2023 15:20	GE03619-04	GW	X				X	X										
5	EQUIPMENT BLANK 12	GRAB	5/17/2023 17:08	GE03619-05	DI	X				X	X										
6																					
7																					
8																					
9																					

Transfers	Date/Time	Received By	Date/Time	Comments
1	5/14/2023 14:31			
2	5/22/23 0850			
3			5/23/23 0900	Needs 226, 228 and combined Include QC summary and add 10 day TAT

Cooler Temperature on Receipt _____ °C	Custody Seal Y or N	Received on Ice Y or N	Sample Intact Y or N
--	---------------------	------------------------	----------------------

***In order to maintain client confidentiality, location/name of the sampling site, sampler's name and signature may not be provided on this COC document.
This chain of custody is considered complete as is since this information is available in the owner laboratory.

FMT-ALL-C-002rev

Sample Receipt Checklist

COC Seal Present/Intact: Y N IF Applicable
COC Signed/Accurate: Y N VOA Zero Headspace: Y N
Bottles arrive intact: Y N Pres. Correct/Check: Y N
Correct bottles used: Y N
Sufficient volume sent: Y N
RAD Screen <0.5 mR/hr: Y N

Cont
S-Other

6319 59990575 - 20.2 to = 20.2 NSM

0514 - 18.9 to = 18.9 NSM



Ship to :

Pace Analytical Services, LLC
12065 Lebanon Rd
Mt Juliet TN 37122

(615)758-5858

INTER_LABORATORY WORK ORDER # GE03619

(To be complete by sending lab)

Sending Project No:	GE03619	
Receiving Project No:		
Check Box for Consolidated Invoice:	☐	☐
Date Prepared:	5/19/2023	
REQUESTED COMPLETION DATE:	6/1/2023	

###

Sending Region	IR72-IL/MO	Sending Project Mgr.	Gail Schindler
Receiving Region	MT JULIET	External Client	VISTRA - DUCK CREEK
State of Sample Origin	IL	QC Deliverable	STD Report

All questions should be addressed to sending project manager.

Requested Reportable Units _____ Report Wet or Dry Weight? _____ Cert Needed: IL

WORK REQUESTED					
Method Description	Container Type	Quantity of	Preservative	Quantity of	Unit Price Amount
Radium 226		5		5	\$121.05 \$605.25
Radium 228		5		5	\$121.05 \$605.25
		1		1	\$0.00
TOTAL					\$1,210.50

Special Requirements: Report as 226, 228 & combined 226/228. Include QC summary & edd

Receiving Region Department	Acttg. Code	Totals from above	Revenue Allocation	
radiological	38	\$1,210.50	Receiving Region (80%)	Client Services Dept.
			\$968.40	\$242.10
* Custom Revenue Allocation		TOTAL	\$968.40	\$242.10

FOR ANALYTICAL WORK COMPLETED THIS SECTION ALSO

Return Samples to Sending Region:

☐ Yes ☒ No

Date Completed: _____ Receiving Project Manager: _____

CONFIRMATION OF WORK COMPLETED

Original sent to the receiving lab - Copy kept at the sending lab.

When work completed: Original sent to the ABM at the receiving laboratory. Copies are made to corporate as needed.

SUBCONTRACT ORDER **Transfer Chain of Custody**

Pace Analytical Services, LLC
GE03619

ATTACHMENT B.
845 QUARTERLY REPORT - QUARTER 2, 2023
DUCK CREEK POWER PLANT, BOTTOM ASH BASIN
DC-845-205

SENDING LABORATORY

PDC Laboratories, Inc.
2231 W Altorfer Dr
Peoria, IL 61615
(800) 752-6651

RECEIVING LABORATORY

Pace Analytical - Mt Juliet, Tn
12065 Lebanon Rd
Mt Juliet, TN 37122
(615) 758-5858

Sample: GE03619-01
Name: OM07

Sampled: 05/17/23 12:13
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
----------	-----	---------	----------

01-Radium 226/228 combined	06/01/23 16:00	11/13/23 12:13	
----------------------------	----------------	----------------	--

Sample: GE03619-02
Name: OM22D

Sampled: 05/17/23 16:55
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
----------	-----	---------	----------

01-Radium 226/228 combined	06/01/23 16:00	11/13/23 16:55	
----------------------------	----------------	----------------	--

Sample: GE03619-03
Name: OR06A

Sampled: 05/17/23 13:45
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
----------	-----	---------	----------

01-Radium 226/228 combined	06/01/23 16:00	11/13/23 13:45	
----------------------------	----------------	----------------	--

Sample: GE03619-04
Name: OR13S

Sampled: 05/17/23 15:20
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
----------	-----	---------	----------

01-Radium 226/228 combined	06/01/23 16:00	11/13/23 15:20	
----------------------------	----------------	----------------	--

Sample: GE03619-05
Name: EB 12

Sampled: 05/17/23 17:08
Matrix: Ground Water
Preservative: HNO3, pH <2

Analysis	Due	Expires	Comments
----------	-----	---------	----------

01-Radium 226/228 combined	06/01/23 16:00	11/13/23 17:08	
----------------------------	----------------	----------------	--

SUBCONTRACT ORDER
Transfer Chain of Custody

Pace Analytical Services, LLC

GE03619

ATTACHMENT B.
845 QUARTERLY REPORT - QUARTER 2, 2023
DUCK CREEK POWER PLANT, BOTTOM ASH BASIN
DC-845-205Please email results to Gail Schindler at gail.schindler@pacelabs.comDate Shipped: 5/22/23 Total # of Containers: 5 Sample Origin (State): IL PO #: _____Turn-Around Time Requested ☐ NORMAL ☐ RUSH Date Results Needed: _____

 Relinquished By	Date/Time	Received By	Date/Time	Sample Temperature Upon Receipt	_____ °C
	<u>5/22/23 0550</u>			Sample(s) Received on Ice	Y or N
				Proper Bottles Received in Good Condition	Y or N
				Bottles Filled with Adequate Volume	Y or N
				Samples Received Within Hold Time	Y or N
Relinquished By	Date/Time	Received By	Date/Time	Date/Time Taken From Sample Bottle	Y or N

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Section A Required Client Information: Company: Visira Corp Address: 13498 E. 900th St Email To: Brian.Voelker@VisiraCorp.com Phone: (217) 753-8911 Fax: Requested Due Date/TAT: 10 day		Section B Required Project Information: Report To: Brian Voelker Copy To: Jason Stuckey Purchase Order No.: Project Name: Project Number: 2285		Section C Invoice Information: Attention: Jason Stuckey Company Name: Visira Corp Address: see Section A Quote Reference: Project Manager: Profile #:		Page: 1 of 9
REGULATORY AGENCY NPDES GROUND WATER DRINKING WATER UST RCRA OTHER			Site Location IL STATE: 602234			

ITEM #	Valid Matrix Codes MATRIX CODE DW WT WW P SL CL AL OT TS OTHER TSSUE	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED DATE TIME	SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives Unpreserved H ₂ SO ₄ HNO ₃ HCl NaOH Na ₂ S ₂ O ₃ Methanol Other	Analysis Test ↑	Requested Analysis Filtered (Y/N)										Project No./ Lab I.D.
								DC_257_203	DC_257_204	DC_845_201-202	DC_845_203	DC_845_205	DC_CLOSURE_201-202	DC_SUP_000	DC_WPCP_203-206	Residual Chlorine (Y/N)		
1	DC_BA01																	
2	DC_BA02																	
3	DC_BA02IL		5/10/23	1415	11													
4	DC_BA03 +Dup			1300	22													
5	DC_BA03IL			1415	11													
6	DC_BA04																	
7	DC_BA05#																	
8	DC_BA06																	
9	DC_G02IL																	
10	DC_G02#S																	
11	DC_G02&D																	
12	DC_G03IL																	
13	DC_G04IL																	
14	DC_G06IL																	
15	DC_G06#S																	
16	DC_G07IL																	

ADDITIONAL COMMENTS DC-23Q2-Rev 0		RELINQUISHED BY / AFFILIATION [Signature]	DATE 5/10/23	TIME 1720	ACCEPTED BY / AFFILIATION [Signature]	DATE 5/10/23	TIME 1720	Temp in °C 9.3	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)
SAMPPLER NAME AND SIGNATURE PRINT Name of SAMPLER: [Signature] SIGNATURE of SAMPLER: [Signature]											
DATE SIGNED (MM/DD/YYYY): 5/10/23											

CHAIN-OF-CUSTODY / Analytical Request Document

Company: Visira Corp		Report To: Brian Voelker		Attention: Jason Stuckey	
Address: 13488 E. 900th St		Copy To: Jason Stuckey		Company Name: Visira Corp	
Email To: Brian.Voelker@VisiraCorp.com		Purchase Order No.:		Address: see Section A	
Phone: (217) 753-8911 Fax:		Project Name:		Quote Reference:	
Requested Due Date/TAT: 10 day		Project Number: 2285		Project Manager:	
				Profile #:	

Section D Required Client Information		Valid Matrix Codes		Matrix CODE		COLLECTED		SAMPLE TEMP AT COLLECTION		# OF CONTAINERS		Preservatives		Requested Analysis Filtered (Y/N)		Project No./ Lab I.D.	
ITEM #		MATRIX	CODE	DW	WT	WW	SL	SL	SL	SL	SL	SL	SL	SL	SL	SL	SL
1		DC_OM04#S															
2		DC_OM05#S															
3		DC_OM07															
4		DC_OM08															
5		DC_OM09															
6		DC_OM10															
7		DC_OM12															
8		DC_OM15															
9		DC_OM16															
10		DC_OM17															
11		DC_OM21															
12		DC_OM22#S															
13		DC_OM22&D															
14		DC_OM23#S															
15		DC_OM23&D															
16		DC_OM24&D															

Section E Additional Comments		RELINQUISHED BY / AFFILIATION		DATE		TIME		ACCEPTED BY / AFFILIATION		DATE		TIME		SAMPLE CONDITIONS	
DC-23Q2-Rev 0		<i>Jason Stuckey</i>						<i>Jason Stuckey</i>							

SAMPLER NAME AND SIGNATURE		DATE SIGNED (MM/DD/YYYY)	
<i>Jason Stuckey</i>		5/10/23	
PRINT Name of SAMPLER:		DATE SIGNED (MM/DD/YYYY):	
<i>Jason Stuckey</i>		5/10/23	
SIGNATURE of SAMPLER:		DATE SIGNED (MM/DD/YYYY):	
<i>Jason Stuckey</i>		5/10/23	

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Section A Required Client Information:		Section B Required Project Information:		Section C Invoice Information:	
Company: Visira Corp		Report To: Brian Voelker		Attention: Jason Stuckey	

[illegible]

Phone: (217) 753-8911 Fax:		Project Name:		Project Manager:		Site Location		IL	
Requested Due Date/TAT: 10 day		Project Number: 2285		Profile #:		STATE:			

ITEM #	Section D Required Client Information	Valid Matrix Codes MATRIX CODE DW WATER WASTE WATER PRODUCT SOLID GAS LIQUID OTHER TSS	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED		SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives Unpreserved H ₂ SO ₄ HNO ₃ HCl NaOH Na ₂ S ₂ O ₃ Methanol Other	Y/N	Requested Analysis Filtered (Y/N)						Project No./ Lab I.D.
					DATE	TIME					DC_257_203	DC_257_204	DC_845_203	DC_845_205	DC_CLOSURE_201-202	DC_SUP_000	
1	DC_T441L				5/10/23	1435	2										
2	DC_T451L				5/10/23	1510	2										
3	DC_T461L				5/10/23	1543	11										
4	DC_X301_leachate				5/10/23	1545	10										
5	EB 2				5/10/23	1545	4										
6	EB 3																
7																	
8																	
9																	
10																	
11																	
12																	
13																	
14																	
15																	
16																	

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION		DATE		TIME		ACCEPTED BY / AFFILIATION		DATE		TIME		SAMPLE CONDITIONS				
	Signature	Print Name	Signature	Print Name	Signature	Print Name	Signature	Print Name	Signature	Print Name	Signature	Print Name	Temp in °C	Received on	Custody	Sealed Cooler	Samples Intact (Y/N)
DC-23Q2-Rev 0	<i>Joseph R. Reed</i>	Joseph R. Reed	<i>Van Wagon</i>	Van Wagon	5/10/23	1720							33	Y	W	Y	Y

SAMPLER NAME AND SIGNATURE	
PRINT Name of SAMPLER:	DATE Signed (MM/DD/YYYY):
<i>Joseph R. Reed</i>	5/10/23

NPDES

RCRA

TACO: RES OR IND/COMM

SAMPLE COLLECTED IN THE STATE OF IL

Page 184 of 206

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Page: 1 of 9

CHAIN-OF-CUSTODY / Analytical Request Document

Section C

Invoice Information:

Company: Vistra Corp		Report To: Brian Voelker	Attention: Jason Stuckey		
Address: 13498 E. 900th St		Copy To: Jason Stuckey	Company Name: Vistra Corp	REGULATORY AGENCY	
			Address: see Section A	NPDES	GROUND WATER
Email To: Brian.Voelker@VistraCorp.com		Purchase Order No.:	Quote Reference:	UST	RCRA
Phone: (217) 753-8911	Fax:	Project Name:	Project Manager:	Site Location	DRINKING WATER
Requested Due Date/TAT: 10 day		Project Number: 2285	Profile #:	STATE:	IL

[illegible]

SAMPLER NAME AND SIGNATURE		Temp in °C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)
PRINT Name of SAMPLER: <i>Baron Pemberton</i>					
SIGNATURE of SAMPLER: <i>[Signature]</i>	DATE Signed (MM/DD/YY) <i>05/11/23</i>				

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

[illegible]Page: 5 of 9

Page 189 of 206

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Section A
Required Client Information:

Company: Vistra Corp
Address: 13498 E. 900th St
Email To: Brian.Voelker@VistraCorp.com
Phone: (217) 753-8911
Requested Due Date/TAT: 10 day

Section B
Required Project Information:

Report To: Brian Voelker
Copy To: Jason Stuckey
Purchase Order No.:
Project Name:
Project Number: 2285

Section C
Invoice Information:

Attention: Jason Stuckey
Company Name: Vistra Corp
Address: see Section A
Quote Reference:
Project Manager:
Profile #:

Section D
Required Client Information

Valid Matrix Codes
MATRIX CODE
DRINKING WATER DW
WATER WWT
WATER WTP
PRODUCT P
SOLID S
OIL OL
WIFE WP
AIR AR
OTHER OT
TISSUE TS

SAMPLE ID
(A-Z, 0-9 / .)
Sample IDs MUST BE UNIQUE

Section E
REGULATORY AGENCY

NPDES GROUND WATER DRINKING WATER
UST RCRA OTHER
Site Location IL
STATE: 6E02775

Page: 1 of 9

ITEM #	Section D Required Client Information	Valid Matrix Codes MATRIX CODE DRINKING WATER DW WASTE WATER WW WASTE WATER WWP PRODUCT P SOLID/SOLID SL OIL OL WIFE WP AIR AR OTHER OT TISSUE TS	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED		SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives										Analysis Test ↑	Y/N ↑	Requested Analysis Filtered (Y/N)												Project No./ Lab I.D.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
					DATE	TIME			Unpreserved	H ₂ SO ₄	HNO ₃	HCl	NaOH	Na ₂ S ₂ O ₃	Methanol	Other	DC_257_203	DC_257_204			DC_257_205	DC_811_204	DC_845_201-202	DC_845_203	DC_845_205	DC_CLOSURE_201-202	DC_SUP_000	DC_WPCP_203-206	Residual Chlorine (Y/N)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
1			DC_BA01																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER: Joseph R Reed

SIGNATURE of SAMPLER: [Signature]

DATE Signed (MM/DD/YY): 5/12/23

Received on (Y/N)

Custody (Y/N)

Sealed Cooler (Y/N)

Samples Intact (Y/N)

DC-845-205

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Section A
Required Client Information:

Company: **Vistra Corp**
Address: **13498 E. 900th St**
Email To: **Brian.Voelker@VistraCorp.com**
Phone: **(217) 753-8911** Fax:
Requested Due Date/TAT: **10 day**

Section B
Required Project Information:

Report To: **Brian Voelker**
Copy To: **Jason Stuckey**
Purchase Order No.:
Project Name:
Project Number: **2285**

Section C
Invoice Information:

Attention: **Jason Stuckey**
Company Name: **Vistra Corp**
Address: **see Section A**
Quote Reference:
Project Manager:
Profile #:

REGULATORY AGENCY

NPDES GROUND WATER DRINKING WATER
UST RCRA OTHER

Site Location
STATE: IL

6502775
gls

ITEM #	Valid Matrix Codes MATRIX CODE DW WATER WASTE WATER PRODUCT SOIL/SOLID OIL WIPE AIR OTHER TISSE	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED		# OF CONTAINERS	Preservatives Unpreserved H ₂ SO ₄ HNO ₃ HCl NaOH Na ₂ O ₂ Methanol Other	Y/N	Requested Analysis Filtered (Y/N)										Project No./ Lab I.D.
				DATE	TIME														
1	DC_G08IL																		
2	DC_G09IL																		
3	DC_G12IL																		
4	DC_G12#S																		
5	DC_G14IL																		
6	DC_G15IL																		
7	DC_G16IL																		
8	DC_G50IL																		
9	DC_G50#S																		
10	DC_G51IL																		
11	DC_G51#S																		
12	DC_G52IL																		
13	DC_G52#S																		
14	DC_G53IL																		
15	DC_G53#S																		
16	DC_G54IL																		

RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS		
Jason Stuckey	5/12/23	1431	Jason Stuckey	5/12/23	1431	Temp in °C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)
SAMPLER NAME AND SIGNATURE								
PRINT Name of SAMPLER:								
SIGNATURE of SAMPLER:								
DATE Signed (MM/DD/YY):								

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

DC-845-205

Section A Required Client Information:		Section B Required Project Information:		Section C Invoice Information:	
Company:	Vistra Corp	Report To:	Brian Voelker	Attention:	Jason Stuckey
Address:	13498 E. 900th St	Copy To:	Jason Stuckey	Company Name:	Vistra Corp
Email To:	Brian.Voelker@VistraCorp.com	Purchase Order No.:		Address:	see Section A
Phone:	(217) 753-8911	Project Name:		Quote Reference:	
Requested Due Date/TAT:	10 day	Project Number:	2285	Project Manager:	
				Profile #:	

REGULATORY AGENCY

NPDES
UST
RCRA
OTHER

Site Location
STATE:

IL

GE02775
gls

Section D Required Client Information		Valid Matrix Codes		Matrix Code		Sample Type (G=GRAB C=COMP)		Collected		Sample Temp at Collection		# of Containers		Preservatives		Requested Analysis Filtered (Y/N)		Project No./ Lab I.D.	
Item #	Sample ID (A-Z, 0-9 / -)	Matrix Code	Code	Matrix Code	Code	Matrix Code	Code	Matrix Code	Code	Matrix Code	Code	Matrix Code	Code	Matrix Code	Code	Matrix Code	Code	Matrix Code	Code
1	0253123DC G54#S+FBVP	DC G54#S	FBVP	DC G54#S	FBVP	DC G54#S	FBVP	DC G54#S	FBVP	DC G54#S	FBVP	DC G54#S	FBVP	DC G54#S	FBVP	DC G54#S	FBVP	DC G54#S	FBVP
2	DC G55IL	DC G55IL		DC G55IL		DC G55IL		DC G55IL		DC G55IL		DC G55IL		DC G55IL		DC G55IL		DC G55IL	
3	DC G55#S	DC G55#S		DC G55#S		DC G55#S		DC G55#S		DC G55#S		DC G55#S		DC G55#S		DC G55#S		DC G55#S	
4	DC G56IL	DC G56IL		DC G56IL		DC G56IL		DC G56IL		DC G56IL		DC G56IL		DC G56IL		DC G56IL		DC G56IL	
5	DC G56#S	DC G56#S		DC G56#S		DC G56#S		DC G56#S		DC G56#S		DC G56#S		DC G56#S		DC G56#S		DC G56#S	
6	DC G57IL	DC G57IL		DC G57IL		DC G57IL		DC G57IL		DC G57IL		DC G57IL		DC G57IL		DC G57IL		DC G57IL	
7	DC G57#S	DC G57#S		DC G57#S		DC G57#S		DC G57#S		DC G57#S		DC G57#S		DC G57#S		DC G57#S		DC G57#S	
8	DC G58IL	DC G58IL		DC G58IL		DC G58IL		DC G58IL		DC G58IL		DC G58IL		DC G58IL		DC G58IL		DC G58IL	
9	DC G58#S	DC G58#S		DC G58#S		DC G58#S		DC G58#S		DC G58#S		DC G58#S		DC G58#S		DC G58#S		DC G58#S	
10	DC G59IL	DC G59IL		DC G59IL		DC G59IL		DC G59IL		DC G59IL		DC G59IL		DC G59IL		DC G59IL		DC G59IL	
11	DC G59#S	DC G59#S		DC G59#S		DC G59#S		DC G59#S		DC G59#S		DC G59#S		DC G59#S		DC G59#S		DC G59#S	
12	DC G60IL	DC G60IL		DC G60IL		DC G60IL		DC G60IL		DC G60IL		DC G60IL		DC G60IL		DC G60IL		DC G60IL	
13	DC G60#S	DC G60#S		DC G60#S		DC G60#S		DC G60#S		DC G60#S		DC G60#S		DC G60#S		DC G60#S		DC G60#S	
14	DC G61#S	DC G61#S		DC G61#S		DC G61#S		DC G61#S		DC G61#S		DC G61#S		DC G61#S		DC G61#S		DC G61#S	
15	DC G62IL	DC G62IL		DC G62IL		DC G62IL		DC G62IL		DC G62IL		DC G62IL		DC G62IL		DC G62IL		DC G62IL	
16	DC G63IL	DC G63IL		DC G63IL		DC G63IL		DC G63IL		DC G63IL		DC G63IL		DC G63IL		DC G63IL		DC G63IL	

ADDITIONAL COMMENTS

DC-23Q2-Rev 0

RELINQUISHED BY / AFFILIATION

DATE

TIME

ACCEPTED BY / AFFILIATION

DATE

TIME

SAMPLE CONDITIONS

Temp in °C

Received on

Sealed Cooler

Intact (Y/N)

Samples

SAMPLER NAME AND SIGNATURE

PRINT Name of SAMPLER:

SIGNATURE of SAMPLER:

DATE Signed

(MM/DD/YY):

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Section B

Section A

Section C

[illegible]

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Page: 1 of 9

SAMPLER NAME AND SIGNATURE		Temp in °C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)
PRINT Name of SAMPLER:					
SIGNATURE of SAMPLER: <i>Josh Reed</i>					

Page: 2 of 9

ITEM #	Section D Required Client Information SAMPLE ID (A-Z, 0-9 / . -) Sample IDs MUST BE UNIQUE	Valid Matrix Codes MATRIX CODE DRINKING WATER DW WATER WT WASTE WATER WW PRODUCT P SOL/SOLID SL OIL OL WIPE WP AIR AR OTHER OT TISSUE TS		MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED		SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives								Analysis Test ↓	Requested Analysis Filtered (Y/N)											Residual Chlorine (Y/N)	Project No./ Lab I.D.
				DATE	TIME	Unpreserved	H ₂ SO ₄			HNO ₃	HCl	NaOH	Na ₂ S ₂ O ₃	Methanol	Other	DC_257_203	DC_257_204		DC_257_205	DC_811_204	DC_845_201-202	DC_845_203	DC_845_205	DC_CLOSURE_201-202	DC_SUP_000	DC_WPCP_203-206					
1	DC_G08!L																														
2	DC_G09!L																														
3	DC_G12!L																														
4	DC_G12#S																														
5	DC_G14!L																														
6	DC_G15!L																														
7	DC_G16!L																														
8	DC_G50!L																														
9	DC_G50#S																														
10	DC_G51!L																														
11	DC_G51#S																														
12	DC_G52!L																														
13	DC_G52#S																														
14	DC_G53!L																														
15	DC_G53#S																														
16	DC_G54!L																														
ADDITIONAL COMMENTS				RELINQUISHED BY / AFFILIATION				DATE	TIME	ACCEPTED BY / AFFILIATION				DATE	TIME	SAMPLE CONDITIONS															
DC-23Q2-Rev 0				<i>[Signature]</i>				5/15/23	1800	<i>[Signature]</i>				5-16-23	650	0.3 Y N Y															
SAMPLER NAME AND SIGNATURE										Temp in °C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)																		
PRINT Name of SAMPLER:																															
SIGNATURE of SAMPLER:																															
										DATE Signed (MM/DD/YYYY): 5/15/23																					

Page 195 of 206

GE03000
Vmw 5-16-23

Company: Vistra Corp		Report To: Brian Voelker	Attention: Jason Stuckey	REGULATORY AGENCY		
Address: 13498 E. 900th St		Copy To: Jason Stuckey	Company Name: Vistra Corp			
			Address: see Section A	NPDES	GROUND WATER	DRINKING WATER
Email To: Brian.Voelker@VistraCorp.com		Purchase Order No.:	Quote Reference:	UST	RCRA	OTHER
Phone: (217) 753-8911	Fax:	Project Name:	Project Manager:	Site Location	IL	STATE:
Requested Due Date/TAT: 10 day		Project Number: 2285	Profile #:			

ITEM #	Section D Required Client Information SAMPLE ID (A-Z, 0-9 / -) Sample IDs MUST BE UNIQUE	Valid Matrix Codes MATRIX CODE DRINKING WATER DW WATER WT WASTE WATER WW PRODUCT P SOIL/SOLID SL OIL OL WPE WP AIR AR OTHER OT TISSUE TS	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED		SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives									Analysis Test ↓ Y/N	Requested Analysis Filtered (Y/N)												Residual Chlorine (Y/N)	Project No./ Lab I.D.
					DATE	TIME			Unpreserved	H ₂ SO ₄	HNO ₃	HCl	NaOH	Na ₂ S ₂ O ₃	Methanol	Other	DC_257_203		DC_257_204	DC_257_205	DC_811_204	DC_845_201-202	DC_845_203	DC_845_206	DC_CLOSURE_201-202	DC_SUP_000	DC_WPCP_203-206					
1	DC_G54#S																															
2	DC_G55#L																															
3	DC_G55#S																															
4	DC_G56#L																															
5	DC_G56#S																															
6	DC_G57#L																															
7	DC_G57#S																															
8	DC_G58#L																															
9	DC_G58#S																															
10	DC_G59#L				5/15/23	1552		10																								
11	DC_G59#S																															
12	DC_G60#L																															
13	DC_G60#S																															
14	DC_G61#S																															
15	DC_G62#S FB #8				5/15/23	1750		10																								
16	DC_G63#S FB #9				5/15/23	1750		12																								
ADDITIONAL COMMENTS					RELINQUISHED BY / AFFILIATION		DATE	TIME	ACCEPTED BY / AFFILIATION		DATE	TIME	SAMPLE CONDITIONS																			
DC-23Q2-Rev 0					JAMES R. RUI		5/15/23	1800	Vance Wagner		5/16/23	650	0.3	Y N Y																		
SAMPLER NAME AND SIGNATURE										Temp in °C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)																			
PRINT Name of SAMPLER:																																
SIGNATURE of SAMPLER: J. R. RUI																																
DATE Signed (MM/DD/YYYY): 5/15/23																																

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

[illegible]

CHAIN-OF-CUSTODY / Analytical Request Document

Page: 6 of 9

GE03000
Vmw 5-16-23

Address: 13498 E. 900th St		Copy To: Jason Stuckey		Company Name: Vistra Corp		REGULATORY AGENCY		
Email To: Brian.Voelker@VistraCorp.com		Purchase Order No.:		Address: see Section A		NPDES GROUND WATER DRINKING WATER		
Phone: (217) 753-8911		Fax:		Project Name:		UST RCRA OTHER		
Requested Due Date/TAT: 10 day		Project Number: 2285		Profile #:		Site Location		
						STATE: IL		

ITEM #	Section D Required Client Information SAMPLE ID (A-Z, 0-9 / -) Sample IDs MUST BE UNIQUE	Valid Matrix Codes MATRIX CODE DRINKING WATER DW WASTE WATER WW PRODUCT P SOL/SOLID SL OIL OL WIPE WP AIR AR OTHER OT TISSUE TS	MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G-GRAB C-COMP)	COLLECTED		SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives								Analysis Test	Requested Analysis Filtered (Y/N)												Residual Chlorine (Y/N)	Project No./ Lab I.D.				
					DATE	TIME			Unpreserved	H ₂ SO ₄	HNO ₃	HCl	NaOH	Na ₂ S ₂ O ₃	Methanol	Other		DC_257_203	DC_257_204	DC_257_205	DC_811_204	DC_845_201-202	DC_845_203	DC_845_205	DC_CLOSURE_201-202	DC_SUP_000	DC_WPCP_203-206								
1	DC_OM25#S																																		
2	DC_OM25&D																																		
3	DC_OR02																																		
4	DC_OR03#S																																		
5	DC_OR03&D																																		
6	DC_OR04&D																																		
7	DC_OR05&D																																		
8	DC_OR06!A																																		
9	DC_OR11				5/13/23	1233		11																											
10	DC_OR13#S																																		
11	DC_OR13&D																																		
12	DC_OR14#S																																		
13	DC_OR14&D				5/15/23	1135		11																											
14	DC_OR18																																		
15	DC_OR19				5/15/23	1528		11																											
16	DC_OR20				5/15/23	1110		11																											
ADDITIONAL COMMENTS		RELINQUISHED BY / AFFILIATION		DATE		TIME		ACCEPTED BY / AFFILIATION		DATE		TIME		SAMPLE CONDITIONS																					
DC-23Q2-Rev 0		Joe Reed		5/15/23		1800		Van Nguyen		5-16-23		650		03 Y N Y																					

SAMPLER NAME AND SIGNATURE		Temp in °C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)
PRINT Name of SAMPLER: Joe Reed					
SIGNATURE of SAMPLER: [Signature]					
DATE Signed (MM/DD/YY): 5/15/23					

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Section A Required Client Information:		Section B Required Project Information:		Section C Invoice Information:		Page: 7 of 9	
Company: Vistra Corp		Report To: Brian Voelker		Attention: Jason Stuckey			
Address: 13498 E. 900th St		Copy To: Jason Stuckey		Company Name: Vistra Corp		REGULATORY AGENCY	

Required Client Information:		Required Project Information:		Invoice Information:	
Company:	Vistra Corp	Report To:	Brian Voelker	Attention:	Jason Stuckey
Address:	13498 E. 900th St	Copy To:	Jason Stuckey	Company Name:	Vistra Corp
Email To:	Brian.Voelker@VistraCorp.com	Purchase Order No.:		Address:	see Section A
Phone:	(217) 753-8911	Project Name:		Quote Reference:	
Requested Due Date/TAT:	10 day	Project Number:	2285	Project Manager:	

Section D Required Client Information		Valid Matrix Codes		MATRIX CODE (see valid codes to left)		SAMPLE TYPE (G=GRAB C=COMP)		COLLECTED		SAMPLE TEMP AT COLLECTION		# OF CONTAINERS		Preservatives		Requested Analysis Filtered (Y/N)		Project No./ Lab I.D.	
ITEM #	Sample ID (A-Z, 0-9 / .)	MATRIX	CODE	DATE	TIME	DATE	TIME	DATE	TIME	DATE	TIME	DATE	TIME	DATE	TIME	DATE	TIME	DATE	TIME
1	DC_G63#S	DRINKING WATER	DW																
2	DC_G64#S	WATER	WT																
3	DC_G64#S	WASTEWATER	WW																
4	DC_G65#S	WASTEWATER	WW																
5	DC_G65#S	WASTEWATER	WW																
6	DC_G66#S	WASTEWATER	WW																
7	DC_G67#S	WASTEWATER	WW																
8	DC_G67#S	WASTEWATER	WW																
9	DC_G67#S	WASTEWATER	WW																
10	DC_G67#S	WASTEWATER	WW																
11	DC_G67#S	WASTEWATER	WW																
12	DC_G67#S	WASTEWATER	WW																
13	DC_G67#S	WASTEWATER	WW																
14	DC_G67#S	WASTEWATER	WW																
15	DC_G67#S	WASTEWATER	WW																
16	DC_G67#S	WASTEWATER	WW																

SAMPLER NAME AND SIGNATURE		DATE SIGNED (MM/DD/YY)		Temp in °C		Received on		Ice (Y/N)		Custody		Sealed Cooler		Samples	
PRINT Name of SAMPLER:		DATE SIGNED (MM/DD/YY):		5/16/23 17:47		5.5		Y		N		N		Y	
SIGNATURE of SAMPLER:		DATE SIGNED (MM/DD/YY):		5/16/23											

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Section A
Required Client Information:

Section B
Required Project Information:

Section C
Invoice Information:

Page: 5 of 9

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Section A
Required Client Information:

Company: **Vistra Corp**
Address: **13498 E. 900th St**
Email To: **Brian.Voelker@VistraCorp.com**
Phone: **(217) 753-8911** Fax:
Requested Due Date/TAT: **10 day**

Section B
Required Project Information:

Report To: **Brian Voelker**
Copy To: **Jason Stuckey**
Purchase Order No.:
Project Name:
Project Number: **2285**

Section C
Invoice Information:

Attention: **Jason Stuckey**
Company Name: **Vistra Corp**
Address: **see Section A**
Quote Reference:
Project Manager:
Profile #:

Page: **5** of **9**

REGULATORY AGENCY

NPDES GROUND WATER DRINKING WATER

UST RCRA OTHER

Site Location

STATE:

IL

GE03280

Requested Analysis Filtered (Y/N)

ITEM #	Section D Required Client Information		Valid Matrix Codes MATRIX CODE DRINKING WATER DW WATER WT WASTE WATER WW PRODUCT P SOIL/SOLID S OIL OL WASTE AIR OTHER OT TISSUE TS		MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED DATE TIME		SAMPLE TEMP AT COLLECTION	# OF CONTAINERS	Preservatives							Analysis Test ↑ Y/N		Residual Chlorine (Y/N)		Project No./ Lab I.D.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
	SAMPLE ID (A-Z, 0-9 / . -) Sample IDs MUST BE UNIQUE										Unpreserved	H ₂ SO ₄	HNO ₃	HCl	NaOH	Na ₂ S ₂ O ₃	Methanol	Other																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							

ADDITIONAL COMMENTS	RELINQUISHED BY / AFFILIATION	DATE	TIME	ACCEPTED BY / AFFILIATION	DATE	TIME	SAMPLE CONDITIONS			
							Temp in °C	Received on Ice (Y/N)	Custody Sealed Cooler (Y/N)	Samples Intact (Y/N)
DC-23Q2-Rev 0		5/16/23	1747		5/16/23	17:45	5.5	Y	N	Y
	SAMPLER NAME AND SIGNATURE									
	PRINT Name of SAMPLER:		Aaron Pemberton							
SIGNATURE of SAMPLER:										
				DATE Signed (MM/DD/YYYY):		05/16/23				

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Section A Required Client Information: Company: Visira Corp Address: 13498 E. 900th St Email To: Brian.Voelker@VisiraCorp.com Phone: (217) 753-8911 Fax: Requested Due Date/TAT: 10 day		Section B Required Project Information: Report To: Brian Voelker Copy To: Jason Stuckey Purchase Order No.: Project Name: Project Number: 2285		Section C Invoice Information: Attention: Jason Stuckey Company Name: Visira Corp Address: see Section A Quote Reference: Project Manager: Profile #		Page: 6 of 9
REGULATORY AGENCY NPDES GROUND WATER DRINKING WATER UST RCRA OTHER Site Location IL			STATE: GE63283			

Section D Required Client Information		Valid Matrix Codes MATRIX CODE DRINKING WATER DW WATER WW WASTEWATER WWP PRODUCT P SOIL/SOLID SL OIL OL WIPE WP AIR AR OTHER OT TISSUE TS		MATRIX CODE (see valid codes to left)	SAMPLE TYPE (G=GRAB C=COMP)	COLLECTED		SAMPLE TEMP AT COLLECTION	Preservatives										Requested Analysis Filtered (Y/N)										Project No./ Lab I.D.		
ITEM #						DATE	TIME		# OF CONTAINERS	Unpreserved	H ₂ SO ₄	HNO ₃	HCl	NaOH	Na ₂ S ₂ O ₃	Methanol	Other	Y/N	DC_257_203	DC_257_204	DC_257_205	DC_811_204	DC_845_201-202	DC_845_203	DC_845_205	DC_CLOSURE_201-202	DC_SUP_000	DC_WPCP_203-206	Residual Chlorine (Y/N)		
1				DC_OM25#S																											
2				DC_OM25&D																											
3				DC_OR02	WT6	5/16/23	12:14		10	X	X	X																			
4				DC_OR03#S					10	X																					
5				DC_OR03&D	WT6	5/16/23	13:36		10	X	X	X																			
6				DC_OR04&D	WT6	5/16/23	10:55		10	X	X	X																			
7				DC_OR05&D																											
8				DC_OR06/A																											
9				DC_OR11																											
10				DC_OR13#S																											
11				DC_OR13&D																											
12				DC_OR14#S																											
13				DC_OR14&D																											
14				DC_OR18																											
15				DC_OR19																											
16				DC_OR20																											
ADDITIONAL COMMENTS				RELINQUISHED BY / AFFILIATION		DATE		TIME		ACCEPTED BY / AFFILIATION		DATE		TIME		SAMPLE CONDITIONS															
DC-23Q2-Rev 0				[Signature]		05/16/23		1747		[Signature]		5/16/23		17:47		[Signature]															

SAMPLER NAME AND SIGNATURE PRINT Name of SAMPLER: Jason Voelker SIGNATURE of SAMPLER: [Signature]		DATE Signed (MM/DD/YYYY): 05/16/23
---	--	---

Page: 6 of 9

Address: 13498 E. 900th St Email To: Brian.Voelker@VistraCorp.com Phone: (217) 753-9911 Fax:		Copy To: Jason Stuckey Purchase Order No.: Project Name: Project Number: 2285		Company Name: Vistra Corp Address: see Section A Quote Reference: Project Manager: Profile #:		REGULATORY AGENCY NPDES UST RCRA OTHER DRINKING WATER	
Requested Due Date/TAT: 10 day		Site Location STATE: IL		Project No./ Lab I.D.		DC-845-205	
Section D Required Client Information Valid Matrix Codes MATRIX CODE DW WT WATER WASTE WATER PRODUCT P SOLID SL OIL WP AIR AR OTHER OT TISSUE TS		SAMPLE ID (A-Z, 0-9 / -) Sample IDs MUST BE UNIQUE		Preservatives Unpreserved H ₂ SO ₄ HNO ₃ HCl NaOH Na ₂ S ₂ O ₃ Methanol Other		Requested Analysis Filtered (Y/N)	
MATRIX CODE (see valid codes to left) SAMPLE TYPE (G=GRAB C=COMP) DATE TIME		SAMPLE TEMP AT COLLECTION DATE TIME		# OF CONTAINERS Analysis Test ↑ V/N ↓		DC_257_203 DC_257_204 DC_257_205 DC_811_204 DC_845_201-202 DC_845_203 DC_845_205 DC_CLOSURE_201-202 DC_SUP_000 DC_WPCP_203-206 Residual Chlorine (Y/N)	
ADDITIONAL COMMENTS DC-23Q2-Rev 0		RELINQUISHED BY / AFFILIATION DATE TIME		ACCEPTED BY / AFFILIATION DATE TIME		SAMPLE CONDITIONS Temp in °C Received on Custody Sealed Cooler Intact (Y/N)	
SAMPLER NAME AND SIGNATURE PRINT Name of SAMPLER: SIGNATURE of SAMPLER:		S/17/23 1814 S/17/23 1814		S/17/23 1814 S/17/23 1814		S/17/23 1814 S/17/23 1814	

CHAIN-OF-CUSTODY / Analytical Request Document

The Chain-of-Custody is a LEGAL DOCUMENT. All relevant fields must be completed accurately.

Page: 7 of 9

Section B Required Project Information:

Report To: Brian Voelker
 Copy To: Jason Stuckey

Section A Required Client Information:

Company: Vistra Corp
 Address: 13498 E. 900th St

Section C Invoice Information:

Attention: Jason Stuckey
 Company Name: Vistra Corp

REGULATORY AGENCY

Page 206 of 206

**ATTACHMENT C
COMPARISON OF STATISTICAL RESULTS TO BACKGROUND
QUARTER 2 2023**

ATTACHMENT C.
COMPARISON OF STATISTICAL RESULTS TO BACKGROUND - QUARTER 2, 2023
845 QUARTERLY REPORT
DUCK CREEK POWER PLANT
BOTTOM ASH BASIN
CANTON, IL

Well ID	HSU	Event	Parameter	Units	Date Range	Sample Count	Percent ND	Statistical Calculation	Statistical Result	Background
BA01	UA	E001	Antimony, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.003	0.003
BA01	UA	E001	Arsenic, total	mg/L	02/05/16 - 05/11/23	9	11	CI around mean	0.00103	0.024
BA01	UA	E001	Barium, total	mg/L	02/05/16 - 05/11/23	9	0	CI around mean	0.136	0.48
BA01	UA	E001	Beryllium, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.001	0.0021
BA01	UA	E001	Boron, total	mg/L	02/05/16 - 05/11/23	21	0	CI around median	0.021	7.9
BA01	UA	E001	Cadmium, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.001	0.001
BA01	UA	E001	Chloride, total	mg/L	02/05/16 - 05/11/23	21	0	CI around median	10	700
BA01	UA	E001	Chromium, total	mg/L	02/05/16 - 05/11/23	9	89	CI around median	0.004	0.073
BA01	UA	E001	Cobalt, total	mg/L	02/05/16 - 05/11/23	9	78	CI around median	0.002	0.03
BA01	UA	E001	Fluoride, total	mg/L	02/05/16 - 05/11/23	21	52	CI around median	0.25	0.461
BA01	UA	E001	Lead, total	mg/L	02/05/16 - 05/11/23	9	22	CI around geomean	0.00184	0.042
BA01	UA	E001	Lithium, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.02	0.068
BA01	UA	E001	Mercury, total	mg/L	02/05/16 - 05/11/23	9	89	Most recent sample	0.0002	0.004
BA01	UA	E001	Molybdenum, total	mg/L	02/05/16 - 05/11/23	9	0	CI around median	0.0019	0.0055
BA01	UA	E001	pH (field)	SU	02/05/16 - 05/11/23	25	0	CI around median	6.8/7.0	6.4/7.5
BA01	UA	E001	Radium 226 + Radium 228, total	pCi/L	02/05/16 - 05/11/23	9	0	CI around mean	0.448	7.27
BA01	UA	E001	Selenium, total	mg/L	02/05/16 - 05/11/23	8	100	All ND - Last	0.001	0.0023
BA01	UA	E001	Sulfate, total	mg/L	02/05/16 - 05/11/23	21	0	CI around mean	129	890
BA01	UA	E001	Thallium, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.001	0.001
BA01	UA	E001	Total Dissolved Solids	mg/L	02/05/16 - 05/11/23	21	0	CI around mean	525	2,590
BA02	UA	E001	Antimony, total	mg/L	02/05/16 - 05/15/23	9	100	All ND - Last	0.003	0.003
BA02	UA	E001	Arsenic, total	mg/L	02/05/16 - 05/15/23	9	11	CI around mean	0.000936	0.024
BA02	UA	E001	Barium, total	mg/L	02/05/16 - 05/15/23	9	0	CI around mean	0.184	0.48
BA02	UA	E001	Beryllium, total	mg/L	02/05/16 - 05/15/23	9	89	CI around median	0.001	0.0021
BA02	UA	E001	Boron, total	mg/L	02/05/16 - 05/15/23	21	0	CB around linear reg	0.0482	7.9
BA02	UA	E001	Cadmium, total	mg/L	02/05/16 - 05/15/23	9	100	All ND - Last	0.001	0.001
BA02	UA	E001	Chloride, total	mg/L	02/05/16 - 05/15/23	21	0	CB around linear reg	9	700

ATTACHMENT C.
COMPARISON OF STATISTICAL RESULTS TO BACKGROUND - QUARTER 2, 2023
845 QUARTERLY REPORT
DUCK CREEK POWER PLANT
BOTTOM ASH BASIN
CANTON, IL

Well ID	HSU	Event	Parameter	Units	Date Range	Sample Count	Percent ND	Statistical Calculation	Statistical Result	Background
BA02	UA	E001	Chromium, total	mg/L	02/05/16 - 05/15/23	9	100	All ND - Last	0.004	0.073
BA02	UA	E001	Cobalt, total	mg/L	02/05/16 - 05/15/23	9	100	All ND - Last	0.002	0.03
BA02	UA	E001	Fluoride, total	mg/L	02/05/16 - 05/15/23	21	81	CI around median	0.25	0.461
BA02	UA	E001	Lead, total	mg/L	02/05/16 - 05/15/23	9	67	CI around median	0.001	0.042
BA02	UA	E001	Lithium, total	mg/L	02/05/16 - 05/15/23	9	100	All ND - Last	0.02	0.068
BA02	UA	E001	Mercury, total	mg/L	02/05/16 - 05/15/23	9	89	CI around median	0.0002	0.004
BA02	UA	E001	Molybdenum, total	mg/L	02/05/16 - 05/15/23	9	0	CI around mean	0.00371	0.0055
BA02	UA	E001	pH (field)	SU	02/05/16 - 05/15/23	22	0	CI around median	6.9/7.3	6.4/7.5
BA02	UA	E001	Radium 226 + Radium 228, total	pCi/L	02/05/16 - 05/15/23	9	0	CI around mean	0.462	7.27
BA02	UA	E001	Selenium, total	mg/L	02/05/16 - 05/15/23	9	78	CI around median	0.001	0.0023
BA02	UA	E001	Sulfate, total	mg/L	02/05/16 - 05/15/23	21	0	CB around linear reg	11.4	890
BA02	UA	E001	Thallium, total	mg/L	02/05/16 - 05/15/23	9	89	Most recent sample	0.001	0.001
BA02	UA	E001	Total Dissolved Solids	mg/L	02/05/16 - 05/15/23	21	0	CI around mean	434	2,590
BA02L	UA/PMP	E001	Antimony, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.003	0.003
BA02L	UA/PMP	E001	Arsenic, total	mg/L	04/14/21 - 05/10/23	9	0	CI around mean	0.0102	0.024
BA02L	UA/PMP	E001	Barium, total	mg/L	04/14/21 - 05/10/23	9	0	CI around median	0.046	0.48
BA02L	UA/PMP	E001	Beryllium, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.001	0.0021
BA02L	UA/PMP	E001	Boron, total	mg/L	04/14/21 - 05/10/23	10	0	CI around mean	0.0779	7.9
BA02L	UA/PMP	E001	Cadmium, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.001	0.001
BA02L	UA/PMP	E001	Chloride, total	mg/L	04/14/21 - 05/10/23	10	0	CB around linear reg	0.0094	700
BA02L	UA/PMP	E001	Chromium, total	mg/L	04/14/21 - 05/10/23	9	89	CI around median	0.004	0.073
BA02L	UA/PMP	E001	Cobalt, total	mg/L	04/14/21 - 05/10/23	9	89	CI around median	0.002	0.03
BA02L	UA/PMP	E001	Fluoride, total	mg/L	04/14/21 - 05/10/23	10	0	CI around mean	0.506	0.461
BA02L	UA/PMP	E001	Lead, total	mg/L	04/14/21 - 05/10/23	9	78	CI around median	0.001	0.042
BA02L	UA/PMP	E001	Lithium, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.02	0.068
BA02L	UA/PMP	E001	Mercury, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.0002	0.004
BA02L	UA/PMP	E001	Molybdenum, total	mg/L	04/14/21 - 05/10/23	9	0	CI around mean	0.00894	0.0055

ATTACHMENT C.
COMPARISON OF STATISTICAL RESULTS TO BACKGROUND - QUARTER 2, 2023
845 QUARTERLY REPORT
DUCK CREEK POWER PLANT
BOTTOM ASH BASIN
CANTON, IL

Well ID	HSU	Event	Parameter	Units	Date Range	Sample Count	Percent ND	Statistical Calculation	Statistical Result	Background
BA02L	UA/PMP	E001	pH (field)	SU	04/14/21 - 05/10/23	10	0	CI around mean	7.2/7.6	6.4/7.5
BA02L	UA/PMP	E001	Radium 226 + Radium 228, total	pCi/L	04/14/21 - 05/10/23	8	0	CI around mean	-0.00325	7.27
BA02L	UA/PMP	E001	Selenium, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.001	0.0023
BA02L	UA/PMP	E001	Sulfate, total	mg/L	04/14/21 - 05/10/23	10	0	CI around geomean	2.43	890
BA02L	UA/PMP	E001	Thallium, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.001	0.001
BA02L	UA/PMP	E001	Total Dissolved Solids	mg/L	04/14/21 - 05/10/23	10	0	CI around geomean	196	2,590
BA03	UA	E001	Antimony, total	mg/L	02/05/16 - 05/10/23	9	100	All ND - Last	0.003	0.003
BA03	UA	E001	Arsenic, total	mg/L	02/05/16 - 05/10/23	9	78	CI around median	0.001	0.024
BA03	UA	E001	Barium, total	mg/L	02/05/16 - 05/10/23	9	0	CI around mean	0.172	0.48
BA03	UA	E001	Beryllium, total	mg/L	02/05/16 - 05/10/23	9	100	All ND - Last	0.001	0.0021
BA03	UA	E001	Boron, total	mg/L	02/05/16 - 05/10/23	21	0	CI around mean	0.0252	7.9
BA03	UA	E001	Cadmium, total	mg/L	02/05/16 - 05/10/23	9	100	All ND - Last	0.001	0.001
BA03	UA	E001	Chloride, total	mg/L	02/05/16 - 05/10/23	21	0	CI around median	5.9	700
BA03	UA	E001	Chromium, total	mg/L	02/05/16 - 05/10/23	9	78	CI around median	0.004	0.073
BA03	UA	E001	Cobalt, total	mg/L	02/05/16 - 05/10/23	9	100	All ND - Last	0.002	0.03
BA03	UA	E001	Fluoride, total	mg/L	02/05/16 - 05/10/23	21	52	CI around median	0.25	0.461
BA03	UA	E001	Lead, total	mg/L	02/05/16 - 05/10/23	9	67	CI around median	0.001	0.042
BA03	UA	E001	Lithium, total	mg/L	02/05/16 - 05/10/23	9	100	All ND - Last	0.02	0.068
BA03	UA	E001	Mercury, total	mg/L	02/05/16 - 05/10/23	9	89	CI around median	0.0002	0.004
BA03	UA	E001	Molybdenum, total	mg/L	02/05/16 - 05/10/23	9	11	CI around mean	0.00158	0.0055
BA03	UA	E001	pH (field)	SU	02/05/16 - 05/10/23	23	0	CI around mean	7.1/7.3	6.4/7.5
BA03	UA	E001	Radium 226 + Radium 228, total	pCi/L	02/05/16 - 05/10/23	9	0	CI around mean	0.433	7.27
BA03	UA	E001	Selenium, total	mg/L	02/05/16 - 05/10/23	9	56	CI around median	0.001	0.0023
BA03	UA	E001	Sulfate, total	mg/L	02/05/16 - 05/10/23	21	0	CB around linear reg	14.3	890
BA03	UA	E001	Thallium, total	mg/L	02/05/16 - 05/10/23	9	100	All ND - Last	0.001	0.001
BA03	UA	E001	Total Dissolved Solids	mg/L	02/05/16 - 05/10/23	21	0	CB around linear reg	435	2,590
BA03L	UA/PMP	E001	Antimony, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.003	0.003

ATTACHMENT C.
COMPARISON OF STATISTICAL RESULTS TO BACKGROUND - QUARTER 2, 2023
845 QUARTERLY REPORT
DUCK CREEK POWER PLANT
BOTTOM ASH BASIN
CANTON, IL

Well ID	HSU	Event	Parameter	Units	Date Range	Sample Count	Percent ND	Statistical Calculation	Statistical Result	Background
BA03L	UA/PMP	E001	Arsenic, total	mg/L	04/14/21 - 05/10/23	9	67	CI around median	0.001	0.024
BA03L	UA/PMP	E001	Barium, total	mg/L	04/14/21 - 05/10/23	9	0	CI around median	0.13	0.48
BA03L	UA/PMP	E001	Beryllium, total	mg/L	04/14/21 - 05/10/23	9	89	CI around median	0.001	0.0021
BA03L	UA/PMP	E001	Boron, total	mg/L	04/14/21 - 05/10/23	10	0	CB around linear reg	0.364	7.9
BA03L	UA/PMP	E001	Cadmium, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.001	0.001
BA03L	UA/PMP	E001	Chloride, total	mg/L	04/14/21 - 05/10/23	10	0	CI around mean	21.5	700
BA03L	UA/PMP	E001	Chromium, total	mg/L	04/14/21 - 05/10/23	9	33	CI around median	0.004	0.073
BA03L	UA/PMP	E001	Cobalt, total	mg/L	04/14/21 - 05/10/23	9	78	CI around median	0.002	0.03
BA03L	UA/PMP	E001	Fluoride, total	mg/L	04/14/21 - 05/10/23	10	70	CI around median	0.25	0.461
BA03L	UA/PMP	E001	Lead, total	mg/L	04/14/21 - 05/10/23	9	44	CI around median	0.001	0.042
BA03L	UA/PMP	E001	Lithium, total	mg/L	04/14/21 - 05/10/23	9	89	CI around median	0.02	0.068
BA03L	UA/PMP	E001	Mercury, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.0002	0.004
BA03L	UA/PMP	E001	Molybdenum, total	mg/L	04/14/21 - 05/10/23	9	44	CI around median	0.001	0.0055
BA03L	UA/PMP	E001	pH (field)	SU	04/14/21 - 05/10/23	10	0	CI around mean	6.8/6.9	6.4/7.5
BA03L	UA/PMP	E001	Radium 226 + Radium 228, total	pCi/L	04/14/21 - 05/10/23	8	0	CI around geomean	0.27	7.27
BA03L	UA/PMP	E001	Selenium, total	mg/L	04/14/21 - 05/10/23	9	89	CI around median	0.001	0.0023
BA03L	UA/PMP	E001	Sulfate, total	mg/L	04/14/21 - 05/10/23	10	0	CI around mean	342	890
BA03L	UA/PMP	E001	Thallium, total	mg/L	04/14/21 - 05/10/23	9	100	All ND - Last	0.001	0.001
BA03L	UA/PMP	E001	Total Dissolved Solids	mg/L	04/14/21 - 05/10/23	10	0	CI around mean	971	2,590
BA04	UA	E001	Antimony, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.003	0.003
BA04	UA	E001	Arsenic, total	mg/L	02/05/16 - 05/11/23	9	89	CI around median	0.001	0.024
BA04	UA	E001	Barium, total	mg/L	02/05/16 - 05/11/23	9	0	CI around mean	0.1	0.48
BA04	UA	E001	Beryllium, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.001	0.0021
BA04	UA	E001	Boron, total	mg/L	02/05/16 - 05/11/23	21	0	CB around T-S line	0.305	7.9
BA04	UA	E001	Cadmium, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.001	0.001
BA04	UA	E001	Chloride, total	mg/L	02/05/16 - 05/11/23	21	0	CB around T-S line	34	700
BA04	UA	E001	Chromium, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.004	0.073

ATTACHMENT C.
COMPARISON OF STATISTICAL RESULTS TO BACKGROUND - QUARTER 2, 2023
845 QUARTERLY REPORT
DUCK CREEK POWER PLANT
BOTTOM ASH BASIN
CANTON, IL

Well ID	HSU	Event	Parameter	Units	Date Range	Sample Count	Percent ND	Statistical Calculation	Statistical Result	Background
BA04	UA	E001	Cobalt, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.002	0.03
BA04	UA	E001	Fluoride, total	mg/L	02/05/16 - 05/11/23	21	14	CI around median	0.268	0.461
BA04	UA	E001	Lead, total	mg/L	02/05/16 - 05/11/23	9	89	CI around median	0.001	0.042
BA04	UA	E001	Lithium, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.02	0.068
BA04	UA	E001	Mercury, total	mg/L	02/05/16 - 05/11/23	9	100	All ND - Last	0.0002	0.004
BA04	UA	E001	Molybdenum, total	mg/L	02/05/16 - 05/11/23	9	0	CI around geomean	0.0017	0.0055
BA04	UA	E001	pH (field)	SU	02/05/16 - 05/11/23	22	0	CI around mean	7.0/7.2	6.4/7.5
BA04	UA	E001	Radium 226 + Radium 228, total	pCi/L	02/05/16 - 05/11/23	9	0	CI around mean	0.316	7.27
BA04	UA	E001	Selenium, total	mg/L	02/05/16 - 05/11/23	9	89	CI around median	0.001	0.0023
BA04	UA	E001	Sulfate, total	mg/L	02/05/16 - 05/11/23	21	0	CB around linear reg	123	890
BA04	UA	E001	Thallium, total	mg/L	02/05/16 - 05/11/23	9	89	CI around median	0.001	0.001
BA04	UA	E001	Total Dissolved Solids	mg/L	02/05/16 - 05/11/23	21	0	CB around T-S line	670	2,590

Notes:
Lower Confidence Limit (LCL) or Upper Confidence Limit (UCL) exceeded the statistical background value
HSU = hydrostratigraphic unit:

- UA = Uppermost Aquifer
- UA/PMP = Uppermost Aquifer/Potential Migration Pathway

mg/L = milligrams per liter
ND = non-detect
pCi/L = picocuries per liter
SU = standard units
Sample Count = number of samples from Sampled Date Range used to calculate the Statistical Result
Statistical Calculation = method used to calculate the statistical result:

- All ND - Last = All results were below the reporting limit, and the last determined reporting limit is shown
- CB around T-S line = Confidence band around Thiel-Sen line
- CB around linear reg = Confidence band around linear regression
- CI around geomean = Confidence interval around the geometric mean
- CI around mean = Confidence interval around the mean
- CI around median = Confidence interval around the median
- Most recent sample = Result for the most recently collected sample used due to insufficient data

Statistical Result = calculated in accordance with Statistical Analysis Plan using constituent concentrations observed at monitoring well during all sampling events within the specified date range
For pH, the values presented are the lower / upper limits of the background determination